

Appendix 5 to the Contract (Design and Build) /Prilog 5 Ugovora	Bar-Boljare Highway, Section Smokovac-Uvac-Mateševo/Autoput Bar-Boljare, dionica Smokovac-Uvač-Mateševo		
Employer/Poslodavac	The Government of Montenegro, Ministry of Capital Investments		
Contractor/Izvođač	China Road and Bridge Corporation Ltd. Beijing, PR China, Part of foreign company Podgorica/China Road and Bridge Corporation d.o.o. Peking, NR King, Dio stranog društva Podgorica		
Engineer/Inženjer	INGEROP CONSEIL & GEODATA Engineering S.P.A. Broj 12282		
Appendix 5 Subsequent Works Price/Cijena Priloga 5 Naknadni Radovi	EUR 4.830.000,00	Podgorica, 21.12.2021 god.	
Advance Payment Total Amount/Ukupan iznos avansa (20% from Appendix 5 Subsequent Works Price/20% od Cijene Priloga 5 Naknadni Radovi)	EUR 966.000,00		
Amount of agreed Variations/Iznos dogovorenih izmjena	EUR 0,00	D.O.O. Monteput PJ AUTOPUT BAR-BOLJARE Broj 12283 Podgorica, 21.12.2021 god.	
Amount of agreed Employers Claims/Iznos dogovorenih potraživanja Investitora	EUR 0.00		
Amount of agreed Contractor's Claims/Iznos dogovorenih potraživanja Izvođača	EUR 0,00		
Maximum Amount of Retention Money/Maksimalni iznos garantnog depozita	EUR 241.500,00		
INTERIM PAYMENT STATEMENT (IPC) / IZDAVANJE PRIVREMENE SITUACIJE (IPS)			

Number of IPS/Broj ZPS-a	PPS-014
Referenced Period/Navedeni period	1 November 2021 - 30 November 2021
Date of IPS submission/Datum predavanja ZPS-a	10 December 2021
Date of IPC (Interim Payment Certificate) issuance/Datum izdavanja PS-a (Privremene Situacije)	21. decembar 2021.
Payment Due Date (42 days after IPS Submission)/Datum dospjeća naplate (42 dan nakon izdavanja ZPS-a)	21 January 2022

	Cumulative Previous /Kumulativno prethodno	Current Cumulative /Kumulativno tekuće	Value for Payment/Iznos za plaćanje
A - Contractor's payments/Plaćanja Izvođača			
Contracted Works/Ugovorni radovi	EUR 3.008.022,83	EUR 3.270.279,69	EUR 262.256,86
Variations/Izmjene (Clause/Klauzula 13)	EUR 0,00	EUR 0,00	EUR 0,00
Substantiated Contractor's Claims/Potkrijepljena potraživanja Izvođača (Sub-clause/Potklauzula 20.1)	EUR 0,00	EUR 0,00	EUR 0,00
Other Payments/Ostala plaćanja	EUR 0,00	EUR 0,00	EUR 0,00
Total/Ukupno A	EUR 3.008.022,83	EUR 3.270.279,69	EUR 262.256,86
B - Retention Money/Garantni depozit			
5% of the amount of each Payment Certificate/ 5% od iznosa svake Potvrde o plaćanju	EUR 150.401,14	EUR 163.513,98	EUR 13.112,84
Total/Ukupno B	EUR 150.401,14	EUR 163.513,98	EUR 13.112,84
C - Advance payment/avansno plaćanje			
Amortization - 25% of each Payment Certificate, when value of Executed Works has reached 20% of the Appendix 5 Price/25% svake Potvrde o plaćanju, kada vrijednost Izvedenih radova dostigne 20% Cijena Priloga 5	EUR 510.505,71	EUR 576.069,92	EUR 65.564,21
Total/Ukupno C	EUR 510.505,71	EUR 576.069,92	EUR 65.564,21
D - Non Conformity/Neusaglašenost			
Value of Non Conformity and closing of NCN's/Vrijednost Neusaglašenosti i zatvaranje OoN	EUR 0,00	EUR 0,00	EUR 0,00
Total/Ukupno D	EUR 0,00	EUR 0,00	EUR 0,00

Crna Gora
MINISTARSTVO KAPITALNIH INVESTICIJA
Podgorica

Priloga				
21. 12. 2021				
Projekat	Jed. osjetl. kao znak	Redni broj	Prilog	Vrijednost
01-343/20	-	13859	11	

D.O.O. Monteput
PJ AUTOPUT BAR-BOLJARE
Broj 336
Podgorica, 1901 2022 god.




E - Deductions/Odbici			
Amount withheld based on Sub-clause 14.6 a/b znos zadržan na osnovu Potklauzule 14.6 a/b	EUR 0,00	EUR 0,00	EUR 0,00
Delay Damages for delay of interim milestones/ obeštećenja za kašnjenje u odnosu na prelazne rokove (Appendix 5, Article 9/Prilog 5, Član 9)	EUR 483.000,00	EUR 483.000,00	EUR 0,00
Delay Damages/obeštećenja za kašnjenje (Appendix 5, Article 10/Prilog 5, Član 10)	EUR 0,00	EUR 0,00	EUR 0,00
Agreed Employer's Claims/ Dogovorena potraživanja Investitora	EUR 0,00	EUR 0,00	EUR 0,00
Total/Ukupno E	EUR 483.000,00	EUR 483.000,00	EUR 0,00
Value of this IPC/Iznos ove/PS (A-B-C+D-E)	EUR 1.864.115,98	EUR 2.047.695,78	EUR 183.579,80
Total amount due for this IPC/Kupan dospjeli iznos za ovaj IPS u	EUR 183.579,80		
NETS - Portion Payable in Euro (100%) / Dio MSP-a - plaćivo u EUR (100%)	EUR 183.579,80		
Execution progress/Napredak izvođenja (Executed Appendix 5 Subsequent Works/ Appendix 5 Price. / Izvedeni Naknadni Radovi Priloga 5/Cijena Prilga 5.)	62,28%	67,71%	5,43%

We hereby confirm that this IPC is based on the actual and correct elements of works, performed by the Contractor in accordance with the agreed method of measurement , and that it is in full compliance with the Contract/ Ovim potvrđujemo da se ova IPS temelji na tačnim i pravilnim elementima rada, izvedenim od strane Izvođača u skladu s dogovorenim metodama mjerenja, i da je potpuno u skladu sa Ugovorom.


Amount approved By Engineer/Iznos odobren od strane
Inženjera

Name/ Ime Signature/ Potpis Date/Datum
Jan Lorange  21.12.2021



Amount approved by the Project Manager/Iznos odobren od
strane Upravljača projektom

Name/ Ime Signature/ Potpis Date/Datum

 21.12.2021

Approved Payment for Employer/ Iznos odobren od strane
Investitora

Name/ Ime Signature/ Potpis Date/Datum

 21.12.2021



Summary Calculation IPC PPS No 014/Sumarni proračun IPS TNEE No 014

Item/Stavka	Value/Iznos	Value of Previous Cumulative / Prethodni iznos kumulativno	Value of Payment for this IPC / Iznos plaćanja za ovaj IPS	Total Value to date/ Ukupan iznos	Balance/Saldo
	1	2	3	4=2+3	5 (1-4)
Appendix 5 Subsequent Works <i>Prilog 5 Naknadni Radovi</i>	4.830.000,00	3.008.022,83	262.256,86	3.270.279,69	1.559.720,31
Variations/Izmjene	0,00	0,00	0,00	0,00	0,00
Employers Claims/Potrazivanja	0,00	0,00	0,00	0,00	0,00
Contractor Claims/Potrazivanja	0,00	0,00	0,00	0,00	0,00
Other Payments/Ostala plaćanja	0,00	0,00	0,00	0,00	0,00
Total/Ukupno	4.830.000,00	3.008.022,83	262.256,86	3.270.279,69	1.559.720,31
Non Conformity/ Neusaglasenost		0,00	0,00	0,00	
Subtotal/Sveukupno	4.830.000,00	3.008.022,83	262.256,86	3.270.279,69	1.559.720,31

Number of closed NCNs in the end of November is 0 / Broj zatvorenih ION do kraja Novembra je 0
The total value of closed NCN is 0. / Ukupna vrijednost zatvorenih ION iznosi 0

Number of new opened NCNs in the end of November is 0/ Broj novootvorenih ION na kraju Novembra je 0
The total value of the new opened NCN is 0. / Ukupna vrijednost novootvorenih ION iznosi 0

Repayment of Advance/Splata avansa

Item/Stavka	Value/Iznos	Repayment advance Previous IPC/Avansna isplata Prethodna IPS	Value of Advance Repayment this IPC / Iznos avansa u ovom IPS	Value of Advance Repayment based on Value of Current Contracted works / Iznos avansa na osnovu Vrijednosti tekucih Ugovorenih radova	Value of remaining advance/Iznos preostalog avansa
	1	2	3	4	5 (1-4)
Advance/Avans	966.000,00	510.505,71	65.564,21	576.069,92	389.930,08
Total/Ukupno	966.000,00	510.505,71	65.564,21	576.069,92	389.930,08

BARJOLJARE HIGHWAY/PUT IZBOLJ, SECTION/DIONICA SMOKOVAC UVAC-MATESEVO

DESIGN AND BUILT CONTRACT/UGOVOR ZA PROJEKTOVANJE I IZGRADNJU

EMPLOYER/INVESTITOR:

The Government of Montenegro, Ministry of Transport and Maritime Affairs/Vlada Crne Gore, Ministarstvo saobraćaja i pomorstva

CONTRACTOR/IZVOĐAČ:

China Road and Bridge Corporation

ENGINEER/INŽENJER:

Ingerop-Geodata JV

VARIJACIONI IZRAČUN/PRORAČUN IZMJENA

VARIATION NO/IZMJENA BR	VARIATION BASIS/ OSNOVA ZA IZMJENU	VARIATION AMOUNT AGREED WITH ENGINEER/ IZNOS IZMJENE DOGOVOREN SA INŽENJEROM	First Included in IPS No/Prvi put uključeno u ZPS br.	IPC No PPS-014/ IPS br. TNEE-014		
				Cumulative previous/ Kumulativno prethodno	Cumulative Current / Kumulativno trenutno	Value for Payment this IPS / Iznos plaćanja za ovu ZPS
PPS-001						
PPS-002						
PPS-003						
PPS-004						
PPS-005						
PPS-006						
PPS-007						
TOTAL/UKUPNO		EUR 0,00		0	0	0

Subtotal/ suma stavke 1	Value Engineering/ Tehnika vrednovanja (Sub-Clause/Potklauzula 13.2)	EUR 0,00
Subtotal/ suma stavke 2	Adjustments for Changes in Legislation/Prilagođavanja zbog izmjena u zakonu (Sub-Clause/Potklauzula 13.7)	EUR 0,00
Subtotal/ suma stavke 5	Other Variations/Ostale izmjene	EUR 0,00
EUR 0,00		

BAR-BOLJARE HIGHWAY/AUTOPUT, SECTION/DIONICA ŽMOKOVAČUVAČ MATESEVO

DESIGN AND BUILT CONTRACT/UGOVOR ZA PROJEKTOVANJE I IZGRADNJU

EMPLOYER/INVESTITOR:

The Government of Montenegro, Ministry of Transport and Maritime Affairs/ *Viada Crne Gore, Ministarstvo saobraćaja i*
China Road and Bridge Corporation I.t.d. Beijing, PR China,
part of foreign company Podgorica/ *China Road and Bridge Corporation, d.o.o. Peking, NR Kina, Dio stranog društva*
Podgorica

CONTRACTOR/IZVOĐAČ:

Ingerop-Geodata JV

ENGINEER/INŽENJER:

EMPLOYER'S CLAIMS/POTRAŽIVANJA INVESTITORA (SUB-PROJECT POTKLAZAKA 2.0)

CLAIM NO/ POTRAŽIVANJE BR.	CLAIMS AMOUNT AGREED WITH ENGINEER / IZNOS POTRAŽIVANJA DOGOVOREN SA INŽENJEROM	First Included in IPS No/Prvi put uključeno u ZPS br.	IPC No PPS-014 / IPS br. TNEE-014		
			Cumulative previous/ Kumulativno prethodno	This Period/ Ovaj period	Total Value to Date/ Ukupan iznos do danas
			1	2	3 = 2 + 1
			EUR 0,00	EUR 0,00	EUR 0,00
	TOTAL/UKUPNO		EUR 0,00	EUR 0,00	EUR 0,00

BARBANTARE HIGHWAY /AUTOPUT, SECTION/DIONICA SMOKOVAC-UVAC-MATESEVO

DESIGN AND BUILT CONTRACT/UGOVOR ZA PROJEKTOVANJE I IZGRADNJU

EMPLOYER/INVESTITOR:

The Government of Montenegro, Ministry of Transport and Maritime Affairs/Vlada Crne

CONTRACTOR/IZVOĐAČ:

China Road and Bridge Corporation

ENGINEER/INŽENJER:

Ingerop-Geodata JV

NON CONFORMITY / NEUSAGLAŠENOST (Sub Clause/ Potklauzula 7.1)

NCN No/Oo N br.	Description/Opis	First included in IPS No/Prvi put uključeno u ZPS br.	Status this IPS/Status ove ZPS	IPC No PPS-014/ IPS br. TNEE-014		
				Value Previous Cumulative/ Prethodni iznos kumulativno	This period/ Ovaj period	Total to date/ Ukupno do danas
			TOTAL/UKUPNO	0,00	0,00	0,00

Number of closed NCNs in the end of November is 0 / Broj zatvorenih ION do kraja Novembra je 0

The total value of closed NCN is 0. / Ukupna vrijednost zatvorenih ION iznosi 0

Number of new opened NCNs in the end of November is 0/ Broj novootvorenih ION na kraju Novembra je 0

The total value of the new opened NCN is 0. / Ukupna vrijednost novootvorenih ION iznosi 0

DESIGN AND BUILT CONTRACT/UGOVOR ZA PROJEKTOVANJE I IZGRADNJU

EMPLOYER/INVESTITOR:

CONTRACTOR/IZVOĐAČ:

ENGINEER/INŽENJER:

The Government of Montenegro, Ministry of Transport and Maritime Affairs/Vlada Crne
China Road and Bridge Corporation
Ingerop-Geodata JV

Deductions No/ Odbici br.	Description/Opis	First included in IPC No/Prvi put uključeno u IPS br.	Status this IPC/Status ove IPS	IPC No PPS-014/IPS Br. PPS-014		
				Value Previous Cumulative/ Prethodni iznos kumulativno	This period/ Ovaj period	Total to date/ Ukupno do danas
E1	Amount withheld based on Sub-clause 14.6 a/b /Iznos zadržan na osnovu Potklauzule 14.6 a/b			0,00	0,00	0,00
E1-1				0,00	0,00	0,00
E1-2						0,00
E2	Delay Damages/obeštećenja za kašnjenje (Sub- clause/Potklauzula 8.7)			483.000,00	0,00	483.000,00
E2-1				483.000,00	0,00	483.000,00
						0,00
E3	Agreed Employer's Claims/Dogovorena potraživanja Investitora (Sub-clause/Potklauzula 2.5)			0,00	0,00	0,00
E3-1						0,00
						0,00
TOTAL/UKUPNO (E1+E2+E3)				483.000,00	0,00	483.000,00

Number of closed Deductibles at the end of November is 0 / Broj zatvorenih Odbitaka do kraja Novembra je 0
The total value of closed Deductibles is 0 Euro / Ukupna vrijednost zatvorenih Odbitaka iznosi 0 (EUR)

Number of new opened Deductibles in the end of November is 0 / Broj novootvorenih Odbitaka do kraja Novembra je 0
The total value of the new opened Deductibles is 0 Euro / Ukupna vrijednost novootvorenih Odbitaka iznosi 0 (EUR)

IPCNo/PS Br. PPS-014

SUMMARY OF PAYMENT /REZIME PLAĆANJA

Opis poslova / Description of work	Ukupna vrijednost / Total value	Ukupna vrijednost bez PDV-a / Total value excluding VAT	Ukupna vrijednost s PDV-om / Total value including VAT	Ukupna vrijednost bez PDV-a / Total value excluding VAT	Ukupna vrijednost s PDV-om / Total value including VAT
	1	2	3	4=2+3	5=1-4
Part 1 - Underground 20kV cable pipe construction with earthening / Dio 1 Izgradnja podzemnih 20kV kablovskih cijevi sa uzemljenjem	1.536.431,53	1.443.674,31	75.668,12	1.519.342,43	17.089,10
Part 2 - Underground 20kV cable pipe construction with earthening / Dio 2 Izgradnja podzemnih 20kV kablovskih cijevi sa uzemljenjem	1.526.668,45	774.937,10	40.279,08	815.216,18	713.452,27
Part 3 - Underground 20kV cable pipe construction with earthening / Dio 3 Izgradnja podzemnih 20kV kablovskih cijevi sa uzemljenjem	744.298,88	279.066,61	142.050,18	421.116,79	323.182,09
Part 4 - Underground 20kV cable pipe construction with earthening / Dio 4 Izgradnja podzemnih 20kV kablovskih cijevi sa uzemljenjem	1.020.601,14	510.344,81	4.259,48	514.604,28	505.996,86
TOTAL UKUPNO	4.830.000,00	3.008.022,83	262.256,86	3.270.279,69	1.559.720,31

1.5.5	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44.912,23	57	56	44.912,23	0,00	44.912,23
1.5.6	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		PPS-013	11.228,06	58	78	11.228,06	0,00	11.228,06
	750.00m - 945.35m	195,35							
1.5.7	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	35.094,41	57	56	35.094,41	0,00	35.094,41
1.5.8	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		PPS-013	8.773,60	58	78	8.773,60	0,00	8.773,60
1.6	The connection to the Main Transformer 110/20kV Mrke	376,97							
	0.00m - 250.00m	250,00							
1.6.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-012	44.912,23	57	77	44.912,23	0,00	44.912,23
1.6.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		PPS-013	11.228,06	58	78	11.228,06	0,00	11.228,06
	250.00m - 376.97m	126,97							
1.6.3	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-012	22.810,02	57	77	22.810,02	0,00	22.810,02
1.6.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		PPS-013	5.702,51	58	78	5.702,51	0,00	5.702,51
1.7	Subsections / Podsekcije 1.2 LK4+760.000—LK4+843.115 RK4+751.587—RK4+830.540	91,47							
	0.00m - 91.47m	91,47							
1.7.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-012	16.432,49	57	77	16.432,49	0,00	16.432,49
1.7.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		PPS-013	4.108,12	58	78	4.108,12	0,00	4.108,12
1.8	Subsections / Podsekcije 1.2 LK5+139.115—LK5+152.612 RK5+126.540—RK5+143.377	53,89							
	0.00m - 24.50m	53,89							
1.8.1	Trench excavation, duct construction and manhole construction / iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Mrke included / Uključena je bočna veza s trafostanicom Mrke		PPS-012	9.681,28	61	77	9.681,28	0,00	9.681,28
1.8.2	Backfilling, duct earthening, manhole earthening and manhole warning plate / Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Mrke included / Uključena je bočna veza s trafostanicom Mrke		PPS-013	2.420,32	62	78	2.420,32	0,00	2.420,32
1.9	Subsections / Podsekcije 1.2 LK6+991.612—LK6+440.000 RK6+947.377—RK6+435.000	563,56							
	0.00m - 250.00m	250,00							
1.9.1	Trench excavation, duct construction and manhole construction / iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Moracica included / Uključena je bočna veza s trafostanicom Moracica		PPS-012	44.912,23	62	77	44.912,23	0,00	44.912,23
1.9.2	Backfilling, duct earthening, manhole earthening and manhole warning plate / Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Moracica included / Uključena je bočna veza s trafostanicom Moracica		PPS-013	11.228,06	63	78	11.228,06	0,00	11.228,06
	250.00m - 500.00m	250,00							
1.9.3	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-012	44.912,23	63	77	44.912,23	0,00	44.912,23
1.9.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		PPS-013	11.228,06	64	78	11.228,06	0,00	11.228,06
	500.00m - 563.56m	63,56							
1.9.5	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-012	11.418,48	63	77	11.418,48	0,00	11.418,48
1.9.6	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		PPS-013	2.854,62	64	78	2.854,62	0,00	2.854,62
1.10	Subsections/Podsekcije 1.3 LK6+440.000—LK6+482.138 RK6+435.000—RK6+476.572	26,10							
	0.00m - 26.10m	26,10							
1.10.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%			4.688,84	63		0,00	0,00	0,00
1.10.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			1.172,21	64		0,00	0,00	0,00
1.11	Subsections/ Podsekcije 1.4 LK7+445.380—LK11+200.000 RK7+440.630—RK11+184.958	3736,96							
	0.00m - 250.00m	250,00							
1.11.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-002	44.912,23	53	55	44.912,23	0,00	44.912,23
1.11.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	54		0,00	0,00	0,00
	250.00m - 500.00m	250,00							
1.11.3	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-002	44.912,23	53	55	44.912,23	0,00	44.912,23
1.11.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		PPS-013	11.228,06	54	78	11.228,06	0,00	11.228,06
	500.00m - 760.00m	250,00							

1.11.5	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-002	44.912,23	53	55	44.912,23	0,00	44.912,23
1.11.6	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		PPS-013	11.228,06	54	78	11.228,06	0,00	11.228,06
	750.00m - 1000.00m	250,00							
1.11.7	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-002	44.912,23	54	55	44.912,23	0,00	44.912,23
1.11.8	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		PPS-013	11.228,06	55	78	11.228,06	0,00	11.228,06
	1000.00m - 1250.00m	250,00							
1.11.9	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-002	44.912,23	54	55	44.912,23	0,00	44.912,23
1.11.10	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		PPS-013	11.228,06	55	78	11.228,06	0,00	11.228,06
	1250.00m - 1500.00m	250,00							
1.11.11	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-002	44.912,23	54	55	44.912,23	0,00	44.912,23
1.11.12	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		PPS-013	11.228,06	55	78	11.228,06	0,00	11.228,06
	1500.00m - 1750.00m	250,00							
1.11.13	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-002	44.912,23	54	55	44.912,23	0,00	44.912,23
1.11.14	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		PPS-014	11.228,06	55	79	0,00	11.228,06	11.228,06
	1750.00m - 2000.00m	250,00							
1.11.15	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-002	44.912,23	55	55	44.912,23	0,00	44.912,23
1.11.16	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		PPS-014	11.228,06	55	79	0,00	11.228,06	11.228,06
	2000.00m - 2250.00m	250,00							
1.11.17	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44.912,23	55	56	44.912,23	0,00	44.912,23
1.11.18	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		PPS-013	11.228,06	56	78	11.228,06	0,00	11.228,06
	2250.00m - 2500.00m	250,00							
1.11.19	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44.912,23	55	56	44.912,23	0,00	44.912,23
1.11.20	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		PPS-013	11.228,06	56	78	11.228,06	0,00	11.228,06
	2500.00m - 2750.00m	250,00							
1.11.21	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44.912,23	55	56	44.912,23	0,00	44.912,23
1.11.22	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		PPS-013	11.228,06	56	78	11.228,06	0,00	11.228,06
	2750.00m - 3000.00m	250,00							
1.11.23	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44.912,23	55	56	44.912,23	0,00	44.912,23
1.11.24	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		PPS-013	11.228,06	56	78	11.228,06	0,00	11.228,06
	3000.00m - 3250.00m	250,00							
1.11.25	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44.912,23	56	56	44.912,23	0,00	44.912,23
1.11.26	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		PPS-013	11.228,06	57	78	11.228,06	0,00	11.228,06
	3250.00m - 3500.00m	250,00							
1.11.27	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44.912,23	56	56	44.912,23	0,00	44.912,23
1.11.28	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		PPS-013	11.228,06	57	78	11.228,06	0,00	11.228,06
	3500.00m - 3736.96m	236,96							
1.11.29	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-014	42.569,60	56	79	0,00	42.569,60	42.569,60
1.11.30	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		PPS-014	10.642,40	57	79	0,00	10.642,40	10.642,40
Total cost center 1 / Ukupno troškovno mjesto 1:		6841,93		1.536.431,53			1.443.674,31	76.668,12	1.519.342,43

Permanent Power Supply - Installation of 20kV Ducts on open Route and Moracica Bridge
/Trajno napajanje električnom energijom - Postavljenje 20kV kablovske kanalizacije

Schedule of Milestone Payments/Raspored repera plaćanja

COST CENTER 02 Rev.01

Cost Center No./ Troškovno mjesto Br.	02	20kV duct length (m)/dužina 20kV cijevi (m)	Paid In IPC Number/Plaće no u okviru IPS br.	Amount/Iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovaj Period	Total Value to Date/ Ukupan iznos do danas
Planirani iznos - broj repera	Planirani iznos: 2000000,000 Planirani broj repera: 2000000,000 / 2000000,000 Planirani iznos: 2000000,000 / 2000000,000 Planirani broj repera: 2000000,000 / 2000000,000								
2.1	Subsections/ Podsekcije 2.1 LK11+200.000—LK11+495.000 RK11+194.958—RK11+595.000	474,21							
	0.00m - 250.00m	250,00							
2.1.1	Trench excavation, duct construction and manhole construction / Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Klopot included / Uključena je bočna veza s trafostanicom Klopot		PPS-013	44.912,23	56	78	44.912,23	0,00	44.912,23
2.1.2	Backfilling, duct earthing, manhole earthing and manhole warning plate / Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Klopot included / Uključena je bočna veza s trafostanicom Klopot		PPS-013	11.228,06	57	78	11.228,06	0,00	11.228,06
	250.00m - 440.59m	224,21							
2.1.3	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-014	40.279,08	57	79	0,00	40.279,08	40.279,08
2.1.4	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			10.069,77	58		0,00	0,00	0,00
2.2	Subsections/ Podsekcije LK12+480.000—LK13+885.000 RK12+410.000—RK13+790.000	1493,92							
	0.00m - 250.00m	250,00							
2.2.1	Trench excavation, duct construction and manhole construction / Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Vilac included / Uključena je bočna veza s trafostanicom Vilac		PPS-012	44.912,23	58	77	44.912,23	0,00	44.912,23
2.2.2	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Vilac included / Uključena je bočna veza s trafostanicom Vilac			11.228,06	59		0,00	0,00	0,00
	250.00m - 500.00m	250,00							
2.2.3	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44.912,23	58	56	44.912,23	0,00	44.912,23
2.2.4	Backfilling, duct earthing, manhole earthing and manhole warning plate / Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	59		0,00	0,00	0,00
	500.00m - 750.00m	250,00							
2.2.5	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44.912,23	58	56	44.912,23	0,00	44.912,23
2.2.6	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	59		0,00	0,00	0,00
	750.00m - 1000.00m	250,00							
2.2.7	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44.912,23	56	56	44.912,23	0,00	44.912,23
2.2.8	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	57		0,00	0,00	0,00
	1000.00m - 1250.00m	250,00							
2.2.9	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44.912,23	56	56	44.912,23	0,00	44.912,23
2.2.10	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	57		0,00	0,00	0,00
	1250.00m - 1503.00m	243,92							
2.2.11	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%			43.819,96	56		0,00	0,00	0,00
2.2.12	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			10.954,99	57		0,00	0,00	0,00
2.3	Subsections/ Podsekcije 2.2 LK14+700.000—LK16+241.111 Open route RK14+740.000—RK15+993.453 Open Route LK16+241.111—LK16+937.933 Interchange RK16+993.453—RK16+787.903 Interchange	2616,72							
	0.00m - 250.00m	250,00							

2.3.1	Trench excavation, duct construction and manhole construction / Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Pelev Brijeg Included / Uključena je bočna veza s trafostanicom Pelev Brijeg		PPS-004	44.912,23	57	61	44.912,23	0,00	44.912,23
2.3.2	Backfilling, duct earthening, manhole earthening and manhole warning plate / Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Pelev Brijeg included / Uključena je bočna veza s trafostanicom Pelev Brijeg			11.228,06	58		0,00	0,00	0,00
	250.00m - 500.00m	250,00							
2.3.3	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44.912,23	57	56	44.912,23	0,00	44.912,23
2.3.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	58		0,00	0,00	0,00
	500.00m - 750.00m	250,00							
2.3.5	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44.912,23	58	56	44.912,23	0,00	44.912,23
2.3.6	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	59		0,00	0,00	0,00
	750.00m - 1000.00m	250,00							
2.3.7	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44.912,23	59	56	44.912,23	0,00	44.912,23
2.3.8	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	60		0,00	0,00	0,00
	1000.00m - 1250.00m	250,00							
2.3.9	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44.912,23	60	56	44.912,23	0,00	44.912,23
2.3.10	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	61		0,00	0,00	0,00
	1250.00m - 1500.00m	250,00							
2.3.11	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44.912,23	60	56	44.912,23	0,00	44.912,23
2.3.12	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	61		0,00	0,00	0,00
	1500.00m - 1750.00m	250,00							
2.3.13	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44.912,23	60	56	44.912,23	0,00	44.912,23
2.3.14	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	61		0,00	0,00	0,00
	1750.00m - 2000.00m	250,00							
2.3.15	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44.912,23	60	56	44.912,23	0,00	44.912,23
2.3.16	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	61		0,00	0,00	0,00
	2000.00m - 2250.00m	250,00							
2.3.17	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-004	44.912,23	60	61	44.912,23	0,00	44.912,23
2.3.18	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	61		0,00	0,00	0,00
	2250.00m - 2500.00m	250,00							
2.3.19	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-004	44.912,23	60		44.912,23	0,00	44.912,23
2.3.20	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	61		0,00	0,00	0,00
	2500.00m - 2616.72m	116,72							
2.3.21	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%			20.968,62	58		0,00	0,00	0,00
2.3.22	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			5.242,16	59		0,00	0,00	0,00
2.4	Subsections/ Podsekcije 2.2 LK16+937.953—LK16+974.990 RK16+787.903—RK17+022.056	46,15							
	0.00m - 187.00m	46,15							
2.4.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		IPC 006	8.290,80	59	68	8.290,80	0,00	8.290,80
2.4.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			2.072,70	60		0,00	0,00	0,00
2.5	Subsections/ Podsekcije 2.2 LK17+325.673 —LK17+895.654 RK17+347.268—RK17+946.301	601,04							
	0.00m - 250.00m	250,00							
2.5.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%			44.912,23	60		0,00	0,00	0,00
2.5.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	61		0,00	0,00	0,00
	250.00m - 500.00m	250,00							
2.5.3	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%			44.912,23	61		0,00	0,00	0,00

2.5.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	62		0,00	0,00	0,00
	500.00m - 570.00m	101,04							
2.5.5	Trench excavation and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%			18.151,73	61		0,00	0,00	0,00
2.5.6	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			4.537,93	62		0,00	0,00	0,00
2.6	Subsections/ Podsekcije 2.2 LK18+245.699—LK18+651.474 RK18+272.128—RK18+642.024	334,27							
	0.00m - 250.00m	250,00							
2.6.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%			44.912,23	61		0,00	0,00	0,00
2.6.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	62		0,00	0,00	0,00
	250.00m - 306.00m	84,27							
2.6.3	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%			15.139,01	60		0,00	0,00	0,00
2.6.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			3.784,75	61		0,00	0,00	0,00
2.7	Subsections/ Podsekcije 2.2 LK18+763.474—LK19+305.000 RK18+770.024—RK19+349.000	548,75							
	0.00m - 250.00m	250,00							
2.7.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%			44.912,23	60		0,00	0,00	0,00
2.7.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	61		0,00	0,00	0,00
	250.00m - 542.00m	298,75							
2.7.3	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%			53.670,11	61		0,00	0,00	0,00
2.7.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			13.417,53	62		0,00	0,00	0,00
2.8	Subsections/ Podsekcije 2.3 LK19+305.000—LK19+655.919 RK19+349.000—RK19+719.643	454,97							
	0.00m - 250.00m	250,00							
2.8.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Vjetermik 1 included / Ukjučena je bočna veza s trafostanicom Vjetermik 1			44.912,23	61		0,00	0,00	0,00
2.8.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Vjetermik 1 included / Ukjučena je bočna veza s trafostanicom Vjetermik 1			11.228,06	62		0,00	0,00	0,00
	250.00m - 414.00m	204,97							
2.8.3	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-09	36.822,64	62	74	36.822,64	0,00	36.822,64
2.8.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			9.205,66	63		0,00	0,00	0,00
2.9	Subsections/ Podsekcije 2.3 LK22+694.920—LK22+730.000 RK22+671.640—RK22+735.000	237,33							
	0.00m - 163.40m	237,33							
2.9.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Vjetermik 2 included / Ukjučena je bočna veza s trafostanicom Vjetermik 2			42.636,07	62		0,00	0,00	0,00
2.9.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Vjetermik 2 included/Ukjučena je bočna veza s trafostanicom Vjetermik 2			10.659,02	63		0,00	0,00	0,00
Total Cost Center 2 / Ukupno troškovno mjesto 2:		6807,36		1.528.668,45			774.937,10	40.279,08	815.216,18

Highway/Autoput Bar-Boljare, Section/Dionica Smokovac-Uvac-Matasevo
 Permanent Power Supply - Instalation of 20kV Ducts on open Route and Moracica Bridge
 /Trajno napajanje elektricom energijom - Postavljenje 20kV kablovske kanalizacije
 Schedule of Milestone Payments/Raspored repora plaćanja

COST CENTER 03 Rev.01

Cost Center No./ Troškovno mjesto Br.	03	20kV duct length (m)/duzina 20kV cijevi (m)	Paid in IPC Number/Plaće no u okviru IPS br.	Amount/Iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovaj Period	Total Value to Date/ Ukupan iznos do danas
Subsections/ Podsekcije broj repora	1.00m - 2.00m 2.00m - 3.00m 3.00m - 4.00m 4.00m - 5.00m 5.00m - 6.00m 6.00m - 7.00m 7.00m - 8.00m 8.00m - 9.00m 9.00m - 10.00m 10.00m - 11.00m 11.00m - 12.00m 12.00m - 13.00m 13.00m - 14.00m 14.00m - 15.00m 15.00m - 16.00m 16.00m - 17.00m 17.00m - 18.00m 18.00m - 19.00m 19.00m - 20.00m 20.00m - 21.00m 21.00m - 22.00m 22.00m - 23.00m 23.00m - 24.00m 24.00m - 25.00m 25.00m - 26.00m 26.00m - 27.00m 27.00m - 28.00m 28.00m - 29.00m 29.00m - 30.00m 30.00m - 31.00m 31.00m - 32.00m 32.00m - 33.00m 33.00m - 34.00m 34.00m - 35.00m 35.00m - 36.00m 36.00m - 37.00m 37.00m - 38.00m 38.00m - 39.00m 39.00m - 40.00m 40.00m - 41.00m 41.00m - 42.00m 42.00m - 43.00m 43.00m - 44.00m 44.00m - 45.00m 45.00m - 46.00m 46.00m - 47.00m 47.00m - 48.00m 48.00m - 49.00m 49.00m - 50.00m 50.00m - 51.00m 51.00m - 52.00m 52.00m - 53.00m 53.00m - 54.00m 54.00m - 55.00m 55.00m - 56.00m 56.00m - 57.00m 57.00m - 58.00m 58.00m - 59.00m 59.00m - 60.00m 60.00m - 61.00m 61.00m - 62.00m 62.00m - 63.00m 63.00m - 64.00m 64.00m - 65.00m 65.00m - 66.00m 66.00m - 67.00m 67.00m - 68.00m 68.00m - 69.00m 69.00m - 70.00m 70.00m - 71.00m 71.00m - 72.00m 72.00m - 73.00m 73.00m - 74.00m 74.00m - 75.00m 75.00m - 76.00m 76.00m - 77.00m 77.00m - 78.00m 78.00m - 79.00m 79.00m - 80.00m 80.00m - 81.00m 81.00m - 82.00m 82.00m - 83.00m 83.00m - 84.00m 84.00m - 85.00m 85.00m - 86.00m 86.00m - 87.00m 87.00m - 88.00m 88.00m - 89.00m 89.00m - 90.00m 90.00m - 91.00m 91.00m - 92.00m 92.00m - 93.00m 93.00m - 94.00m 94.00m - 95.00m 95.00m - 96.00m 96.00m - 97.00m 97.00m - 98.00m 98.00m - 99.00m 99.00m - 100.00m 100.00m - 101.00m 101.00m - 102.00m 102.00m - 103.00m 103.00m - 104.00m 104.00m - 105.00m 105.00m - 106.00m 106.00m - 107.00m 107.00m - 108.00m 108.00m - 109.00m 109.00m - 110.00m 110.00m - 111.00m 111.00m - 112.00m 112.00m - 113.00m 113.00m - 114.00m 114.00m - 115.00m 115.00m - 116.00m 116.00m - 117.00m 117.00m - 118.00m 118.00m - 119.00m 119.00m - 120.00m 120.00m - 121.00m 121.00m - 122.00m 122.00m - 123.00m 123.00m - 124.00m 124.00m - 125.00m 125.00m - 126.00m 126.00m - 127.00m 127.00m - 128.00m 128.00m - 129.00m 129.00m - 130.00m 130.00m - 131.00m 131.00m - 132.00m 132.00m - 133.00m 133.00m - 134.00m 134.00m - 135.00m 135.00m - 136.00m 136.00m - 137.00m 137.00m - 138.00m 138.00m - 139.00m 139.00m - 140.00m 140.00m - 141.00m 141.00m - 142.00m 142.00m - 143.00m 143.00m - 144.00m 144.00m - 145.00m 145.00m - 146.00m 146.00m - 147.00m 147.00m - 148.00m 148.00m - 149.00m 149.00m - 150.00m 150.00m - 151.00m 151.00m - 152.00m 152.00m - 153.00m 153.00m - 154.00m 154.00m - 155.00m 155.00m - 156.00m 156.00m - 157.00m 157.00m - 158.00m 158.00m - 159.00m 159.00m - 160.00m 160.00m - 161.00m 161.00m - 162.00m 162.00m - 163.00m 163.00m - 164.00m 164.00m - 165.00m 165.00m - 166.00m 166.00m - 167.00m 167.00m - 168.00m 168.00m - 169.00m 169.00m - 170.00m 170.00m - 171.00m 171.00m - 172.00m 172.00m - 173.00m 173.00m - 174.00m 174.00m - 175.00m 175.00m - 176.00m 176.00m - 177.00m 177.00m - 178.00m 178.00m - 179.00m 179.00m - 180.00m 180.00m - 181.00m 181.00m - 182.00m 182.00m - 183.00m 183.00m - 184.00m 184.00m - 185.00m 185.00m - 186.00m 186.00m - 187.00m 187.00m - 188.00m 188.00m - 189.00m 189.00m - 190.00m 190.00m - 191.00m 191.00m - 192.00m 192.00m - 193.00m 193.00m - 194.00m 194.00m - 195.00m 195.00m - 196.00m 196.00m - 197.00m 197.00m - 198.00m 198.00m - 199.00m 199.00m - 200.00m 200.00m - 201.00m 201.00m - 202.00m 202.00m - 203.00m 203.00m - 204.00m 204.00m - 205.00m 205.00m - 206.00m 206.00m - 207.00m 207.00m - 208.00m 208.00m - 209.00m 209.00m - 210.00m 210.00m - 211.00m 211.00m - 212.00m 212.00m - 213.00m 213.00m - 214.00m 214.00m - 215.00m 215.00m - 216.00m 216.00m - 217.00m 217.00m - 218.00m 218.00m - 219.00m 219.00m - 220.00m 220.00m - 221.00m 221.00m - 222.00m 222.00m - 223.00m 223.00m - 224.00m 224.00m - 225.00m 225.00m - 226.00m 226.00m - 227.00m 227.00m - 228.00m 228.00m - 229.00m 229.00m - 230.00m 230.00m - 231.00m 231.00m - 232.00m 232.00m - 233.00m 233.00m - 234.00m 234.00m - 235.00m 235.00m - 236.00m 236.00m - 237.00m 237.00m - 238.00m 238.00m - 239.00m 239.00m - 240.00m 240.00m - 241.00m 241.00m - 242.00m 242.00m - 243.00m 243.00m - 244.00m 244.00m - 245.00m 245.00m - 246.00m 246.00m - 247.00m 247.00m - 248.00m 248.00m - 249.00m 249.00m - 250.00m 250.00m - 251.00m 251.00m - 252.00m 252.00m - 253.00m 253.00m - 254.00m 254.00m - 255.00m 255.00m - 256.00m 256.00m - 257.00m 257.00m - 258.00m 258.00m - 259.00m 259.00m - 260.00m 260.00m - 261.00m 261.00m - 262.00m 262.00m - 263.00m 263.00m - 264.00m 264.00m - 265.00m 265.00m - 266.00m 266.00m - 267.00m 267.00m - 268.00m 268.00m - 269.00m 269.00m - 270.00m 270.00m - 271.00m 271.00m - 272.00m 272.00m - 273.00m 273.00m - 274.00m 274.00m - 275.00m 275.00m - 276.00m 276.00m - 277.00m 277.00m - 278.00m 278.00m - 279.00m 279.00m - 280.00m 280.00m - 281.00m 281.00m - 282.00m 282.00m - 283.00m 283.00m - 284.00m 284.00m - 285.00m 285.00m - 286.00m 286.00m - 287.00m 287.00m - 288.00m 288.00m - 289.00m 289.00m - 290.00m 290.00m - 291.00m 291.00m - 292.00m 292.00m - 293.00m 293.00m - 294.00m 294.00m - 295.00m 295.00m - 296.00m 296.00m - 297.00m 297.00m - 298.00m 298.00m - 299.00m 299.00m - 300.00m 300.00m - 301.00m 301.00m - 302.00m 302.00m - 303.00m 303.00m - 304.00m 304.00m - 305.00m 305.00m - 306.00m 306.00m - 307.00m 307.00m - 308.00m 308.00m - 309.00m 309.00m - 310.00m 310.00m - 311.00m 311.00m - 312.00m 312.00m - 313.00m 313.00m - 314.00m 314.00m - 315.00m 315.00m - 316.00m 316.00m - 317.00m 317.00m - 318.00m 318.00m - 319.00m 319.00m - 320.00m 320.00m - 321.00m 321.00m - 322.00m 322.00m - 323.00m 323.00m - 324.00m 324.00m - 325.00m 325.00m - 326.00m 326.00m - 327.00m 327.00m - 328.00m 328.00m - 329.00m 329.00m - 330.00m 330.00m - 331.00m 331.00m - 332.00m 332.00m - 333.00m 333.00m - 334.00m 334.00m - 335.00m 335.00m - 336.00m 336.00m - 337.00m 337.00m - 338.00m 338.00m - 339.00m 339.00m - 340.00m 340.00m - 341.00m 341.00m - 342.00m 342.00m - 343.00m 343.00m - 344.00m 344.00m - 345.00m 345.00m - 346.00m 346.00m - 347.00m 347.00m - 348.00m 348.00m - 349.00m 349.00m - 350.00m 350.00m - 351.00m 351.00m - 352.00m 352.00m - 353.00m 353.00m - 354.00m 354.00m - 355.00m 355.00m - 356.00m 356.00m - 357.00m 357.00m - 358.00m 358.00m - 359.00m 359.00m - 360.00m 360.00m - 361.00m 361.00m - 362.00m 362.00m - 363.00m 363.00m - 364.00m 364.00m - 365.00m 365.00m - 366.00m 366.00m - 367.00m 367.00m - 368.00m 368.00m - 369.00m 369.00m - 370.00m 370.00m - 371.00m 371.00m - 372.00m 372.00m - 373.00m 373.00m - 374.00m 374.00m - 375.00m 375.00m - 376.00m 376.00m - 377.00m 377.00m - 378.00m 378.00m - 379.00m 379.00m - 380.00m 380.00m - 381.00m 381.00m - 382.00m 382.00m - 383.00m 383.00m - 384.00m 384.00m - 385.00m 385.00m - 386.00m 386.00m - 387.00m 387.00m - 388.00m 388.00m - 389.00m 389.00m - 390.00m 390.00m - 391.00m 391.00m - 392.00m 392.00m - 393.00m 393.00m - 394.00m 394.00m - 395.00m 395.00m - 396.00m 396.00m - 397.00m 397.00m - 398.00m 398.00m - 399.00m 399.00m - 400.00m 400.00m - 401.00m 401.00m - 402.00m 402.00m - 403.00m 403.00m - 404.00m 404.00m - 405.00m 405.00m - 406.00m 406.00m - 407.00m 407.00m - 408.00m 408.00m - 409.00m 409.00m - 410.00m 410.00m - 411.00m 411.00m - 412.00m 412.00m - 413.00m 413.00m - 414.00m 414.00m - 415.00m 415.00m - 416.00m 416.00m - 417.00m 417.00m - 418.00m 418.00m - 419.00m 419.00m - 420.00m 420.00m - 421.00m 421.00m - 422.00m 422.00m - 423.00m 423.00m - 424.00m 424.00m - 425.00m 425.00m - 426.00m 426.00m - 427.00m 427.00m - 428.00m 428.00m - 429.00m 429.00m - 430.00m 430.00m - 431.00m 431.00m - 432.00m 432.00m - 433.00m 433.00m - 434.00m 434.00m - 435.00m 435.00m - 436.00m 436.00m - 437.00m 437.00m - 438.00m 438.00m - 439.00m 439.00m - 440.00m 440.00m - 441.00m 441.00m - 442.00m 442.00m - 443.00m 443.00m - 444.00m 444.00m - 445.00m 445.00m - 446.00m 446.00m - 447.00m 447.00m - 448.00m 448.00m - 449.00m 449.00m - 450.00m 450.00m - 451.00m 451.00m - 452.00m 452.00m - 453.00m 453.00m - 454.00m 454.00m - 455.00m 455.00m - 456.00m 456.00m - 457.00m 457.00m - 458.00m 458.00m - 459.00m 459.00m - 460.00m 460.00m - 461.00m 461.00m - 462.00m 462.00m - 463.00m 463.00m - 464.00m 464.00m - 465.00m 465.00m - 466.00m 466.00m - 467.00m 467.00m - 468.00m 468.00m - 469.00m 469.00m - 470.00m 470.00m - 471.00m 471.00m - 472.00m 472.00m - 473.00m 473.00m - 474.00m 474.00m - 475.00m 475.00m - 476.00m 476.00m - 477.00m 477.00m - 478.00m 478.00m - 479.00m 479.00m - 480.00m 480.00m - 481.00m 481.00m - 482.00m 482.00m - 483.00m 483.00m - 484.00m 484.00m - 485.00m 485.00m - 486.00m 486.00m - 487.00m 487.00m - 488.00m 488.00m - 489.00m 489.00m - 490.00m 490.00m - 491.00m 491.00m - 492.00m 492.00m - 493.00m 493.00m - 494.00m 494.00m - 495.00m 495.00m - 496.00m 496.00m - 497.00m 497.00m - 498.00m 498.00m - 499.00m 499.00m - 500.00m 500.00m - 501.00m 501.00m - 502.00m 502.00m - 503.00m 503.00m - 504.00m 504.00m - 505.00m 505.00m - 506.00m 506.00m - 507.00m 507.00m - 508.00m 508.00m - 509.00m 509.00m - 510.00m 510.00m - 511.00m 511.00m - 512.00m 512.00m - 513.00m 513.00m - 514.00m 514.00m - 515.00m 515.00m - 516.00m 516.00m - 517.00m 517.00m - 518.00m 518.00m - 519.00m 519.00m - 520.00m 520.00m - 521.00m 521.00m - 522.00m 522.00m - 523.00m 523.00m - 524.00m 524.00m - 525.00m 525.00m - 526.00m 526.00m - 527.00m 527.00m - 528.00m 528.00m - 529.00m 529.00m - 530.00m 530.00m - 531.00m 531.00m - 532.00m 532.00m - 533.00m 533.00m - 534.00m 534.00m - 535.00m 535.00m - 536.00m 536.00m - 537.00m 537.00m - 538.00m 538.00m - 539.00m 539.00m - 540.00m 540.00m - 541.00m 541.00m - 542.00m 542.00m - 543.00m 543.00m - 544.00m 544.00m - 545.00m 545.00m - 546.00m 546.00m - 547.00m 547.00m - 548.00m 548.00m - 549.00m 549.00m - 550.00m 550.00m - 551.00m 551.00m - 552.00m 552.00m - 553.00m 553.00m - 554.00m 554.00m - 555.00m 555.00m - 556.00m 556.00m - 557.00m 557.00m - 558.00m 558.00m - 559.00m 559.00m - 560.00m 560.00m - 561.00m 561.00m - 562.00m 562.00m - 563.00m 563.00m - 564.00m 564.00m - 565.00m 565.00m - 566.00m 566.00m - 567.00m 567.00m - 568.00m 568.00m - 569.00m 569.00m - 570.00m 570.00m - 571.00m 571.00m - 572.00m 572.00m - 573.00m 573.00m - 574.00m 574.00m - 575.00m 575.00m - 576.00m 576.00m - 577.00m 577.00m - 578.00m 578.00m - 579.00m 579.00m - 580.00m 580.00m - 581.00								

3.4	Subsections/ Podsekcije 3.2 LK25+495.000—LK25+828.000 RK25+507.000—RK25+955.000	543,95							
	0.00m - 250.00m	250,00							
3.4.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Durilovac included / Uključena je bočna veza s trafostanicom Durilovac		PPS-010	44.912,23	56	75	44.912,23	0,00	44.912,23
3.4.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Durilovac included / Uključena je bočna veza s trafostanicom Durilovac			11.228,06	57		0,00	0,00	0,00
	250.00m - 543.95m	293,95							
3.4.3	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-010	52.807,80	58	75	52.807,80	0,00	52.807,80
3.4.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			13.201,95	59		0,00	0,00	0,00
3.5	Subsections/ Podsekcije 3.2 LK26+327.000—LK26+387.920 RK26+345.000—RK26+393.143	152,01							
	0.00m - 152.01m	152,01							
3.5.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-012	27.308,43	53	77	27.308,43	0,00	27.308,43
3.5.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			6.827,11	54		0,00	0,00	0,00
3.6	Subsections/ Podsekcije 3.2 & 3.3 LK26+487.920—LK26+602.720 RK26+539.143—RK26+557.710 LK26+602.720—LK26+612.921 RK26+557.710—RK26+724.643	259,84							
	0.00m - 259.84m	259,84							
3.6.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Kosman 1 included / Uključena je bočna veza s trafostanicom Kosman 1		PPS-014	46.679,97	53	79	0,00	46.679,97	46.679,97
3.6.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Kosman 1 included / Uključena je bočna veza s trafostanicom Kosman 1			11.669,99	54		0,00	0,00	0,00
3.7	Subsections/ Podsekcije 3.3 LK29+174.921—LK29+317.200 RK29+231.843—RK29+350.000	156,80							
	0.00m - 156.80m	156,80							
3.7.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Kosman 2 included / Uključena je bočna veza s trafostanicom Kosman 2		PPS-010	28.168,95	60	75	28.168,95	0,00	28.168,95
3.7.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Kosman 2 included / Uključena je bočna veza s trafostanicom Kosman 2			7.042,24	61		0,00	0,00	0,00
3.8	Subsections/ Podsekcije 3.4.1 LK29+317.200—LK29+469.000 RK29+350.000—RK29+710.000 LK29+661.000—LK29+670.000 LK29+670.000—LK29+683.000 RK29+710.000—RK29+722.000	435,94							
	0.00m - 250.00m	250,00							
3.8.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-010	44.912,23	60	75	44.912,23	0,00	44.912,23
3.8.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	61		0,00	0,00	0,00
	250.00m - 435.94m	185,94							
3.8.3	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Mala trava 1 included / Uključena je bočna veza s trafostanicom Mala Trava 1		PPS-010	33.403,92	61	75	33.403,92	0,00	33.403,92
3.8.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Mala Trava 1 included / Uključena je bočna veza s trafostanicom Mala trava 1			8.350,98	62		0,00	0,00	0,00
Total Cost Center 3 / Ukupno troškovno mjesto 3:		3314,46		744.298,88			279.066,61	142.050,18	421.116,79

Permanent Power Supply - Instalation of 20kV Ducts on open Route and Moracica Bridge
/Trajno napajanje električnom energijom - Postavljenje 20kV kablovske kanalizacije

Schedule of Milestone Payments/Raspored repera plaćanja

COST CENTER 04 Rev.01

Cost Center No./ Troškovno mjesto Br.	04	20kV duct length (m)/duzina 20kV cijevi (m)	Paid in IPC Number/Plaćeno u okviru IPS br.	Amount/iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovaj Period	Total Value to Date/ Ukupan iznos do danas
broj repera	L334-11000-11000-20kV kablovske kanalizacije na otvorenom putu i na Moracica Bridge u Boljarskoj općini, dužina: 209,331 m, uključujući bočne veze s trafostanicom.								
4.1	Subsections/ Podsekcije 4.1 LK31+556.000—LK31+587.000 RK31+624.000—RK31+658.000	109,47							
	0.00m - 101.96m	109,47							
4.1.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Mala Trava 2 included / Uključena je bočna veza s trafostanicom Mala Trava 2			19.666,17	55		0,00	0,00	0,00
4.1.2	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Mala Trava 2 included / Uključena je bočna veza s trafostanicom Mala Trava 2			4.916,54	56		0,00	0,00	0,00
4.2	Subsections/ Podsekcije 4.1 LK31+681.000—LK32+201.200 RK31+752.000—RK32+231.500	515,35							
	0.00m - 250.00m	250,00							
4.2.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%			44.912,23	55		0,00	0,00	0,00
4.2.2	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	56		0,00	0,00	0,00
	250.00m - 500.00m	265,35							
4.2.3	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		IPC 008	47.669,84	55	73	47.669,84	0,00	47.669,84
4.2.4	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.917,46	56		0,00	0,00	0,00
4.3	Subsections/ Podsekcije 4.1 LK32+489.200—LK32+633.000 RK32+579.500—RK32+702.500	142,74							
	0.00m - 142.74m	142,74							
4.3.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-09	25.643,08	54	74	25.643,08	0,00	25.643,08
4.3.2	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			6.410,77	56		0,00	0,00	0,00
4.4	Subsections/ Podsekcije 4.1 LK32+793.000—LK32+820.000 RK32+862.500—RK32+885.000	34,11							
	0.00m - 34.11m	34,11							
4.4.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-09	6.127,82	54	74	6.127,82	0,00	6.127,82
4.4.2	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			1.531,96	55		0,00	0,00	0,00
4.5	Subsections/ Podsekcije 4.1 LK32+950.000—LK32+962.500 RK33+035.000—RK33+069.000	58,65							
	0.00m - 58.65m	58,65							
4.5.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Vitanovice included / Uključena je bočna veza s trafostanicom Vitanovice		PPS-011	10.536,41	54	76	10.536,41	0,00	10.536,41
4.5.2	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Vitanovice included / Uključena je bočna veza s trafostanicom Vitanovice			2.634,10	55		0,00	0,00	0,00
4.6	Subsections/ Podsekcije 4.1 LK33+108.500—LK33+189.000 RK33+153.000—RK33+248.300	114,31							
	0.00m - 114.31m	114,31							
4.6.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-09	20.535,67	52	74	20.535,67	0,00	20.535,67
4.6.2	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			5.133,92	53		0,00	0,00	0,00
4.7	Subsections/ Podsekcije 4.1 LK34+062.500—LK34+078.000 RK34+138.300—RK34+148.000	23,71							
	0.00m - 23.71m	23,71							

4.7.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-014	4.259,48	54	79	0,00	4.259,48	4.259,48
4.7.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			1.064,87	55		0,00	0,00	0,00
4.8	Subsections/ Podsekcije 4.1 LK34+768.000—LK34+810.500 RK34+815.000—RK34+841.500	107,75							
	0.00m - 107.75m	107,75							
4.8.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-09	19.357,17	54	74	19.357,17	0,00	19.357,17
4.8.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			4.839,29	55		0,00	0,00	0,00
4.9	Subsections/ Podsekcije 4.1 LK34+904.500—LK34+920.000 RK34+961.500—RK35+085.000	152,57							
	0.00m - 152.57m	152,57							
4.9.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-09	27.409,03	54	74	27.409,03	0,00	27.409,03
4.9.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			6.852,26	55		0,00	0,00	0,00
4.10	Subsections/ Podsekcije 4.1 LK35+285.000—LK35+425.000 RK35+290.000—RK35+480.000	182,73							
	0.00m - 182.73m	182,73							
4.10.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-10	32.827,24	54	75	32.827,24	0,00	32.827,24
4.10.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			8.206,81	55		0,00	0,00	0,00
4.11	Subsections/ Podsekcije 4.2 LK35+425.000—LK35+439.000 RK35+480.000—RK35+564.439	193,76							
	0.00m - 193.76m	193,76							
4.11.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Jabuka 1 included / Uključena je bočna veza s trafostanicom Jabuka 1		PPS-10	34.808,77	52	75	34.808,77	0,00	34.808,77
4.11.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Jabuka 1 included / Uključena je bočna veza s trafostanicom Jabuka 1			8.702,19	53		0,00	0,00	0,00
4.12	Subsections/Podsekcije 4.3 LK36+894.000—LK36+989.000 RK36+924.439—RK36+949.884	108,34							
	0.00m - 166.86m	108,34							
4.12.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-013	19.463,16	52	78	19.463,16	0,00	19.463,16
4.12.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			4.865,79	53		0,00	0,00	0,00
4.13	Subsections/Podsekcije 4.3 RK37+017.884—RK37+033.000	76,81							
	0.00m - 18.29m	76,81							
4.13.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Jabuka 2 included / Uključena je bočna veza s trafostanicom Jabuka 2		PPS-011	13.798,83	53	76	13.798,83	0,00	13.798,83
4.13.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Jabuka 2 included / Uključena je bočna veza s trafostanicom Jabuka 2			3.449,71	54		0,00	0,00	0,00
4.14	Subsections/Podsekcije 4.3 LK37+484.000—LK37+545.087 RK37+433.000—RK37+581.884	186,09							
	0.00m - 186.09m	186,09							
4.14.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-011	33.430,86	53	76	33.430,86	0,00	33.430,86
4.14.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			8.357,72	54		0,00	0,00	0,00
4.15	Subsections/Podsekcije 4.4.1 LK38+309.087—LK38+381.440 RK38+386.284—RK38+675.997	358,52							
	0.00m - 250.00m	250,00							
4.15.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		IPC 007	44.912,23	53	72	44.912,23	0,00	44.912,23
4.15.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	54		0,00	0,00	0,00
	250.00m - 358.52m	108,52							
4.15.3	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		IPC 007	19.495,50	53	72	19.495,50	0,00	19.495,50
4.15.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			4.873,87	54		0,00	0,00	0,00

4.16	Subsections/Podsekcije 4.4.1 LK38+381.440—LK39+188.394 Interchange RK38+675.997—RK39+246.583 Interchange LK39+188.394—LK39+376.887 Open Road RK39+246.583—RK39+436.384 Open Road	859,06							
	0.00m - 250.00m	250,00							
4.16.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Matesevo included / Uključena je bočna veza s trafostanicom Matesevo		IPC 007	44.912,23	55	72	44.912,23	0,00	44.912,23
4.16.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Matesevo included / Uključena je bočna veza s trafostanicom Matesevo			11.228,06	56		0,00	0,00	0,00
	250.00m - 500.00m	250,00							
4.16.3	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		IPC 007	44.912,23	55	72	44.912,23	0,00	44.912,23
4.16.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	56		0,00	0,00	0,00
	500.00m - 750.00m	250,00							
4.16.5	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		IPC 005	44.912,23	55	67	44.912,23	0,00	44.912,23
4.16.6	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	56		0,00	0,00	0,00
	750.00m - 859.06m	109,06							
4.16.7	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		IPC 005	19.592,51	55	67	19.592,51	0,00	19.592,51
4.16.8	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			4.898,13	56		0,00	0,00	0,00
4.17	Subsections/Podsekcije 4.4.1 LK39+830.887—LK39+872.817 RK39+834.184—RK39+892.714	53,72							
	0.00m - 53.72m	53,72							
4.17.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%			9.650,74	55		0,00	0,00	0,00
4.17.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			2.412,68	56		0,00	0,00	0,00
4.18	Subsections/Podsekcije 4.4.1 LK40+424.817—LK40+457.640 RK40+452.714—RK40+560.000	106,28							
	0.00m - 106.28m	106,28							
4.18.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Matesevo included / Uključena je bočna veza s trafostanicom Matesevo			19.093,09	55		0,00	0,00	0,00
4.18.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Matesevo included / Uključena je bočna veza s trafostanicom Matesevo			4.773,27	56		0,00	0,00	0,00
4.19	The connection to the Main Transformer	1160,90							
	0.00m - 250.00m	250,00							
4.19.1	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%			44.912,23	53		0,00	0,00	0,00
4.19.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	54		0,00	0,00	0,00
	250.00m - 500.00m	250,00							
4.19.3	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%			44.912,23	53		0,00	0,00	0,00
4.19.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	54		0,00	0,00	0,00
	500.00m - 750.00m	250,00							
4.19.5	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%			44.912,23	53		0,00	0,00	0,00
4.19.6	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	54		0,00	0,00	0,00
	750.00m - 1000.00m	250,00							
4.19.7	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%			44.912,23	53		0,00	0,00	0,00
4.19.8	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11.228,06	54		0,00	0,00	0,00
	1000.00m - 1160.00m	160,90							
4.19.9	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%			28.905,51	53		0,00	0,00	0,00
4.19.10	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			7.226,38	54		0,00	0,00	0,00
Total Cost Center 4 / Ukupno troškovno mjesto 4:		4544,87		1.020.601,14			510.344,81	4.259,48	514.604,28