

Appendix 5 to the Contract (Design and Build)/Prilog 5 Ugovora	Bar-Boljare Highway, Section Smokovac-Uvac-Mateševo/Autoput Bar-Boljare, dionica Smokovac-Uvac-Mateševo
Employer/Poslodavac	The Government of Montenegro, Ministry of Capital Investments
Contractor/Izvođač	China Road and Bridge Corporation Ltd. Beijing, PR China, Part of foreign company Podgorica/China Road and Bridge Corporation d.o.o. Peking, NR Kina, Dio stranog društva Podgorica
Engineer/Inženjer	INGEROP CONSEIL & GEODATA Engineering S.P.A
Appendix 5 Subsequent Works Price/Cijena Priloga 5 Naknadni Radovi	EUR 4,830,000.00
Advance Payment Total Amount/Ukupan iznos avansa(20% from Appendix 5 Subsequent Works Price/20% od Cijene Priloga 5 Naknadni Radovi	EUR 966,000.00
Amount of agreed Variations/Iznos dogovorenih izmjena	EUR 0.00
Amount of agreed Employers Claims/Iznos dogovorenih potraživanja Investitora	EUR 0.00
Amount of agreed Contractor's Claims/Iznos dogovorenih potraživanja Izvođača	EUR 0.00
Maximum Amount of Retention Money/Maksimalni iznos garantnog depozita	EUR 241,500.00

D.O.O. Monteput
PJ AUTOPUT BAR-BOLJARE
Broj 207
Podgorica, 21.03.2022. god.

INTERIM PAYMENT STATEMENT (IPC) / IZDAVANJE PRIVREMENE SITUACIJE (IPS)

Number of IPS/Broj ZPS-a	PPS-016
Referenced Period/Navedeni period	21 December 2021 - 31 January 2022
Date of IPS submission/Datum predavanja ZPS-a	12 February 2022
Date of IPC (Interim Payment Certificate) issuance/Datum izdavanja PS-a (Privremene Situacije)	16 MARCH 2022
Payment Due Date (42 days after IPS Submission)/Datum dospjeća naplate (42 dan nakon izdavanja ZPS-a)	26 March 2022

	Cumulative Previous /Kumulativno prethodno	Current Cumulative/ Kumulativno tekuće	Value for Payment/Iznos za plaćanje
A - Contractor's payments/Plaćanja Izvođača			
Contracted Works/Ugovorni radovi	EUR 3,527,244.09	EUR 3,531,932.93	EUR 4,688.84
Variations/Izmjene (Clause/Klauzula 13)	EUR 0.00	EUR 0.00	EUR 0.00
Substantiated Contractor's Claims/Potkrijepljena potraživanja Izvođača (Sub-clause/Potklauzula 20.1)	EUR 0.00	EUR 0.00	EUR 0.00
Other Payments/Ostala plaćanja	EUR 0.00	EUR 0.00	EUR 0.00
Total/Ukupno A	EUR 3,527,244.09	EUR 3,531,932.93	EUR 4,688.84
B - Retention Money/Garantni depozit			
5% of the amount of each Payment Certificate/ 5% od iznosa svake Potvrde o plaćanju	EUR 176,362.20	EUR 176,596.65	EUR 234.44
Total/Ukupno B	EUR 176,362.20	EUR 176,596.65	EUR 234.44
C - Advance payment/avansno plaćanje			
Amortization - 25% of each Payment Certificate, when value of Executed Works has reached 20% of the Appendix 5 Price/25% svake Potvrde o plaćanju, kada vrijednost izvedenih radova dostigne 20% Cijena Priloga 5	EUR 640,311.02	EUR 641,483.23	EUR 1,172.21
Total/Ukupno C	EUR 640,311.02	EUR 641,483.23	EUR 1,172.21
D - Non Conformity/Neusaglašenost			
Value of Non Conformity and closing of NCN's/Vrijednost Neusaglašenosti i zatvaranje OoN	EUR 0.00	EUR 0.00	EUR 0.00
Total/Ukupno D	EUR 0.00	EUR 0.00	EUR 0.00

D.O.O. Monteput
PJ AUTOPUT BAR-BOLJARE
Broj 3236
Podgorica, 28.05.2022. god.

Crna Gora
MINISTARSTVO KAPITALNIH INVESTICIJA

Primljeno 23.03.2022				
Org. jed.	Ime i prezime	Podpis	St. broj	Vrijednost
01-843/22-3183/1				



E - Deductions/Odbici			
Amount withheld based on Sub-clause 14.6 a/b znos zadržan na osnovu Potklauzule 14.6 a/b	EUR 0.00	EUR 0.00	EUR 0.00
Delay Damages for delay of interim milestones/ Oštećenja za kašnjenje u odnosu na prelazne rokove (Appendix 5, Article 9/Prilog 5, Član 9)	EUR 483,000.00	EUR 483,000.00	EUR 0.00
Delay Damages/oštećenja za kašnjenje (Appendix 5, Article 10/Prilog 5, Član 10)	EUR 0.00	EUR 0.00	EUR 0.00
Agreed Employer's Claims/ Dogovorena potraživanja Investitora	EUR 0.00	EUR 0.00	EUR 0.00
Total/Ukupno E	EUR 483,000.00	EUR 483,000.00	EUR 0.00
Value of this IPC/Iznos ovei PS (A-B-C+D-E)	EUR 2,227,570.86	EUR 2,230,853.05	EUR 3,282.19
Total amount due for this IPC/Iznos dospjele iznosa za ovaj IPS u	EUR 3,282.19	Three Thousand Two Hundred Eighty Two point Nineteen Euros	trihiljadedvjestosamdesetdvaeuradevinaestcenti
MTMA Portion Payable in Euro (100%) Dio MSP-a - plaćeno u EUR (100%)	EUR 3,282.19	Three Thousand Two Hundred Eighty Two point Nineteen Euros	trihiljadedvjestosamdesetdvaeuradevinaestcenti
Execution progress/Napredak izvođenja (Executed Appendix 5 Subsequent Works/ Appendix 5 Price. / Izvedeni Naknadni Radovi Priloga 5/Cijena Priloga 5.)	73.03%	73.12%	0.10%

We hereby confirm that this IPC is based on the actual and correct elements of works, performed by the Contractor in accordance with the agreed method of measurement, and that it is in full compliance with the Contract/ Ovim potvrđujemo da se ova IPS temelji na tačnim i pravilnim elementima rada, izvedenim od strane Izvođača u skladu s dogovorenim metodama mjerenja, i da je potpuno u skladu sa Ugovorom.


Amount approved By Engineer/Iznos odobren od strane inženjera

Name/ Ime
Jan Lorange

Signature/ Potpis

Date/Datum

16.03.2022



Amount approved by the Project Manager/Iznos odobren od strane Upravljača projektom

Name/ Ime

Signature/ Potpis

Date/Datum

21.03.2022



Approved Payment for Employer/ Iznos odobren od strane Investitora

Name/ Ime

Signature/ Potpis

Date/Datum

23.03.2022



Summary Calculation IPC PPS No 016/Sumarni proračun IPS TNEE No 016

Item/Stavka	Value/Iznos	Value of Previous Cumulative / Prethodni iznos kumulativno	Value of Payment for this IPC / Iznos plaćanja za ova/ IPS	Total Value to date/ Ukupan iznos	Balance/Saldo
	1	2	3	4=2+3	5 (1-4)
Appendix 5 Subsequent Works Prilog 5 Naknadni Radovi	4,830,000.00	3,527,244.09	4,688.84	3,531,932.93	1,298,067.07
Variations/Izmjene	0.00	0.00	0.00	0.00	0.00
Employers Claims/Potrazivanja	0.00	0.00	0.00	0.00	0.00
Contractor Claims/Potrazivanja	0.00	0.00	0.00	0.00	0.00
Other Payments/Ostala plaćanja	0.00	0.00	0.00	0.00	0.00
Total/Ukupno	4,830,000.00	3,527,244.09	4,688.84	3,531,932.93	1,298,067.07
Non Conformity/ Neusaglasenost		0.00	0.00	0.00	
Subtotal/Sveukupno	4,830,000.00	3,527,244.09	4,688.84	3,531,932.93	1,298,067.07

Number of closed NCNs in the end of February is 0 / Broj zatvorenih ION do kraja Februara je 0

The total value of closed NCN is 0. / Ukupna vrijednost zatvorenih ION iznosi 0

Number of new opened NCNs in the end of February is 0/ Broj novootvorenih ION na kraju Februara je 0

The total value of the new opened NCN is 0. / Ukupna vrijednost novootvorenih ION iznosi 0

Repayment of Advance/Isplata avansa

Item/Stavka	Value/Iznos	Repayment advance Previous IPC/Avansna isplata Prethodna IPS	Value of Advance Repayment this IPC / Iznos avansa u ovom IPS	Value of Advance Repayment based on Value of Current Contracted works / Iznos avansa na osnovu Vrijednosti tekucih Ugovorenih radova	Value of remaining advance/Iznos preostalog avansa
	1	2	3	4	5 (1-4)
Advance/Avans	966,000.00	640,311.02	1,172.21	641,483.23	324,516.77
Total/Ukupno	966,000.00	640,311.02	1,172.21	641,483.23	324,516.77

BAR-BOLJARE HIGHWAY/AUTOPUT, SECTION/DIONICA SMOKOVAC-UVAC-MATESEVO		
DESIGN AND BUILT CONTRACT/UGOVOR ZA PROJEKTOVANJE I IZGRADNJU		
EMPLOYER/INVESTITOR:	The Government of Montenegro, Ministry of Transport and Maritime Affairs/Vlada Crne Gore, Ministarstvo saobraćaja i pomorstva	
CONTRACTOR/IZVOĐAČ:	China Road and Bridge Corporation	
ENGINEER/INŽENJER:	Ingerop-Geodata JV	
VARIATIONS CALCULATION/PRORAČUN IZMJENA		

VARIATION NO/IZMJENA BR	VARIATION BASIS/ OSNOVA ZA IZMJENU	VARIATION AMOUNT AGREED WITH ENGINEER/ IZNOS IZMJENE DOGOVOREN SA INŽENJEROM	First Included in IPS No/Prvi put uključeno u ZPS br.	IPC No PPS-016/ IPS br. TNEE-016		
				Cumulative previous/ Kumulativno prethodno	Cumulative Current / Kumulativno trenutno	Value for Payment this IPS / Iznos plaćanja za ovu ZPS
PPS-001						
PPS-002						
PPS-003						
PPS-004						
PPS-005						
PPS-006						
PPS-007						
TOTAL/UKUPNO		EUR 0.00		0	0	0

Subtotal/ suma stavke 1	Value Engineering/ Tehnika vrednovanja (Sub-Clause/Potklauzula 13.2)	EUR 0.00
Subtotal/ suma stavke 2	Adjustments for Changes in Legislation/Prilegođavanja zbog izmjena u zakonu (Sub-Clause/Potklauzula 13.7)	EUR 0.00
Subtotal/ suma stavke 5	Other Variations/Ostale izmjene	EUR 0.00
EUR 0.00		

BAR-BOLJARE HIGHWAY/AUTOPUT, SECTION/DIONICA SMOKOVAC-UVAC-MATESEVO		
DESIGN AND BUILT CONTRACT/UGOVOR ZA PROJEKTOVANJE I IZGRADNJU		
EMPLOYER/INVESTITOR:		The Government of Montenegro, Ministry of Transport and Maritime Affairs/ <i>Vlada Crne Gore, Ministarstvo saobraćaja i</i>
CONTRACTOR/IZVOĐAČ:		China Road and Bridge Corporation Ltd. Beijing, PR China, part of foreign company Podgorica/ <i>China Road and Bridge Corporation, d.o.o. Peking, NR Kina, Dio stranoj društva Podgorica</i>
ENGINEER/INŽENJER:		Ingerop-Geodata JV
EMPLOYER'S CLAIMS/ POTRAŽIVANJA INVESTITORA (SUBCLAUSE/ POTKLAUZULA 2.5)		

CLAIM NO/ POTRAŽIVANJE BR.	CLAIMS AMOUNT AGREED WITH ENGINEER / IZNOS POTRAŽIVANJA DOGOVOREN SA INŽENJEROM	First Included in IPS No/Privat put uključeno u ZPS br.	IPC No PPS-016 / IPS br. TNEE-016		
			Cumulative previous/ Kumulativno prethodno	This Period/ Ova period	Total Value to Date/ Ukupan iznos do danas
			1	2	3 = 2 + 1
			EUR 0.00	EUR 0.00	EUR 0.00
	TOTAL/UKUPNO		EUR 0.00	EUR 0.00	EUR 0.00

BAK-BOLJARE HIGHWAY/ AUTOPUT, SECTION/ DIONICA SMOKOVAC-UVAC-MATESEVO	
DESIGN AND BUILT CONTRACT/UGOVOR ZA PROJEKTOVANJE I IZGRADNJU	
EMPLOYER/ INVESTITOR:	The Government of Montenegro, Ministry of Transport and Maritime Affairs/ Vlada Crne Gore, Ministarstvo saobraćaja i pomorstva
CONTRACTOR/ IZVOĐAČ	China Road and Bridge Corporation L.t.d. Beijing, PR China, part of foreign company Podgorica/ China Road and Bridge Corporation d.o.o. Peiping, NR Kina, Dio stranog društva Podgorica
ENGINEER/ INŽENJER:	Ingerop-Geodata JV
CONTRACTOR'S CLAIMS-ADDITIONAL PAYMENT CALCULATION/ POTRAŽIVANJA IZVOĐAČA-PRORAČUN DODATNOG PLAĆANJA (See Clause/ Potključila 20.1)	

CLAIM NO/ POTRAŽIVANJE BR.	CLAIMS AMOUNT AGREED WITH ENGINEER / IZNOS POTRAŽIVANJA DOGOVOREN SA INŽENJEROM	Status/Status	First included in IPS No / Prvi put uključeno u ZPS br.	IPC No PPS-016 / IPS br. TNEE-016		
				Cumulative previous/ Kumulativno prethodno	This period/ Ova/ period	Total Value to date/ Ukupan iznos do danas
				1	2	3 = 2 + 1
PPS - Eo/IAP 001				EUR 0.00	EUR 0.00	EUR 0.00
	Total			EUR 0.00	EUR 0.00	EUR 0.00

BAR-BOLJARE HIGHWAY/AUTOPUT, SECTION/DIONICA SMOKOVAC-UVAC-MATESEVO		
DESIGN AND BUILT CONTRACT/UGOVOR ZA PROJEKTOVANJE I IZGRADNJU		
EMPLOYER/INVESTITOR:	The Government of Montenegro, Ministry of Transport and Maritime Affairs/Vlada Crne	
CONTRACTOR/IZVOĐAČ:	China Road and Bridge Corporation	
ENGINEER/INŽENJER:	Ingerop-Geodata JV	
NON CONFORMITY/NEUSAGLAŠENOST (Sub Clause/ Potklauzula 7.1)		

NCN No/Oo N br.	Description/Opis	First included in IPS No/Prvi put uključeno u ZPS br.	Status this IPS/Status ove ZPS	IPC No PPS-016; IPS br. TNEE-016		
				Value Previous Cumulative/ Prethodni iznos kumulativno	This period/ Ova period	Total to date/ Ukupno do danas
			TOTAL/UKUPNO	0.00	0.00	0.00

Number of closed NCNs in the end of February is 0 / Broj zatvorenih ION do kraja Februara je 0

The total value of closed NCN is 0. / Ukupna vrijednost zatvorenih ION iznosi 0

Number of new opened NCNs in the end of February is 0/ Broj novootvorenih ION na kraju Februara je 0

The total value of the new opened NCN is 0. / Ukupna vrijednost novootvorenih ION iznosi 0

BAR-BOLJARE HIGHWAY/AUTOPUT, SECTION/DIONICA SMOKOVAC-UVAC-MATESEVO	
DESIGN AND BUILT CONTRACT/UGOVOR ZA PROJEKTOVANJE I IZGRADNJU	
EMPLOYER/INVESTITOR:	The Government of Montenegro, Ministry of Transport and Maritime Affairs/Vlada Crne
CONTRACTOR/IZVOĐAČ:	China Road and Bridge Corporation
ENGINEER/INŽENJER:	Ingerop-Geodata JV
E - Deductions/Odbici (Sub Clause/ Potklauzula: 14.6 a/b, 8.7, 2.5)	

DeductionsNo/ Odbici br.	Description/Opis	First Included In IPC No/Prvi put uključeno u IPS br.	Status this IPC/Status ove IPS	IPC No PPS-016/IPS Br. PPS-016		
				Value Previous Cumulative/ Prethodni iznos kumulativno	This period/ Ova period	Total to date/ Ukupno do danas
E1	Amount withheld based on Sub-clause 14.6 a/b Iznos zadržan na osnovu Potklauzule 14.6 a/b			0.00	0.00	0.00
E1-1				0.00	0.00	0.00
E1-2						0.00
E2	Delay Damages/obeštećenja za kašnjenje (Sub- clause/Potklauzula 8.7)			483,000.00	0.00	483,000.00
E2-1				483,000.00	0.00	483,000.00
						0.00
E3	Agreed Employer's Claims/Dogovorena potraživanja Investitora (Sub-clause/Potklauzule 2.5)			0.00	0.00	0.00
E3-1						0.00
						0.00
TOTAL/UKUPNO (E1+E2+E3)				483,000.00	0.00	483,000.00

Number of closed Deductibles at the end of February is 0/ Broj zatvorenih Odbitaka do kraja Februara je 0
The total value of closed Deductibles is 0.00 Euro / Ukupna vrijednost zatvorenih Odbitaka iznosi 0.00 (EUR)

Number of new opened Deductibles in the end of February is 0 / Broj novootvorenih Odbitaka do kraja Februara je 0
The total value of the new opened Deductibles is 0 Euro/ Ukupna vrijednost novootvorenih Odbitaka iznosi 0 (EUR)

SUMMARY OF PAYMENT IREZIME PLAĆANJA

Cost Center No. / Troškovno mjesto Br.	Description/Opis	Value of Works/Vrijednost radova	Previous Cumulative/ Pratodno Akumulativno	This period/ Ova period	Total Value to date/ Ukupan iznos do danas	Balance/ Saldo
		1	2	3	4=2+3	5=1-4
Cost Center/ Troškovno mjesto 01	Part 1 - Underground 20kV cable pipe construction with earthening / Dio 1 Izgradnja podzemnih 20kV kablovskih cijevi sa uzemljenjem	1,536,431.53	1,519,342.43	4,688.84	1,524,031.26	12,400.27
Cost Center/ Troškovno mjesto 02	Part 2 - Underground 20kV cable pipe construction with earthening / Dio 2 Izgradnja podzemnih 20kV kablovskih cijevi sa uzemljenjem	1,528,668.45	815,216.18	0.00	815,216.18	713,452.27
Cost Center/ Troškovno mjesto 03	Part 3 - Underground 20kV cable pipe construction with earthening / Dio 3 Izgradnja podzemnih 20kV kablovskih cijevi sa uzemljenjem	744,298.86	421,116.79	0.00	421,116.79	323,182.09
Cost Center/ Troškovno mjesto 04	Part 4 - Underground 20kV cable pipe construction with earthening / Dio 4 Izgradnja podzemnih 20kV kablovskih cijevi sa uzemljenjem	1,020,601.14	771,568.69	0.00	771,568.69	249,032.45
TOTAL/UKUPNO		4,830,000.90	3,527,244.09	4,688.84	3,531,932.93	1,298,067.08

Highway/Autoput Bar-Boljare, Section/Dionica Smokovac-Uvac-Matesevo
Permanent Power Supply - Instalation of 20kV Ducts on open Route/Trajno napajanje
elektricom energijom - Postavljenje 20kV kablovske kanalizacije
Schedule of Milestone Payments/Raspored repera plaćanja

COST CENTER 01 Rev.01

Cost Center No./ Troškovno mjesto Br.	01	20kV duct length (m)/dužina 20kV cijevi (m)	Paid in IPC Number/Plaćen o u okviru IPS br.	Amount/iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ova Period	Total Value to Date/ Ukupan iznos do danas
Milestone number- broj repera	Part 1 - Underground 20kV cable pipe construction with earthing. / Dio 1 Izgradnja podzemnih 20kV kablovskih cijevi sa uzemljenjem								
1.1	Subsections/ Podsekcije 1.1.1 LK0+000.000—LK0+405.000 RK0+000.000—RK0+481.000	551.95							
	0.00m - 250.00m	250.00							
1.1.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the Mrke substation included / Uključena je bočna veza sa Mrke trafostanicom		PPS-011	44,912.23	56	76	44,912.23	0.00	44,912.23
1.1.2	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the Mrke substation Mrke included / Uključena je bočna veza sa Mrke trafostanicom		PPS-012	11,228.06	57	77	11,228.06	0.00	11,228.06
	250m - 551.95m	301.95							
1.1.3	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		PPS-011	54,244.99	58	76	54,244.99	0.00	54,244.99
1.1.4	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		PPS-012	13,561.25	59	77	13,561.25		13,561.25
1.2	Subsections/ Podsekcije 1.1.1 LK1+128.000—LK1+208.014 RK1+088.000—RK1+340.000	239.58							
	0.00m - 239.58m	239.58							
1.2.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Vezesnik 1 included / Uključena je bočna veza sa trafostanicom Vezesnik 1		PPS-011	43,040.28	64	76	43,040.28	0.00	43,040.28
1.2.2	Backfilling, duct earthing, manhole earthing and manhole warning plate / Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Vezesnik 1 included / Uključena je bočna veza sa trafostanicom Vezesnik 1		PPS-012	10,760.07	64	77	10,760.07	0.00	10,760.07
1.3	Subsections/ Podsekcije 1.1.2 LK1+208.014—LK1+248.000 RK1+340.000—RK1+348.000	111.01							
	0.00m - 101.01m	111.01							
1.3.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		PPS-012	19,942.82	64	77	19,942.82	0.00	19,942.82
1.3.2	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		PPS-012	4,985.71	64	77	4,985.71	0.00	4,985.71
1.4	Subsections/ Podsekcije 1.1.2 LK3+722.000—LK3+847.873 RK3+762.000—RK3+840.000	145.09							
	0.00m - 145.09m	145.09							
1.4.1	Trench excavation, duct construction and manhole construction / Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Vzesnik 2 included / Uključena je bočna veza sa trafostanicom Vzesnik 2		PPS-011	26,065.26	56	76	26,065.26	0.00	26,065.26
1.4.2	Backfilling, duct earthing, manhole earthing and manhole warning plate / Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Vzesnik 2 included / Uključena je bočna veza sa trafostanicom Vzesnik 2		PPS-012	6,516.31	57	77	6,516.31	0.00	6,516.31
1.5	Subsections/ Podsekcije 1.1.3 LK3+847.873—LK4+750.000 RK3+840.000—RK4+751.597	945.35							
	0.00m - 250.00m	250.00							
1.5.1	Trench excavation, duct construction and manhole construction / Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Gornje Mrke included / Uključena je bočna veza s trafostanicom Gornje Mrke		PPS-012	44,912.23	56	77	44,912.23	0.00	44,912.23
1.5.2	Backfilling, duct earthing, manhole earthing and manhole warning plate / Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Gornje Mrke included / Uključena je bočna veza s trafostanicom Gornje Mrke		PPS-012	11,228.06	57	77	11,228.06	0.00	11,228.06
	250.00m - 500.00m	250.00							
1.5.3	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44,912.23	57	56	44,912.23	0.00	44,912.23

1.5.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		PPS-013	11,228.06	58	78	11,228.06	0.00	11,228.06
	500.00m - 750.00m	250.00							
1.5.5	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44,912.23	57	56	44,912.23	0.00	44,912.23
1.5.6	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		PPS-013	11,228.06	53	78	11,228.06	0.00	11,228.06
	750.00m - 945.35m	195.35							
1.5.7	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	35,094.41	57	56	35,094.41	0.00	35,094.41
1.5.8	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		PPS-013	8,773.60	58	78	8,773.60	0.00	8,773.60
1.6	The connection to the Main Transformer 110/20kV Mrke	376.97							
	0.00m - 250.00m	250.00							
1.6.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		PPS-012	44,912.23	57	77	44,912.23	0.00	44,912.23
1.6.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		PPS-013	11,228.06	58	78	11,228.06	0.00	11,228.06
	250.00m - 376.97m	126.97							
1.6.3	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		PPS-012	22,810.02	57	77	22,810.02	0.00	22,810.02
1.6.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		PPS-013	5,702.51	58	78	5,702.51	0.00	5,702.51
1.7	Subsections / Podsekcije 1.2 LK4+760.000—LK4+843.115 RK4+761.597—RK4+830.540	91.47							
	0.00m - 91.47m	91.47							
1.7.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		PPS-012	16,432.49	57	77	16,432.49	0.00	16,432.49
1.7.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		PPS-013	4,108.12	58	78	4,108.12	0.00	4,108.12
1.8	Subsections / Podsekcije 1.2 LK5+139.115—LK5+162.612 RK5+126.540—RK5+143.377	53.89							
	0.00m - 24.50m	53.89							
1.8.1	Trench excavation, duct construction and manhole construction / Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Mrke included / Uključena je bočna veza s trafostanicom Mrke		PPS-012	9,681.28	61	77	9,681.28	0.00	9,681.28
1.8.2	Backfilling, duct earthening, manhole earthening and manhole warning plate / Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Mrke included / Uključena je bočna veza s trafostanicom Mrke		PPS-013	2,420.32	62	78	2,420.32	0.00	2,420.32
1.9	Subsections / Podsekcije 1.2 LK5+991.612—LK5+440.000 RK5+947.377—RK5+435.000	563.56							
	0.00m - 250.00m	250.00							
1.9.1	Trench excavation, duct construction and manhole construction / Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Moravica included / Uključena je bočna veza s trafostanicom Moravica		PPS-012	44,912.23	62	77	44,912.23	0.00	44,912.23
1.9.2	Backfilling, duct earthening, manhole earthening and manhole warning plate / Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Moravica included / Uključena je bočna veza s trafostanicom Moravica		PPS-013	11,228.06	63	78	11,228.06	0.00	11,228.06
	250.00m - 500.00m	250.00							
1.9.3	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		PPS-012	44,912.23	63	77	44,912.23	0.00	44,912.23
1.9.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		PPS-013	11,228.06	64	78	11,228.06	0.00	11,228.06
	500.00m - 563.56m	63.56							
1.9.5	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		PPS-012	11,418.48	63	77	11,418.48	0.00	11,418.48
1.9.6	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		PPS-013	2,854.62	64	78	2,854.62	0.00	2,854.62
1.10	Subsections/Podsekcije 1.3 LK6+440.000—LK6+482.138 RK6+435.000—RK6+476.572	26.10							
	0.00m - 26.10m	26.10							
1.10.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		PPS-016	4,688.84	63	81	0.00	4,688.84	4,688.84
1.10.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			1,172.21	64		0.00	0.00	0.00
1.11	Subsections/ Podsekcije 1.4 LK7+445.350—LK11+200.000 RK7+440.630—RK11+194.958	3736.96							
	0.00m - 250.00m	250.00							
1.11.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		PPS-002	44,912.23	53	55	44,912.23	0.00	44,912.23
1.11.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	54		0.00	0.00	0.00

	250.00m - 500.00m	250.00							
1.11.3	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-002	44,912.23	53	55	44,912.23	0.00	44,912.23
1.11.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		PPS-013	11,228.06	54	78	11,228.06	0.00	11,228.06
	500.00m - 750.00m	250.00							
1.11.5	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-002	44,912.23	53	55	44,912.23	0.00	44,912.23
1.11.6	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		PPS-013	11,228.06	54	78	11,228.06	0.00	11,228.06
	750.00m - 1000.00m	250.00							
1.11.7	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-002	44,912.23	54	55	44,912.23	0.00	44,912.23
1.11.8	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		PPS-013	11,228.06	55	78	11,228.06	0.00	11,228.06
	1000.00m - 1250.00m	250.00							
1.11.9	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-002	44,912.23	54	55	44,912.23	0.00	44,912.23
1.11.10	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		PPS-013	11,228.06	55	78	11,228.06	0.00	11,228.06
	1250.00m - 1500.00m	250.00							
1.11.11	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-002	44,912.23	54	55	44,912.23	0.00	44,912.23
1.11.12	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		PPS-013	11,228.06	55	78	11,228.06	0.00	11,228.06
	1500.00m - 1750.00m	250.00							
1.11.13	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-002	44,912.23	54	55	44,912.23	0.00	44,912.23
1.11.14	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		PPS-014	11,228.06	55	79	11,228.06	0.00	11,228.06
	1750.00m - 2000.00m	250.00							
1.11.15	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-002	44,912.23	55	55	44,912.23	0.00	44,912.23
1.11.16	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		PPS-014	11,228.06	55	79	11,228.06	0.00	11,228.06
	2000.00m - 2250.00m	250.00							
1.11.17	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44,912.23	55	56	44,912.23	0.00	44,912.23
1.11.18	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		PPS-013	11,228.06	56	78	11,228.06	0.00	11,228.06
	2250.00m - 2500.00m	250.00							
1.11.19	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44,912.23	55	56	44,912.23	0.00	44,912.23
1.11.20	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		PPS-013	11,228.06	56	78	11,228.06	0.00	11,228.06
	2500.00m - 2750.00m	250.00							
1.11.21	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44,912.23	55	56	44,912.23	0.00	44,912.23
1.11.22	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		PPS-013	11,228.06	56	78	11,228.06	0.00	11,228.06
	2750.00m - 3000.00m	250.00							
1.11.23	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44,912.23	55	56	44,912.23	0.00	44,912.23
1.11.24	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		PPS-013	11,228.06	56	78	11,228.06	0.00	11,228.06
	3000.00m - 3250.00m	250.00							
1.11.25	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44,912.23	56	56	44,912.23	0.00	44,912.23
1.11.26	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		PPS-013	11,228.06	57	78	11,228.06	0.00	11,228.06
	3250.00m - 3500.00m	250.00							
1.11.27	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44,912.23	56	56	44,912.23	0.00	44,912.23
1.11.28	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		PPS-013	11,228.06	57	78	11,228.06	0.00	11,228.06
	3500.00m - 3736.96m	236.96							
1.11.29	Trench excavation, duct construction and manhole construction/iskop kanala, izgradnja cijevi i sahti - 80%		PPS-014	42,569.60	56	79	42,569.60	0.00	42,569.60
1.11.30	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		PPS-014	10,642.40	57	79	10,642.40	0.00	10,642.40
Total cost center 1 / Ukupno troškovno mjesto 1:		6841.93		1,536,431.53			1,519,342.43	4,688.84	1,524,031.26

Permanent Power Supply - Instalation of 20kV Ducts on open Route and Moracica Bridge
 /Trajno napajanje elektricom energijom - Postavljenje 20kV kablovske kanalizacije

Schedule of Milestone Payments/Raspored repera plaćanja

COST CENTER 02 Rev.01

Cost Center No./ Troškovno mjesto Br.	02	20kV duct length (m)/dužina 20kV cijevi (m)	Paid in IPC Number/Plaće no u okviru IPS br.	Amount/iznos (EUR)	Planned Month/ Planirano za mjesec	Actual Month/ Stvarno za mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ovaj Period	Total Value to Date/ Ukupan iznos do danas
Milestone number- broj repera	Part 2 - Underground 20kV cable pipe construction with earthing / Dio 2 Izgradnja podzemnih 20kV kablovskih cijevi sa uzemljenjem								
2.1	Subsections/ Podsekcije 2.1 LK11+200.000—LK11+495.000 RK11+194.950—RK11+895.000	474.21							
	0.00m - 250.00m	250.00							
2.1.1	Trench excavation, duct construction and manhole construction / Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Klopot included / Uključena je bočna veza s trafostanicom Klopot		PPS-013	44,912.23	56	78	44,912.23	0.00	44,912.23
2.1.2	Backfilling, duct earthing, manhole earthing and manhole warning plate / Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Klopot included / Uključena je bočna veza s trafostanicom Klopot		FPS-013	11,228.06	57	78	11,228.06	0.00	11,228.06
	250.00m - 440.59m	224.21							
2.1.3	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		PPS-014	40,279.08	57	79	40,279.08	0.00	40,279.08
2.1.4	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			10,069.77	58		0.00	0.00	0.00
2.2	Subsections/ Podsekcije LK12+480.000—LK13+885.000 RK12+410.000—RK13+790.000	1493.92							
	0.00m - 250.00m	250.00							
2.2.1	Trench excavation, duct construction and manhole construction / Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Vilac included / Uključena je bočna veza s trafostanicom Vilac		PPS-012	44,912.23	58	77	44,912.23	0.00	44,912.23
2.2.2	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Vilac included / Uključena je bočna veza s trafostanicom Vilac			11,228.06	59		0.00	0.00	0.00
	250.00m - 500.00m	250.00							
2.2.3	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44,912.23	58	56	44,912.23	0.00	44,912.23
2.2.4	Backfilling, duct earthing, manhole earthing and manhole warning plate / Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	59		0.00	0.00	0.00
	500.00m - 750.00m	250.00							
2.2.5	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44,912.23	58	56	44,912.23	0.00	44,912.23
2.2.6	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	59		0.00	0.00	0.00
	750.00m - 1000.00m	250.00							
2.2.7	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44,912.23	56	56	44,912.23	0.00	44,912.23
2.2.8	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	57		0.00	0.00	0.00
	1000.00m - 1250.00m	250.00							
2.2.9	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44,912.23	56	56	44,912.23	0.00	44,912.23
2.2.10	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	57		0.00	0.00	0.00
	1250.00m - 1503.00m	243.92							
2.2.11	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			43,819.96	56		0.00	0.00	0.00
2.2.12	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			10,954.99	57		0.00	0.00	0.00

2.3	Subsections/ Podsekcije 2.2 LK14+700.000—LK16+241.111 Open route RK14+740.000—RK15+993.453 Open Route LK16+241.111—LK16+937.953 Interchange RK15+993.453—RK16+787.903 Interchange	2616.72							
	0.00m - 250.00m	250.00							
2.3.1	Trench excavation, duct construction and manhole construction / Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Pelev Brijeg included / Uključena je bočna veza s trafostanicom Pelev Brijeg		PPS-004	44,912.23	57	61	44,912.23	0.00	44,912.23
2.3.2	Backfilling, duct earthening, manhole earthening and manhole warning plate / Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Pelev Brijeg included / Uključena je bočna veza s trafostanicom Pelev Brijeg			11,228.06	58		0.00	0.00	0.00
	250.00m - 500.00m	250.00							
2.3.3	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44,912.23	57	56	44,912.23	0.00	44,912.23
2.3.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	58		0.00	0.00	0.00
	500.00m - 750.00m	250.00							
2.3.5	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44,912.23	58	56	44,912.23	0.00	44,912.23
2.3.6	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	59		0.00	0.00	0.00
	750.00m - 1000.00m	250.00							
2.3.7	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44,912.23	59	56	44,912.23	0.00	44,912.23
2.3.8	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	60		0.00	0.00	0.00
	1000.00m - 1250.00m	250.00							
2.3.9	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44,912.23	60	56	44,912.23	0.00	44,912.23
2.3.10	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	61		0.00	0.00	0.00
	1250.00m - 1500.00m	250.00							
2.3.11	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44,912.23	60	56	44,912.23	0.00	44,912.23
2.3.12	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	61		0.00	0.00	0.00
	1500.00m - 1750.00m	250.00							
2.3.13	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44,912.23	60	56	44,912.23	0.00	44,912.23
2.3.14	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	61		0.00	0.00	0.00
	1750.00m - 2000.00m	250.00							
2.3.15	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		PPS-003	44,912.23	60	56	44,912.23	0.00	44,912.23
2.3.16	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	61		0.00	0.00	0.00
	2000.00m - 2250.00m	250.00							
2.3.17	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		PPS-004	44,912.23	60	61	44,912.23	0.00	44,912.23
2.3.18	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	61		0.00	0.00	0.00
	2250.00m - 2500.00m	250.00							
2.3.19	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		PPS-004	44,912.23	60		44,912.23	0.00	44,912.23
2.3.20	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	61		0.00	0.00	0.00
	2500.00m - 2616.72m	116.72							
2.3.21	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			20,968.62	58		0.00	0.00	0.00
2.3.22	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			5,242.16	59		0.00	0.00	0.00
2.4	Subsections/ Podsekcije 2.2 LK16+937.953—LK16+974.980 RK16+787.903—RK17+022.056	46.15							
	0.00m - 187.00m	46.15							
2.4.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		IPC 006	8,290.80	59	68	8,290.80	0.00	8,290.80
2.4.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			2,072.70	60		0.00	0.00	0.00

2.5	Subsections/ Podsekcije 2.2 LK17+325.673—LK17+895.654 RK17+347.268—RK17+946.301	601.04							
	0.00m - 250.00m	250.00							
2.5.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		44,912.23	60		0.00	0.00	0.00	
2.5.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		11,228.06	61		0.00	0.00	0.00	
	250.00m - 500.00m	250.00							
2.5.3	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		44,912.23	61		0.00	0.00	0.00	
2.5.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		11,228.06	62		0.00	0.00	0.00	
	500.00m - 570.00m	101.04							
2.5.5	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		18,151.73	61		0.00	0.00	0.00	
2.5.6	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		4,537.93	62		0.00	0.00	0.00	
2.6	Subsections/ Podsekcije 2.2 LK18+245.699—LK18+551.474 RK18+272.128—RK18+642.024	334.27							
	0.00m - 250.00m	250.00							
2.6.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		44,912.23	61		0.00	0.00	0.00	
2.6.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		11,228.06	62		0.00	0.00	0.00	
	250.00m - 306.00m	84.27							
2.6.3	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		15,139.01	60		0.00	0.00	0.00	
2.6.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		3,784.75	61		0.00	0.00	0.00	
2.7	Subsections/ Podsekcije 2.2 LK18+763.474—LK19+305.000 RK18+770.024—RK19+349.000	548.75							
	0.00m - 250.00m	250.00							
2.7.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		44,912.23	60		0.00	0.00	0.00	
2.7.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		11,228.06	61		0.00	0.00	0.00	
	250.00m - 542.00m	298.75							
2.7.3	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		53,670.11	61		0.00	0.00	0.00	
2.7.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		13,417.53	62		0.00	0.00	0.00	
2.8	Subsections/ Podsekcije 2.3 LK19+305.000—LK19+635.919 RK19+349.000—RK19+719.643	454.97							
	0.00m - 250.00m	250.00							
2.8.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Vjeternik 1 included / Uključena je bočna veza s trafostanicom Vjeternik 1		44,912.23	61		0.00	0.00	0.00	
2.8.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Vjeternik 1 included / Uključena je bočna veza s trafostanicom Vjeternik 1		11,228.06	62		0.00	0.00	0.00	
	250.00m - 414.00m	204.97							
2.8.3	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%	PPS-09	36,822.64	62	74	36,822.64	0.00	36,822.64	
2.8.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%		9,205.66	63		0.00	0.00	0.00	
2.9	Subsections/ Podsekcije 2.3 LK22+694.920—LK22+730.000 RK22+571.640—RK22+735.000	237.33							
	0.00m - 163.40m	237.33							
2.9.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Vjeternik 2 included / Uključena je bočna veza s trafostanicom Vjeternik 2		42,636.07	62		0.00	0.00	0.00	
2.9.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Vjeternik 2 included / Uključena je bočna veza s trafostanicom Vjeternik 2		10,659.02	63		0.00	0.00	0.00	
Total Cost Center 2 / Ukupno troškovno mjesto 2:		6807.36	1,528,668.45			815,216.18	0.00	815,216.18	

Highway/Autoput Bar-Boljare, Section/Dionica Smokovac-Uvac-Matesevo
Permanent Power Supply - Instalation of 20kV Ducts on open Route and Moracica Bridge
/Trajno napajanje elektricnom energijom - Postavljanje 20kV kablovske kanalizacije
Schedule of Milestone Payments/Raspored repera plaćanja

COST CENTER 03 Rev.01

Cost Center No./ Troškovno mjesto Br.	03	20kV duct length (m)/dužina 20kV cijevi (m)	Paid in IPC Number/Plaćeno u okviru IPS br.	Amount/Iznos (EUR)	Planned Month/ Planirano mjesec	Actual Month/ Stvarno mjesec	Previous Cumulative/ Kumulativno prethodno	This Period/ Ova Period	Total Value to Date/ Ukupan iznos do danas
Milestone number- broj repera	Part 3 - Underground 20kV cable pipe construction with earthing / Dio 3 Izgradnja podzemnih 20kV kablovskih cijevi sa uzemljenjem								
3.1	Subsections/ Podsekcije 3.1 LK22+730.000—LK22+747.790 RK22+735.000—RK22+751.640	30.87							
	0.00m - 24.70m	30.87							
3.1.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		PPS-014	5,545.76	52	79	5,545.76	0.00	5,545.76
3.1.2	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			1,386.44	53		0.00	0.00	0.00
3.2	Subsections/ Podsekcije 3.1 LK22+831.790—LK23+412.120 RK22+991.640—RK23+441.042	470.35							
	0.00m - 250.00m	250.00							
3.2.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			44,912.23	57		0.00	0.00	0.00
3.2.2	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	58		0.00	0.00	0.00
	250.00m - 470.35	220.35							
3.2.3	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			39,585.64	59		0.00	0.00	0.00
3.2.4	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			9,896.41	60		0.00	0.00	0.00
3.3	Subsections/ Podsekcije 3.1 LK23+746.120—LK23+752.474 Open Route RK23+731.042—RK23+806.016 Open Route LK23+752.474—LK24+762.820 Interchange RK23+806.016—RK24+892.257 Interchange LK24+762.820—LK24+778.000 Open Route RK24+892.257—RK24+915.000 Open Route	1264.70							
	0.00m - 250.00m	250.00							
3.3.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Verusa included / Uključena je bočna veza s trafostanicom Verusa			44,912.23	58		0.00	0.00	0.00
3.3.2	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20% Side connection to the substation Verusa included / Uključena je bočna veza s trafostanicom Verusa			11,228.06	59		0.00	0.00	0.00
	250.00m - 500.000	250.00							
3.3.3	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%			44,912.23	59		0.00	0.00	0.00
3.3.4	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	60		0.00	0.00	0.00
	500.00m - 750.000	250.00							
3.3.5	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		PPS-014	44,912.23	59	79	44,912.23	0.00	44,912.23
3.3.6	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	60		0.00	0.00	0.00
	750.00m - 1000.000	250.00							
3.3.7	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%		PPS-014	44,912.23	59	79	44,912.23	0.00	44,912.23
3.3.8	Backfilling, duct earthing, manhole earthing and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti i upozoravajuće ploče za sahte - 20%			11,228.06	60		0.00	0.00	0.00
	1000.00m - 1264.700	264.70							
3.3.9	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Mrki Krs included / Uključena je bočna veza s trafostanicom Mrki Krs		PPS-012	47,553.06	59	77.00 €	47,553.06	0.00	47,553.06

3.3.10	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti I upozoravajuće ploče za sahte - 20% Side connection to the substation Mrki Krs included / Uključena je bočna veza s trafostanicom Mrki Krs		11,888.27	60		0.00	0.00	0.00
3.4	Subsections/ Podsekcije 3.2 LK25+493.000—LK25+528.000 RK25+507.000—RK25+555.000	543.95						
	0.00m - 250.00m	250.00						
3.4.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Durlovac included / Uključena je bočna veza s trafostanicom Durlovac	PPS-010	44,912.23	56	75	44,912.23	0.00	44,912.23
3.4.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti I upozoravajuće ploče za sahte - 20% Side connection to the substation Durlovac included / Uključena je bočna veza s trafostanicom Durlovac		11,228.06	57		0.00	0.00	0.00
	250.00m - 543.95m	293.95						
3.4.3	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%	PPS-010	52,807.80	58	75	52,807.80	0.00	52,807.80
3.4.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti I upozoravajuće ploče za sahte - 20%		13,201.95	59		0.00	0.00	0.00
3.5	Subsections/ Podsekcije 3.2 LK26+327.000—LK26+387.920 RK26+345.000—RK26+393.143	152.01						
	0.00m - 152.01m	152.01						
3.5.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%	PPS-012	27,308.43	53	77	27,308.43	0.00	27,308.43
3.5.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti I upozoravajuće ploče za sahte - 20%		6,827.11	54		0.00	0.00	0.00
3.6	Subsections/ Podsekcije 3.2 & 3.3 LK26+487.920—LK26+502.720 RK26+539.143—RK26+557.710 LK26+502.720—LK26+512.921 RK26+557.710—RK26+724.643	259.84						
	0.00m - 259.84m	259.84						
3.6.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Kosman 1 included / Uključena je bočna veza s trafostanicom Kosman 1	PPS-014	46,679.97	53	79	46,679.97	0.00	46,679.97
3.6.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti I upozoravajuće ploče za sahte - 20% Side connection to the substation Kosman 1 included / Uključena je bočna veza s trafostanicom Kosman 1		11,669.93	54		0.00	0.00	0.00
3.7	Subsections/ Podsekcije 3.3 LK29+174.921—LK29+317.200 RK29+231.643—RK29+350.000	156.80						
	0.00m - 156.80m	156.80						
3.7.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Kosman 2 included / Uključena je bočna veza s trafostanicom Kosman 2	PPS-010	28,168.95	60	75	28,168.95	0.00	28,168.95
3.7.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti I upozoravajuće ploče za sahte - 20% Side connection to the substation Kosman 2 included / Uključena je bočna veza s trafostanicom Kosman 2		7,042.24	61		0.00	0.00	0.00
3.8	Subsections/ Podsekcije 3.4.1 LK29+317.200—LK29+489.000 RK29+350.000—RK29+710.000 LK29+861.000—LK29+870.000 LK29+870.000—LK29+883.000 RK29+710.000—RK29+722.000	435.94						
	0.00m - 250.00m	250.00						
3.8.1	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80%	PPS-010	44,912.23	60	75	44,912.23	0.00	44,912.23
3.8.2	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti I upozoravajuće ploče za sahte - 20%		11,228.06	61		0.00	0.00	0.00
	250.00m - 435.94m	185.94						
3.8.3	Trench excavation, duct construction and manhole construction/Iskop kanala, izgradnja cijevi i sahti - 80% Side connection to the substation Mala Trava 1 included / Uključena je bočna veza s trafostanicom Mala Trava 1	PPS-010	33,403.92	61	75	33,403.92	0.00	33,403.92
3.8.4	Backfilling, duct earthening, manhole earthening and manhole warning plate/Nasipanje, uzemljenje cijevi, uzemljenje sahti I upozoravajuće ploče za sahte - 20% Side connection to the substation Mala Trava 1 included / Uključena je bočna veza s trafostanicom Mala Trava 1		8,350.98	62		0.00	0.00	0.00
Total Cost Center 3 / Ukupno troškovno mjesto 3:		3314.46	744,298.88			421,116.79	0.00	421,116.79