No.	Action	Environmental and Social Risks (Liability/Benefits)	To Comply With	Resources, Investment Needs, Responsibility	Timetable	Timetable and Evaluation Criteria for Successful Implementation	Status			
PR1	Assessment and Management of Environmental and Social (E&S) Impacts and Issues									
1.1	Environmental/ Social Management System (ESMS) Develop and implement an ESMS in line with the requirements of ISO14001 or equivalent	Optimisation of environmental and social management though a formalised system.	EBRD PR1 Voluntary and best practice	Own resources, external consultants Cost Assign responsibilities	Oct 2019	TA and the Contractor will need to establish a complimentary organisational structure to implement the ESMS as per PR1, paragraphs 21 and 22. The ESMS will include a section on monitoring the environmental and social performance of the project as per PR1, paragraphs 24 through 27. The ESMS will also include mechanisms to notify EBRD of accidents or incidents affecting social or environmental performance of the project as per PR1, paragraphs 24 through 27 The ESMS will also include mechanisms to notify EBRD of accidents or incidents having a significant adverse effect or significant changes to the project, as per PR1, paragraphs 26 and 27. Annual EHS Report to the Bank.				
1.2	<u>Monitoring and reporting to EBRD</u> <u>1</u>) Prepare annual monitoring reports that include the status of ESAP implementation, Framework ESMP/Commitment Register and LARP implementation, EHS	Compliance with EBRD PRs	EBRD PRs 1 & 10, Framework ESMP and Commitment Register	TA with support from project implementation consultants	Annual report submissions during the project implementat ion	Submission of an Annual Environmental and Social Report (AESR) with supplements on implementation progress of the ESAP actions and associated commitments				

ENVIRONMENTAL AND SOCIAL ACTION PLAN – Main Road Reconstruction Project, Rehabilitation and Upgrade of the Danilovgrad – Podgorica road section

	TA to develop and implement a process to ensure that all contractors (and subcontractors) are legal companies and able to comply with HR policy requirements. Contracts to include clauses requiring conformance with HR policy.	contractor and sub contractor performance.		oversight.	EPC contract and subsequent sub contracts.	100% contractors are legal entities. HR policy compliance in 100% of contractor and subcontractor contracts	
2.3	Contractor Oversight Plan TA to develop and implement contractor oversight plan to include appropriate monitoring and enforcement of EHSS and Labour requirements in line with the Banks PRs?	Enables tracking of performance against PR2	EBRD PR2 GIP	Own resources. Experienced oversight.	2 months prior to construction commenceme nt.	Monthly oversight reports include relevant information on PR2 compliance. Contractor oversight team has adequate staff and resources.	
2.4	Security TA to manage security (e.g. within the Labour and Working Conditions Management Plan) for the Project in line with PR2 requirements and the Voluntary Principles on Security and Human Rights	Reduction of security and human rights risks	EBRD PR2 Voluntary standards GIP	Own resources. Experienced contractor.	2 months prior to tendering for security contractor	Security risk assessment adequate. Security management plan adequate to risks. Security grievances effectively managed.	
2.5	Collective Dismissals Risk Assessment TA and Contractor to assess risks of collective dismissals due to subcontractor layoffs (as relevant) and consider use of labour relations professionals and	Reduction of Project risks	GIP	Own resources. IR professionals	At least 2 months before any significant collective dismissals	Unrest avoided during mass layoffs.	

	confirmation of						
	workforce payment prior						
	to closing contracts and						
	final payments.						
PR3	Resource Efficiency and P	Pollution Prevention and Control					
3.1	Specific Environmental Management Plans Contractor to develop and implement specific environmental management plans as outlined in ESIA and including -Waste Management Plan -Hazardous Materials Management Plan. -Resource Use Management Plan. -Construction Traffic Management Plan.	Improved management and mitigation of impacts related to waste, hazardous materials and traffic etc.	EBRD PR3	Experienced contractor.	All plans at least two months before construction commences.	Plans will include housekeeping measures in line with GIP to prevent liquids from contaminating soil, ground and surface waters. Traffic management plans will help minimise impacts to local communities and other road users as a result of project construction	
3.2	Air Quality Management Plan Contractor to develop and implement an Air Quality Management Plan that includes: - Demolition and Dust Management, - Traffic Management - An air emissions baseline assessment, - Air emissions estimates (modelling of impact), - Sensitivity and vulnerability assessments (linked to Montenegrin or EU standards)	Enable efficient management and mitigation of impacts related to air quality.	EBRD PR3	Contractor.	2 months prior to construction commencing	Plan will minimise impacts from air quality to road users, local communities and nearby ecology.	

3.3	Noise and Vibration Management Plan Contractor to develop and implement a Construction Noise and Vibration Management Plan (which includes Noise Monitoring and Mitigation Plans)	Reduce traffic-related noise and air emissions to within acceptable levels	EBRD PR3	Contractor.	2 months prior to construction commencing	No significant impacts from vibration to structure along the Right of Way (RoW) No significant complaints about construction related noise or disturbance during unsocial hours	
3.4	Blasting Plan (if required) Contractor to develop and implements a blasting plan if this approach is to be taken during road construction	Improve resource efficiency, reduce risks relating to blasting	EBRD PR3	Contractor.	2 months prior to construction commencing	Any blasting activities comply with regulatory, EBRD and GIP requirements and timed to minimize impacts	
3.5	GHG Emissions Contractor to implement EBRD protocol for emission estimate and confirm the risks and impacts associated with GHG emissions. Contractor to develop a mitigation plan if necessary.	Helps ensure clear identification of actions required to reduce risks and impacts associated with GHG emissions	EBRD PR3	Contractor.	2 months prior to construction commencing	Appropriate GHG estimates are available, as required with reference to thresholds. Contractor identifies and carries out measures to improve efficiency of resource consumption and to minimise GHGs.	
3.6	Water Resources Protection and Management Contractor to develop and implement water management plans (to include water use and water disposal requirements) and river crossing plans Contractor to develop and implements a water	Enable efficient management of water use and disposal and reduce risk of impacts related to groundwater and watercourses. Reduced risks related to wastewater and contamination to groundwater and watercourses. Reduced risks to water quality by bridge construction	EBRD PR3	Contractor.	2 months prior to construction commencing	No adverse impacts on other water users in the project area Through the cited plans, the Contractor develops design measures to ensure construction effluent and road runoff are intercepted in impervious channels and balancing ponds such that there is no release to surface waters such as streams or onto ground in water protection zones. Accident and spill response measures will effectively deal with any accidental	

	Quality and Water					spillages or discharges to soil, surface or
	Resources Management					groundwater.
	plan that incudes					
	pollution prevention and					Rivers are not subject to pollution
	control management					through the judicious use of
	along with specific					preventative measures such as silt
	measures to control					curtains, flow diversions, slope
	wastewaters and prevent					management, sediment traps etc.
	contamination.					
						No material accidents or discharges that
	Contractor to develop					affect water quality significantly.
	and adhere to a method					
	statement for bridge					
	construction that includes					
	working in rivers.					
	Contractor to include					
	storm water interceptor					
	system and oil/grease					
	traps in road design and					
	construction to meet EU					
	WFD requirements.					
3.7	Waste Management	Enables efficient management	EBRD PR3	Contractor.	2 months prior	
	Contractor develops and	and mitigation of potential			to	Practice (GIP) and disposed of in
	implements waste	impacts related to waste			construction	accordance with local and national
	management plan in				commencing	requirements.
	accordance with					
	Montenegrin Law and					No significant spills or releases to the
	PR ₃					natural environment
3.8	OHS and Hazardous	Enables efficient management	EBRD PR3 and	Contractor.	2 months prior	Through implementing the plans listed
	<u>Materials</u>	and mitigation of potential	PR4		to	herein (and in 4.1), the Contractor will
		impacts related to Hazardous			construction	manage waste in accordance with GIP.
	Contractor to develop	materials.			commencing	
	and implement an				_	No workers will experience
	Occupational Health and					inappropriate exposure to hazardous
	Safety Plan to address					materials from construction, or from the
	Hazardous Materials					demolition of structures that may
						contain asbestos, PCBs etc.
	Contractor to					
	incorporates a Materials					Contamination of the environment is

	Management plan as part of the C-ESMP. The demolition and clearance of acquired property will be preceded by the Contractor's implementation of a hazardous materials assessment Contractor disposes of hazardous materials in accordance with Montenegrin law and PR3 requirements.					prevented through hazardous waste management in accordance with GIP. No significant impacts on natural water bodies
PR4	Health and Safety					
4.1	OHS Management Plan Contractor develops compliant OHS management plan. The plan should address PR 2 & 4 requirements and include, among others: • Specific risk assessments of activities (inclusive of all EHSS topics); • Specific procedures and operational controls to minimise risks and impacts; • Training and competence of personnel	Reduces risk and severity of potential OHS incidents at Project.	EBRD PR4, PR2 GIP	Own resources, specialist consultants	At least 2 months before construction due to start	Plan includes: Complete Hazard analysis; Appropriate OHS recommendations; Effective training procedures; Adequate monitoring & reporting & incident investigation

	 Emergency planning Welfare provisions (water, sanitation, etc.) Incident reporting and investigation Safety equipment Traffic controls Community health 						
4.2	and safety Subcontractors & OHS Management Plan Contractor and subcontractors to develop and implement PR2 compliant OHS management plan	Effective safety implementation requires adequate resources, staffing and procedures, as well as appropriate response to unsatisfactory indicator outcomes and incidents.	EBRD PRS 2 & 4, GIP	Own resources, OHS professionals.	Throughout construction regular reports should be provided according to schedule in OHSMP.	All contracts include OHS terms and conditions. All workers receive appropriate training. Audits, indicators and reporting indicate strong OHS management.	
4.3	OHS oversight TA OHS oversight is adequately staffed and resourced with at least one OHS Manager. TA also to ensure that Contractor hires at least one OHS manager during construction.	TA is ultimately responsible for OHS outcomes	EBRD PRs 1, 2, 4, GIP	Own resources, OHS professionals	Throughout construction audits and reports reviewed per schedule.	Non-compliance identified in audits and reporting addressed in timely way. Project implemented safely in accordance with PR2 and PR4	
4.4	Emergency Preparation and Response Plan (EPRP) Contractor to develop and implement EBRD PR compliant EPRP.	Ensures resources and coordination present to avert or manage foreseeable accidents and emergencies	EBRD PR4, GIP	Own resources, safety and emergency response professionals	At least 2 months before construction commences	Plan conforms to PR2 and PR4 requirements & includes Hazmats, natural hazards, epidemic disease, health service assessment, work and road accidents. Incident reports show effective response achieved	
4.5	Road Safety TA to carry out a supplementary Road Safety audit prior to work	Enables proactive identification and changes to improve road safety. Ensures pedestrian users safety	GIP, previous audits	Qualified specialists	At least 2 months before construction and in first 4	Road Safety and Traffic Management Actions are based upon the Road Safety Audit and feedback from stakeholders during consultation.	

	commencing.		ents and access			months of		
		improveme	ents to adjacent land			construction		
	TA to ensure that all	and proper	ties along the route					
	recommendations of the							
	road safety audit have							
	been incorporated into							
	the Project design and							
	that these design							
	recommendations are							
	implemented and							
	installed during							
	construction of the road.							
	Where incorporation of							
	these features has not							
	been possible this should							
	be documented and							
	shared with EBRD for no							
	objection.							
4.6	Traffic Management	Limits road	disruption, outlines	EBRD PR4, GIP	Own resources,	At least 2	Accidents are within normative levels.	
	Plan		requirements		, safety and transport	months before	No fatalities or serious injuries.	
	Contractor to develop	,	•		professionals	construction	No major disruptions to normal traffic.	
	Traffic Management Plan				1	commences	No significant access issues.	
	in line with GIP and						5	
	incorporating as a							
	minimum commitments							
	as per Project							
	Commitments Register							
	<u>_</u>						L I	
PR5	Land Acquisition, Involur	itary Resett	lement and Economic	c Displacement				
5.1	Land Acquisition and Res	ettlement	Reduce risk of	EBRD PR5	National	Prior to	Compliant LARP produced on time and	
	<u>Plan (LARP)</u>		significant harm to		consultants	further land	on budget.	
	TA to develop and implem		small numbers of			acquisition		
	compliant LARP in line wit	h the	stakeholders to be		International	and at least 3	Monitoring reports indicate effective	
	Project LARF addressing a	ny	physically and		consultant	months	consultation, disclosure, grievance	
	outstanding legacy related	l to land	economically		oversight	before	management with PAPs and	
	acquisition		resettled or with		-	construction	completion of negotiated agreements	
			other significant			starts	in a timely manner.	
			impacts				,	
							Limited numbers of holdouts and	
							unresolved grievances.	
							unresolved grievances.	

PR6	Biodiversity and Living Natural Resou	Jrces					
6.1	Ecological Clerk of Works (ECoW) TA will engage biodiversity specialists to oversee the construction works and the BAP. Contractors will engage a Ecological Clerk Of Works (ECoW) to manage day to day ecological issues on site.	Enable efficient management and mitigation of potential construction impacts on biodiversity	EBRD PR 6 EU Habitats Directive Good International practice	TA External Biodiversity experts	2 months Prior to construction,	Suitably competent specialists hired and actively engaged. Biodiversity and habitats protected as per PR6. No significant loss of natural habitats.	
6.1	Contractor Training TA and its biodiversity specialists will develop an induction training programme to train all Contractors to ensure that key commitments included in the Biodiversity Management Plan (BMP), Biodiversity Action Plan (BAP), national EIA and Supplemental EIA are implemented in the field.	Enable efficient management and mitigation of potential construction impacts on biodiversity	EBRD PR 6 EU Habitats Directive Good International practice	TA External Biodiversity experts	2 months Prior to construction,	Formal training programme developed All contractor staff understand and comply with ESMP and Project Commitment Plan requirements	
6.2	Preconstruction Surveys prior to Right-of-Way clearing TA to ensure that its Contractors' biodiversity specialists perform preconstruction surveys prior to Right-of-Way clearing to confirm the adequacy of proposed mitigation measures identified in the Supplemental ESIA Report, BMP and Biodiversity Action Plan. Where relevant, proposed mitigation measures will be updated included in site specific method statements/project commitments register and implemented by the Contractors.	Enable efficient management and mitigation of potential construction impacts on biodiversity	EBRD PR 6 EU Habitats Directive Good international practice	TA External Biodiversity experts EPC contractors	At least 2 weeks prior to vegetation clearing within the right-of- way / project area	Survey results to be documented in Preconstruction Survey Reports, and where relevant, incorporated into Project Commitment Register	
6.3	Project Biodiversity Action Plan	Mitigation and management of	EBRD PR 6	ТА	BAP 2 months	BAP implemented in accordance with PR6.	

PR7	(BAP) TA and its biodiversity specialists will update as necessary, Biodiversity Action Plan (BAP). This will build on the Framework BAP included as part of the ESIA package and will be used to enable the project to avoid, minimize and/or mitigate impacts to species and habitats of conservation importance. The BAP will include appropriate biodiversity offset mechanisms to address issues that cannot be mitigated to help achieve No Net Loss of Priority Biodiversity Features in line with EBRD requirements. Indigenous People– not relevant for t	potential construction/ operations related impacts on biodiversity	Good International practice	EPC contractors External Biodiversity consultants	Prior to construction,	Priority Biodiversity Features preserved/ protected as per PR6implemented
PR8	Cultural Heritage					
8.1	Chance Finds Procedure TA and Contractor together to develop a Chance Finds Procedure for construction stage in liaison with museum specialists and in accordance with PR8	Archaeological finds from the project affected area can be found in the local museum. Although there are no evidence/ records of cultural heritage along the right of way to date.		ΤΑ	1 month Prior to construction.	Contractor will need to make the workforce aware of the Chance Finds Procedure. Any finds will be managed in accordance with the procedure and examined and safeguarded by the appropriate museum/ authorities.
PR10	Information Disclosure and Stakehol	der Engagement				
10.1	Stakeholder Engagement Further develop and implement the SEP as outlined in the SEP documents. This is to include the	PAPs are adequately informed of upcoming Project	EBRD PR10, GIP PR10: Information	Budget for staff, transport, material development etc.	Fully conformant SEP needs to be reviewed 2	Adequate qualified SEP staff hired and present in field. Indicators identify emerging issues and

	I contraction of the second					
	hiring of a Social Manager to	actions and can	Disclosure and	ТА	months prior	allow timely responses.
	update/maintain and implement the	participate in	Stakeholder	Contractor	to	
	SEP.	mitigation designed	Engagement.	Social Manager to	construction	Achievement of the goals and
		to protect them		ensure contractual	commencing.	objectives of the SEP.
	TA to ensure Contractor (and	from impacts.	Montenegrin	requirements for	-	
	subcontractors) transpose relevant		Law on	implementation of	Implementatio	Stakeholders proactively and robustly
	elements of the SEP into their own	Emerging issues can	Environmental	relevant SEP	n: All Project	engaged in the process as outlined in
	plans of work, as reflected in	be identified and	Impact	actions.	Phases	the SEP
	contractual agreements.	responses	Assessment			
	J. J	implemented	(EIA).			
		before the issues				
		escalate.				
		Loss of social				
		licence to operate				
10.2	Grievance Management Process	An effective	EBRD PR10, GIP	Included in SEP	Ongoing, to	GMP is known and trusted by majority
	(GMP)	feedback channel			be completed	of PAPs.
	Review and improve the Grievance	exists to allow the			as a matter of	
	Management Process by:	Project to identify			urgency	GMP is used as a primary channel for
	• Consulting on GMP design with	and address			minimum by	raising issues by PAPs.
	PAPs and revising the process so	emerging issues.			October 2019	
	that it is trusted, effective and	5.5			5	Grievances resolved in a timely manner
	used.					to the satisfaction of PAPs in
	 Reviewing staffing and resourcing. 					accordance with PR10 paragraph 28.
	 Reviewing and updating indicators 					r r r
	and monitoring frequency.					
	and monitoring nequency.					