

Mapa puta za izgradnju i unapređenje graničnih kontrolnih mjesta u Crnoj Gori

UVOD

Mapa puta za izgradnju i unapređenje graničnih kontrolnih mjesta u Crnoj Gori pripremljena je u cilju ispunjavanja obaveza Crne Gore koje proizilaze iz pregovaračkog procesa sa Evropskom unijom, posebno u okviru pregovaračkog poglavlja 12 – Bezbjednost hrane, veterinarstvo i fitosanitarni nadzor.

U skladu sa zahtjevima pravne tekovine Evropske unije, naročito Regulative (EU) 2017/625 o službenim kontrolama, neophodno je uspostaviti adekvatnu infrastrukturu i organizacione kapacitete na mjestima ulaska robe, životinja i proizvoda na teritoriju države. Izgradnja i opremanje graničnih kontrolnih mjesta predstavlja ključni preduslov za efikasno sprovođenje službenih kontrola, zaštitu javnog zdravlja, zdravlja životinja i bilja, kao i za obezbjeđivanje usklađenosti sa evropskim standardima.

Ovim planom definišu se strateški pravci, prioriteti, dinamika i finansijski okvir za uspostavljanje funkcionalnog sistema graničnih kontrolnih mjesta, u skladu sa preuzetim obavezama iz završnih mjerila za zatvaranje pregovaračkog poglavlja 12. Dokument ima za cilj da obezbijedi sistemski pristup razvoju potrebne infrastrukture i uspostavljanju efikasnog sistema službenih kontrola na budućim spoljnim granicama Evropske unije.

Realizacija ovog plana predstavlja jedan od ključnih koraka u procesu potpunog usklađivanja nacionalnog sistema sa EU zahtjevima i važan doprinos uspješnom okončanju pregovora u oblasti bezbjednosti hrane, veterinarstva i fitosanitarnog nadzora.

1. GRANIČNA KONTROLNA MJESTA

Granična kontrolna mjesta za veterinarsku i fitosanitarnu inspekciju

Granična kontrolna mjesta na kojima se vrše službene kontrole i druge službene aktivnosti životinja i roba obavljaju: **granična veterinarska inspekcija** i **granična fitosanitarna inspekcija**:

a) Drumski granični prelazi:

1. Granično kontrolno mjesto **Božaj** (Albanija);
2. Granično kontrolno mjesto **Dobrakovo** (Srbija);
3. Granično kontrolno mjesto **Kula** (Kosovo*);
4. Granično kontrolno mjesto **Ilino brdo** (Bosna i Hercegovina);

b) Pomorski granični prelazi:

5. Granično kontrolno mjesto **Luka Bar**

c) Vazdušni granični prelazi:

6. Granično kontrolno mjesto **Aerodrom Podgorica**

2. MINIMALNI ZAHTJEVI ZA GRANIČNA KONTROLNA MJESTA

Granična kontrolna mjesta moraju biti smještena u blizini tačke ulaska u Uniju, imati kvalifikovano osoblje te potrebne prostore, opremu i sisteme za sprovođenje službenih kontrola životinja i robe.

3. PLAN AKTIVNOSTI ZA IZGRADNJU I UNAPREĐENJE GRANIČNIH KONTROLNIH MJESTA U CRNOJ GORI

Granična kontrolna mjesta (GKM) koja je neophodno unaprijediti i izgraditi					
1. GKM Luka Bar					
Opis aktivnosti	Nadležni Organ	Procijenjeni trošak	Izvor finansiranja/ (nedostajuća sredstva)	Status	Rok za realizaciju
1.1 Prikupiti informacije o broju pošiljki <i>uvoz/izvoz/reexport</i> koji se u toku godine i na mjesečnom nivou odvija na ovom pripremiti podatke neophodne za rad eksperata.	UBHVFP i UPRAVA CARINA	-	-	REALIZOVANO	31.12.2025.
1.2 Angažovati eksperte za analizu stanja na terenu u cilju pripreme projektnog zadatka	MPŠV i UBHVFP	0,00	MIDAS	U toku je priprema ToR-a za apliciranje za sredstva kod Svjetske banke.	28.02.2026.
1.3 Izrada nacrt projektnog zadatka za izradu glavnog projekta, rekonstrukcija Luke Bar	MPŠV, UBHVFP, MIDAS uz ekspertske angažman	5.000,00	MIDAS	NIJE DOSPJELO NA REALIZACIJU	31.03.2026.
1.4 Obezbjedivanje urbanističko tehničkih uslova (UTU) od strane Opštine Bar	UBHVFP	Uplata lokalne takse	BUDŽET	NIJE DOSPJELO NA REALIZACIJU	31.05.2026.
1.5 Raspisivanje tendera za izradu projektne dokumentacije– Idejno rešenje i Glavni projekat.	Ministarstvo javnih radova	20.000,00	BUDŽET	NIJE DOSPJELO NA REALIZACIJU	31.05.2026.
1.6 Raspisivanje tendera za reviziju projektne dokumentacije i izbor izvođača.	Ministarstvo javnih radova	2.000,00	BUDŽET	NIJE DOSPJELO NA REALIZACIJU	30.06.2026.

1.7 Raspisivanje tendera za izvođenje radova izbor izvođača.	Ministarstvo javnih radova	1.000.000,00	BUDŽET	NIJE DOSPJELO NA REALIZACIJU	30.09.2026.
1.8 Raspisivanje tendera za nadzor radova - izbor izvođača	Ministarstvo javnih radova	50.000,00	BUDŽET	NIJE DOSPJELO NA REALIZACIJU	30.09.2026.
1.9 Izvođenje građevinskih radova	Ministarstvo javnih radova	Sredstva iz tačke 1.7	BUDŽET	NIJE DOSPJELO NA REALIZACIJU	20.06.2027.
1.10 Opremanje objekta	Ministarstvo javnih radova	150.000,00	BUDŽET	NIJE DOSPJELO NA REALIZACIJU	01.11.2027.

Napomene:

- *Na ovoj lokaciji već postoji izgrađen objekat GKM*
- *Potrebna je nadogradnja na već postojećem objektu*
- *Tender za opremanje objekta će se raspisati u toku izvođenja građevinskih radova kako bi se uštedjelo na vremenu*
- *Trenutno procijenjena nedostajuća sredstva iznose 1.227.000,00 eura*

2. GKM Aerodrom Golubovci

Opis aktivnosti	Nadležni Organ	Procijenjeni trošak	Izvor finansiranja/ (nedostajuća sredstva)	Status	Rok za realizaciju
2.1 Izrada glavnog projekta	Ministarstvo javnih radova	13.000,00	IPA 2021	REALIZOVANO	15.12.2025.
2.2 Revizija glavnog projekta	Ministarstvo javnih radova	2.500,00	BUDŽET 2025	REALIZOVANO	15.12.2025.
2.3. Tender za izgradnju GKM Aerodrom Golubovci	Ministarstvo javnih radova	-	IPA 2021	REALIZOVANO	15.12.2025.
2.4. Potpisivanje ugovora za izvođenje i nadzor radova	Ministarstvo javnih radova	-	IPA 2021	REALIZOVANO	15.12.2025.

2.5 Dobijanje građevinske dozvole i stvaranje uslova za izvođenje radova	Ministarstvo javnih radova	-		U TOKU	01. 03. 2026.
2.6. Izvođenje građevinskih radova	Ministarstvo javnih radova	688.045,42	IPA 2021	NIJE DOSPJELO NA REALIZACIJU	01. 03. 2026. – 01. 03. 2027.
2.7. Opremanje objekta	Ministarstvo javnih radova	200.000,00	BUDŽET	NIJE DOSPJELO NA REALIZACIJU	01.07.2027.

Napomene:

- ***Svi prethodni koraci završeni u okviru IPA 2021***
- ***Trenutno procijenjena nedostajuća sredstva iznose 202.500,00 Eura***

3. GKM Ilino brdo

Opis aktivnosti	Nadležni Organ	Procijenjeni trošak	Izvor finansiranja/ (nedostajuća sredstva)	Status	Rok za realizaciju
3.1 Prikupiti informacije o broju pošiljki uvoz/izvoz/reexport koji se u toku godine i na mjesečnom nivou odvija na ovom GKM i pripremiti podatke neophodne za rad eksperata.	UBHVFP I UPRAVA CARINA	-	-	REALIZOVANO	31.12.2025.
3.2 Obilazak lokacije i definisanje mogućih rešenja za izgradnju GKM i prikupljanje neophodnih informacija.	MUP, MPŠV, UBHVFP, UPRAVA CARINA	-	-	REALIZOVANO.	01.12.2025.

Napomena: Shodno dogovoru sa sastanka i obilaska Graničnih prelaza sa predstavnicima MUP-a neophodno je sačekati informaciju o mogućnosti zajedničkog korišćenja GP na teritoriji BIH za poslove iz nadležnosti MUP-a i Uprave carina, pa bi u tom slučaju parcela koju trenutno koriste ostala na raspolagnju za izgradnju ovog GKM. Očekuje se organizacija sastanka sa nadležnim organima BIH.

U slučaju negativne informacije potrebno je odrediti novu lokaciju i procijeniti eventualne troškove eksproprijacije zemljišta. U tom slučaju biće neophodno novo ažuriranje Mape puta dokumenta za ovo GKM.

3.3 Angažovati eksperte za analizu stanja na terenu u cilju pripreme projektnog zadatka	MPŠV I UBHVFP	0,00	MIDAS	U toku je priprema ToR-a za apliciranje za sredstva kod Svjetske banke.	31.03.2026.
3.4. Izrada nacrt projektnog zadatka za izradu glavnog projekta izgradnje	MPŠV, UBHVFP, MIDAS uz ekspertske angažman	5.000,00	MIDAS	NIJE DOSPJELO NA REALIZACIJU	30.04.2026.
3.5 Raspisivanje tendera za izradu projektne dokumentacije i izbor izvođača.	Ministarstvo javnih radova	13.000,00	IPA 2021	NIJE DOSPJELO NA REALIZACIJU	31.06.2026.
3.6 Obezbjedivanje urbanističko tehničkih uslova (UTU) od strane Opštine Nikšić	UBHVFP	Uplata lokalne takse	BUDŽET	NIJE DOSPJELO NA REALIZACIJU	31.06.2026.
3.7 Izrada elaborata eksproprijacije i sprovođenje samog postupka na okolnim parcelama ukoliko se izradom idejnog rešenja ispostavi kao neophodno.	Vlada Crne Gore	250.000,00	BUDŽET	NIJE DOSPJELO NA REALIZACIJU	15.07.2026.
3.8 Raspisivanje tendera za reviziju projektne dokumentacije i izbor izvođača.	Ministarstvo javnih radova	2.000,00	BUDŽET	NIJE DOSPJELO NA REALIZACIJU	01.08.2026.
3.9. Raspisivanje tendera za izvođenje radova, nadzor i opremanje objekta - izbor izvođača. Napomena: Ovdje se može pokrenuti više odvojenih postupaka	Ministarstvo javnih radova	-	-	NIJE DOSPJELO NA REALIZACIJU	01.10.2026.
3.10 Izvođenje građevinskih radova	Ministarstvo javnih radova	2.750.000,00	BUDŽET	NIJE DOSPJELO NA REALIZACIJU	01.10.2027.

Opremanje objekta	Ministarstvo javnih radova	Sredstva predviđenja u okviru tačke 3.10	BUDŽET	NIJE DOSPJELO NA REALIZACIJU	30.11.2027.
Napomene: - <i>Ovaj objekat može biti pomjeren dublje u teritoriju Crne Gore usled geografskih ograničenja što će se znati nakon nalaza eksperata i izradi projektnog zadatka.</i> - <i>U blizini postoje parcele koje su u vlasništvu Države Crne Gore</i> - <i>Tender za opremanje objekta će se raspisati u toku izvođenja građevinskih radova kako bi se uštedjelo na vremenu</i> - <i>Trenutno procijenjena nedostajuća sredstva iznose 3.002.000,00 Eura</i>					
4. GKM Dobrakovo					
Opis aktivnosti	Nadležni Organ	Procijenjeni trošak	Izvor finansiranja/ (nedostajuća sredstva)	Status	Rok za realizaciju
4.1 Prikupiti informacije o broju pošiljki uvoz/izvoz/reexport koji se u toku godine i na mjesečnom nivou odvija na ovom GKM i pripremiti podatke neophodne za rad eksperata.	UBHVFP I UPRAVA CARINA	-	-	REALIZOVANO	31.12.2025
4.2 Obilazak lokacije i definisanje mogućih rešenja za izgradnju GKM i prikupljanje neophodnih informacija.	MUP, MPŠV, UBHVFP, Uprava carina	-	-	REALIZOVANO	01.12.2025.
4.3. Angažovati eksperte za analizu stanja na terenu u cilju pripreme projektnog zadatka	MPŠV I UBHVFP	5.000,00	MIDAS	Priprema se ToR za apliciranje za sredstva kod Svjetske banke.	31.03.2026
4.4. Izrada nacrtu projektnog zadatka.	MPŠV, UBHVFP u saradnji sa ekspertima	Sredstva već navedena u koraku 4.3.	MIDAS	NIJE DOSPJELO NA REALIZACIJU	30.04.2026.

4.5. Shodno zaključcima sa sastanka sa predstavnicima MUP i UC kao i obilaska situacije na samom graničnom prelazu, te prema nalazu angažovanih eksperata napraviti procjenu o površini koja treba biti predmet eksproprijacije na parcelama koje se graniče sa trenutnim graničnim prelazom.	UDI u saradnji MUP, MPŠV, UBHVFP i UC	0,00	0,00	NIJE DOSPJELO NA REALIZACIJU	30.04.2026.
4.6. Priprema elaborata eksproprijacije okolnih parcela	UDI, UC I UBHVFP	5.000,00	BUDŽET	NIJE DOSPJELO NA REALIZACIJU	20.05.2026.
4.7. Izvršiti eksproprijaciju parcela	Vlada Crne Gore	250.000,00	BUDŽET	NIJE DOSPJELO NA REALIZACIJU	30.06.2026.
4.8. Raspisivanje tendera za izradu projektne dokumentacije i izbor izvođača.	Ministarstvo javnih radova	30.000,00	IPA 2021 rezerve	NIJE DOSPJELO NA REALIZACIJU	15.07.2026.
4.9. Obezbjedivanje urbanističko tehničkih uslova (UTU) od strane Opštine Bijelo Polje	UBHVFP	Lokalna taksa	BUDŽET	NIJE DOSPJELO NA REALIZACIJU	01.08.2026.
4.10. Raspisivanje tendera za reviziju projektne dokumentacije i izbor izvođača.	Ministarstvo javnih radova	2.000,00	BUDŽET	NIJE DOSPJELO NA REALIZACIJU	01.08.2026.
4.11. . Raspisivanje tendera za izvođenje radova, nadzor i opremanje objekta - izbor izvođača. (*) Ovdje se može pokrenuti više odvojenih postupaka	Ministarstvo javnih radova	-	BUDŽET	NIJE DOSPJELO NA REALIZACIJU	15.09.2026.

4.12. Izvođenje građevinskih radova	Ministarstvo javnih radova	3.200.000,00	BUDŽET	NIJE DOSPJELO NA REALIZACIJU	15.10.2027.
4.13. Opremanje objekta	Ministarstvo javnih radova	Sredstva predviđena u okviru tačke 4.12	BUDŽET	NIJE DOSPJELO NA REALIZACIJU	30.11.2027.

Napomene:

- *U blizini ne postoje parcele koje su u vlasništvu Države Crne Gore, ali su postojeće parcele koje se graniče sa graničnim prelazom već u postupku eksproprijacije*
- *Tender za opremanje objekta će se raspisati u toku izvođenja građevinskih radova kako bi se uštedjelo na vremenu*
- *Trenutno procijenjena nedostajuća sredstva iznose 3.487.000,00 Eura*

5. GKM Božaj

Opis aktivnosti	Nadležni Organ	Procijenjeni trošak	Izvor finansiranja/ (nedostajuća sredstva)	Status	Rok za realizaciju
5.1 Izrada glavnog projekta	Ministarstvo javnih radova	30.000,00	IPA 2021	REALIZOVANO	15.01.2026.
5.2 Revizija glavnog projekta	Ministarstvo javnih radova	Sredstava predviđena u okviru tačke 5.1	BUDŽET	NIJE DOSPJELO NA REALIZACIJU	15.03.2025.
5.3 Raspisivanje tendera za izvođenje radova, nadzor i opremanje objekta - izbor izvođača. (*) Ovdje se može pokrenuti više odvojenih postupaka	Ministarstvo javnih radova	-	-	NIJE DOSPJELO NA REALIZACIJU	30.06.2026.
5.4 Izvođenje građevinskih radova	Ministarstvo javnih radova	1.960.000,00	BUDŽET	NIJE DOSPJELO NA REALIZACIJU	31.07.2026. – 1.10. 2027.

5.5 Opremanje objekta	Ministarstvo javnih radova	Sredstva predviđena tačkom 5.4	BUŽET	NIJE DOSPJELO NA REALIZACIJU	01. 11.2027.
Napomene: - <i>Parcela obezbijeđena i u vlasništvu je Države Crne Gore</i> - <i>Svi prethodni koraci sprovedeni kroz IPA 2021</i> - <i>Dobijeni UTU od strane opštine Tuzi osim vodovodnih uslova koji se očekuju do 31.12.2025.</i> - <i>Tender za opremanje objekta će se raspisati u toku izvođenja građevinskih radova kako bi se uštedjelo na vremenu</i> Trenutno procijenjena nedostajuća sredstva iznose 1.990.000,00 Eura, dok ćemo preciznije podatke znati do 15.01.2026.					
6. GKM Kula					
Opis aktivnosti	Nadležni Organ	Procijenjeni trošak	Izvor finansiranja/ (nedostajuća sredstva)	Status	Rok za realizaciju
6. 1 Određivanje lokacije graničnog prelaza.	MUP, MPŠV, UBHVFP, Uprava carina,	-	-	REALIZOVANO	1. 12. 2025.
Napomena: Prvobitna lokacija za ovaj granični prelaz je već bila određena u saradnji sa MUP-om, ali je zbog izmještanja samog graničnog prelaza od strane MUP-a došlo do izmještanja lokacije bliže u odnosu na administrativnu granicu sa Kosovom. Postojali su obezbijeđeni UTU, kao i urađen dio glavnog projekta. Nova lokacija je određena.					
6.2 Definisanje površine parcele za potrebe izgradnje GKM	MUP, MPŠV, UBHVFP, Uprava carina, Predstavnici projekatnata.	-	-	REALIZOVANO	01.03.2026.
Napomena: Sastanak na ovu temu biće održan sredinom dok će do kraja februara biće organizovana posjeta lokaciji i na licu mjesta izvršiti uvid u stanje na terenu.					
6.3 Izrada elaborata parcelacije za izgradnju GKM	MUP, MPŠV, UBHVFP, Uprava carina, Uprava za državnu	2.000,00	BUDŽET	NIJE DOSPJELO NA REALIZACIJU	01.04.2026.

	imovinu, Uprava za kapitlne investicije.				
Napomena: Na osnovu prethodno definisanih potreba iz idejnog rešenja angažovaće se geodetska kompanije koja će izraditi elaborat parcelacije odnosno granica parcele za izgradnu GKM.					
6.4 Izdavanje novih UTU od strane Opštine Rožaje.	UBHVFP	Lokalna taksa	BUDŽET	REALIZOVANO	01.05.2026.
6.5 Izrada idejnog rešenja, glavnog projekta, i revizije kao i definisanje uslova sa nadzornim organom.	Ministarstvo javnih radova	30.000,00	IPA 2021	NIJE DOSPJELO NA REALIZACIJU	30.11.2026.
Napomena: Urađeno idejno rešenje u dijelu tehničkih zahtjeva objekta. Dio glavnog projekta urađen za prethodnu lokaciju. Revizija i nadzor radiće se nakon završetka glavnog projekta i odabira izvođača radova					
6.6 Raspisivanje tendera za izvođenje radova i opremanje objekta - izbor izvođača. (*) Ovdje se može pokrenuti više odvojenih postupaka	Ministarstvo javnih radova	-	-		15.12.2026.
Napomena: Izgradnju objekta neophodno je završiti do 01.10.2026. kako bi se moglo neometano izvršiti opremanje zbog nepovoljnih klimatskih uslova (jake zime) koji vladaju na ovoj lokaciji. Opremanje objekta neophodno je završiti do 15.10.2027.					
6.7 Izvođenje građevinskih radova	Ministarstvo javnih radova	2.500.000,00	BUDŽET	NIJE DOSPJELO NA REALIZACIJU	15.10.2026.
6.8 Opremanje objekta	Ministarstvo javnih radova	Sredstva predviđena tačkom 6.7	BUŽET	NIJE DOSPJELO NA REALIZACIJU	15. 10. 2027.
Napomene: - <i>Ovaj projekat bi se mogao realizovati kroz objedinjeni postupak za potrebe MUP-a, UC i UBHVFP</i> - <i>Trenutno procijenjena nedostajuća sredstva iznose 2.502.000,00 dok će se precizne informacije znati nakon izrade glavnog projekta.</i>					

Na osnovu preliminarne procjene ukupna nedostajuća sredstva za sva granična kontrolna mjesta iznosi: 13.730.000,00 Eura

4. DATA ON THE PLANNED DESIGNATION OF BCPS ARE PRESENTED IN THE FOLLOWING TABLE:

Border Control Post (BCP)	Contact details	TRACES code	Transport type	Categories of animals and goods and specifications	Additional specifications regarding the scope of designation
BCP Dobrakovo – Border crossing with the Republic of Serbia	Will be determined at a later stage	Will be determined at a later stage	R	LA: - O ⁽¹⁾	Only dogs, cats and ferrets
				POA: -HC ⁽¹⁾ -NHC(2) ⁽¹⁾ PNAO: -HC (food) (2) ⁽¹⁾ - NT, -T(CH) -NHC (feed) (2) ⁽¹⁾ - NT, -T(CH) P ⁽¹⁾ , PP ⁽¹⁾ , PP(WP) ⁽¹⁾ , OO ⁽¹⁾ - NT, -T(CH)	¹⁾ Designated also for import controls on organic products and in-conversion products
BCP Ilino Brdo – Border crossing		Will be determined at a later stage	R	LA: - O ⁽¹⁾	Only dogs, cats and ferrets

with Bosnia and Herzegovina	Will be determined at a later stage			POA: -HC ⁽¹⁾ -NHC(2) ⁽¹⁾ PNAO: -HC (food) (2) ⁽¹⁾ - NT, -T(CH) -NHC (feed) (2) ⁽¹⁾ - NT, -T(CH) P ⁽¹⁾ , PP ⁽¹⁾ , PP(WP) ⁽¹⁾ , OO ⁽¹⁾ - NT, -T(CH)	⁽¹⁾ Designated also for import controls on organic products and in-conversion products
BCP Airport Golubovci	Will be determined at a later stage	Will be determined at a later stage		LA: - O ⁽¹⁾	⁽¹⁾ Dogs, cats, and ferrets only
				POA: -HC (2) ⁽¹⁾ -NHC(2) ⁽¹⁾ PNAO: -HC (food) (2) ⁽¹⁾ - NT, -T(CH) -NHC (feed) (2) ⁽¹⁾ - NT, -T(CH) P ⁽¹⁾ , PP ⁽¹⁾ , PP(WP) ⁽¹⁾ , OO ⁽¹⁾ - NT, -T(CH)	⁽¹⁾ Designated also for import controls on organic products and in-conversion products
BCP Port of Bar		Will be determined at a later stage		LA: - O ⁽¹⁾	⁽¹⁾ Dogs, cats, and ferrets only

	Will be determined at a later stage			POA: -HC (2) ⁽¹⁾ -NHC(2) ⁽¹⁾ PNAO: -HC (food) (2) ⁽¹⁾ - NT, -T(CH) -NHC (feed) (2) ⁽¹⁾ - NT, -T(CH) P ⁽¹⁾ , PP ⁽¹⁾ , PP(WP) ⁽¹⁾ , OO ⁽¹⁾ - NT, -T(CH)	⁽¹⁾ Designated also for import controls on organic products and in-conversion products
BCP Božaj – Border crossing with the Reublic of Albania	Will be determined at a later stage	Will be determined at a later stage		LA: - O ⁽¹⁾	⁽¹⁾ Dogs, cats, and ferrets only
				POA: -HC (2) ⁽¹⁾ -NHC(2) ⁽¹⁾ PNAO: -HC (food) (2) ⁽¹⁾ - NT, -T(CH) -NHC (feed) (2) ⁽¹⁾ - NT, -T(CH) P ⁽¹⁾ , PP ⁽¹⁾ , PP(WP) ⁽¹⁾ , OO ⁽¹⁾ - NT, -T(CH)	⁽¹⁾ Designated also for import controls on organic products and in-conversion products
BCP Kula – Border crossing with the	Will be determined at a later stage	Will be determined at a later stage		LA: - O ⁽¹⁾	⁽¹⁾ Dogs, cats, and ferrets only

Republic of Kosovo*				POA: -HC (2) ⁽¹⁾ -NHC(2) ⁽¹⁾ PNAO: -HC (food) (2) ⁽¹⁾ - NT, -T(CH) -NHC (feed) (2) ⁽¹⁾ - NT, -T(CH) P ⁽¹⁾ , PP ⁽¹⁾ , PP(WP) ⁽¹⁾ , OO ⁽¹⁾ - NT, -T(CH)	⁽¹⁾ Designated also for import controls on organic products and in-conversion products
BCP Port Bar	Will be determined at a later stage	Will be determined at a later stage		LA: - O ⁽¹⁾	⁽¹⁾ Dogs, cats, and ferrets only
				POA: -HC (2) ⁽¹⁾ -NHC(2) ⁽¹⁾ PNAO: -HC (food) (2) ⁽¹⁾ - NT, -T(CH) -NHC (feed) (2) ⁽¹⁾ - NT, -T(CH) P ⁽¹⁾ , PP ⁽¹⁾ , PP(WP) ⁽¹⁾ , OO ⁽¹⁾ - NT, -T(CH)	⁽¹⁾ Designated also for import controls on organic products and in-conversion products