



Predlog Priloga 4

**Ugovora o projektovanju i izgradnji dionice Smokovac-Mateševo autoputa Bar-Boljare
br. 01-827/1 od 26.02.2014.**

SISTEM ZA VODOSNABDIJEVANJE

U skladu sa procedurom utvrđenom u Ugovoru o projektovanju i izgradnji autoputa Bar-Boljare (dionica Smokovac-Mateševo), na zahtjev Inženjera (Nadzornog organa), kompanija China Road and Bridge Corporation (CRBC) je dostavila Predlog - ponudu dopisom br. RB-BBH/1034/CD od 01. aprila 2019. godine, kao i dodatnu dokumentaciju i pojašnjenja koja su navedena u dopisu br. RB-BBH/1339/CD od 21. aprila 2019. godine, za radove na izgradnji sistema za vodosnabdijevanje autoputa Bar-Boljare (dionica Smokovac-Mateševo), što sve predstavlja Predlog - ponudu za Prilog 4 - Naknadni radovi.

Inženjer (Nadzorni organ) je, nakon pregleda, u ugovornoj proceduri odobrio navedeni Predlog - ponudu Izvođača i savjetovao Strane da nastave proceduru sa potpisivanjem Priloga 4 za Glavni Ugovor, pri čemu:

1. Vrijednost Naknadnih radova na projektu vodosnabdijevanja iz predloga Priloga 4 iznosi 14.203.431,00 eura (bez PDV-a), koji iznos se smatra dijelom Okvirne sume definisane p.kl. 13.9 Ugovora, koja iznosi 10% ugovorene cijene iz osnovnog Ugovora o projektovanju i izgradnji.
2. Gantogram Programa radova Izvođača, dostavljen 11.04.2019. godine, Inženjer ocijenjuje kao opravdan i potkrijepljen u cjelosti od strane Izvođača. Inženjer je potvrdio da vremenski uticaj predmetnih Radova nema direktne implikacije na novi Rok za završetak ukupnih radova, pa vrijeme za završetak radova ostaje nepromijenjeno do 30. septembra 2020. godine.

Upravljač projektom (Predstavnik Investitora), „Monteput“ d.o.o. Podgorica - Poslovna jedinica za upravljanje projektom izgradnje autoputa Bar-Boljare je dao predlog Ministarstvu saobraćaja i pomorstva od 08.05.2019. godine za prihvatanje Predloga - ponude Izvođača i zaključivanje Priloga 4 - Naknadni radovi - Sistem za vodosnabdijevanje.

Sastavni dio ove informacije je predlog Priloga 4 Ugovora o projektovanju i izgradnji koji se dostavlja Vladi na razmatranje.

PREDLOG

PROJEKAT

**Ugovor o projektovanju i izgradnji autoputa Bar-Boljare
Dionica: Smokovac-Uvač-Mateševo**

PRILOG 4

UGOVORA O PROJEKTOVANJU I IZGRADNJI, veza br. 01-827/1 od 26. februara 2014. godine

SISTEM ZA VODOSNABDIJEVANJE

Izvođač:

Investitor:

**China Road and Bridge Corporation C88
Andingmenwai Dajie, Peking, Narodna
Republika Kina**

**Vlada Crne Gore koju zastupa Ministarstvo
saobraćaja i pomorstva**

___.__.2019. godine

koji su dana __. __. __. potpisali:

Investitor: Vlada Crne Gore koju zastupa Ministarstvo saobraćaja i pomorstva

i

Izvođač: China Road and Bridge Corporation C88 Andingmenwai Dajie,
Peking, Narodna Republika Kina

Investitor i Izvođač nazivaju se u daljem tekstu **Strane**.

Kao Strane potpisnice Ugovora o projektovanju i izgradnji, veza br. 01-827/1 od 26. februara 2014. godine (u daljem tekstu: **Glavni ugovor**) i priloga Glavnog ugovora (u daljem tekstu: Prilog 1, Prilog 2 i Prilog 3), sada zaključuju

PRILOG 4

GLAVNOG UGOVORA

(u daljem tekstu: **Prilog 4**)

Preambula:

- A. S obzirom na to da je Investitor zatražio izvođenje Naknadnih radova na izgradnji projekta za vodosnabdijevanje autoputa Bar-Boljare, dionica Smokovac-Mateševo (u daljem tekstu: **Prilog 4 Naknadni radovi**) i da je shodno tome Inženjer zatražio od Izvođača da dostavi svoj Predlog u skladu sa podklauzulama 13.3 i 13.9 UU Glavnog ugovora;
- B. S obzirom na to da je Izvođač dostavio svoj Predlog veza br. RB-BBH/1034/CD od 01. aprila 2019. godine, kao i dodatnu dokumentaciju i pojašnjenja koja su navedena u dopisu br. RB-BBH/1339/CD od 21. aprila 2019. godine za izvođenje Priloga 4 Naknadni radovi (u daljem tekstu: **Prilog 4 Predlog**) u skladu sa podklauzulama 13.3 i 13.9 UU Glavnog ugovora. Prilog 4 Predlog dat je kao **Dodatak 1** uz ovaj Prilog 4 i čini njegov sastavni dio;
- C. S obzirom na to da je Inženjer razmotrio Prilog 4 Predlog i dao svoje odobrenje (u skladu sa podklauzulom 13.3 UU);
- D. S obzirom na to da je Investitor prihvatio Prilog 4 Predlog i da je Investitor povjerio Izvođaču realizaciju radova obuhvaćenih Prilogom 4 Naknadni radovi;
- E. Cijena Priloga 4 smatra se dijelom Okvirne sume definisane u podklauzuli 13.9 UU Glavnog ugovora;
- F. Strane konstatuju da novi rok za završetak iz Glavnog ugovora naveden u Prilogu 3 ostaje nepromijenjen, odnosno 30. septembar 2020. godine.

Gore navedena preambula smatra se sastavnim dijelom ovog Priloga 4.

Sve riječi, izrazi i definisani termini sadržani u Glavnom ugovoru primjenjuju se *mutatis mutandis* u Prilogu 4, ukoliko se terminologija, riječi ili izrazi korišćeni u Glavnom ugovoru koriste, mjerodavni su ili se navode u Prilogu 4, a nijesu definisani u Prilogu 4.

U cilju sprovođenja Priloga 4 Naknadni radovi, Strane su saglasne sa sljedećim uslovima:

Član 1 – Opis radova iz Priloga 4 Naknadni radovi

Imajući u vidu da je Izvođač pripremio Glavni projekat za Prilog 4 Naknadni radovi, i u skladu sa gore navedenom preambulom, Strane su saglasne da Izvođač izvede radove iz Priloga 4 Naknadni radovi u skladu sa Glavnim ugovorom i dokumentacijom Izvođača, koja uključuje sljedeće:

1. Pripremne/privremene radove u svrhu sprovođenja projekta vodosnabdijevanja;
2. Radove na osnovu odobrenog Glavnog projekta za 18 poddionica (1.1.1 - 1.1.2 - 1.1.3 - 1.2 - 1.3 - 1.4 - 2.1 - 2.2 - 2.3 - 3.1 - 3.2 - 3.3 - 3.4.1 - 3.4.2 - 4.1 - 4.2 - 4.3 - 4.4.1), glavnu trasu autoputa, uključujući sve instalacije cjevovoda glavne trase, tunela i mostova, izgradnju šahtova, prekidne komore i priključke Potrošača;
3. Radove na osnovu odobrenog Glavnog projekta za rezervoar Podovi, uključujući: Građevinski dio, Zaštitu kosina, Hidromašinski dio, Pristupni put i Električne instalacije;
4. Radove opisane u Glavnom projektu za vodoizvorište Mateševo (isključujući trafostanicu) i priključni cjevovod do trase autoputa, uključujući: Pristupni put, Priključni cjevovod do trase autoputa, Hidromašinski dio, Instalacije slabe struje, Građevinski dio;
5. Vodozahvatno postrojenje Mateševo - stanice za hlorisanje na osnovu odgovarajućeg Glavnog projekta;
6. Mjerenje, automatika i upravljanje Sistema za vodosnabdijevanje;
7. Priključni cjevovod za Glavni ugovor za objekte autoputa na osnovu odgovarajućeg Glavnog projekta;
8. Sve druge radove, koji nijesu gore opisani, ali su neophodni kako bi cjelokupni projekat za vodosnabdijevanje odgovarao svojoj svrsi, sve u skladu sa Glavnim projektima Izvođača, kako je opisano i navedeno gore.

Vrijednost navedenih pozicija (1-8) uključena je u Vrijednost Priloga 4 Naknadni radovi.

Investitor će povjeriti drugom izvođaču da izvede trafostanicu Vodozahvatnog postrojenja, koja nije uključena u Vrijednost Priloga 4 Naknadni radovi.

Izvođač je dužan da izvede Radove za gore navedene pozicije u potpunosti u skladu sa odobrenim Predlogom za Prilog 4, Zahtjevima Investitora, uključujući Projektni zadatak za izradu Glavnog projekta, Prilogom 4, Glavnim projektom i Uslovima Glavnog ugovora. Materijali korišćeni u Prilogu 4 će pratiti specifikacije i brendove koji su propisani odobrenim Predlogom Priloga 4, Prilog 7 Spisak glavnih materijala i proizvođača.

Sve rizike koji mogu proistići iz nepredvidivih radova (onih radova koji se jave usljed izmijenjenih stvarnih geoloških, ekoloških i hidroloških uslova u odnosu na Glavni projekat) snosi Izvođač.

Član 2 – Cijena Priloga 4

Cijena Naknadnih radova (u daljem tekstu: **Cijena Priloga 4 Naknadni radovi**) iznosi:

14,203,431,00 EUR

(slovima: četrnaest miliona dvije stotine tri hiljade četiri stotine trideset jedan euro)

i predstavlja fiksni paušalni iznos.

Cijena Priloga 4 je neto cijena, a PDV se obračunava po stopi od 0% u skladu sa članom 16 Zakona o autoputu Bar-Boljare.

Cijena Priloga 4 Naknadni radovi nije uključena u maksimalnu garantovanu cijenu (809.577.356,14 eura) kako je definisano Okvirnim sporazumom (član 4 stav 6).

Budući da se Prilog 4 Naknadni radovi ne finansira iz postojećeg Zajma koji je obezbijedila Banka, Investitor samostalno/nezavisno dolazi do finansijskih aranžmana potrebnih za finansiranje Priloga 4 Naknadni radovi i Investitor prihvata da pruži Izvođaču dokaz o takvim finansijskim aranžmanima.

Član 3 – Način plaćanja

Nakon podnošenja bankarske garancije, u skladu sa podklauzulom 14.2 UU, Investitor će platiti Izvođaču avans za Prilog 4 Naknadni radovi pod dolje navedenim uslovima:

Stavka	Podklauzula Uslova ugovora	Podaci
Avans	14.2	30% Cijene Priloga 4 Naknadni radovi
Broj rata i rokovi plaćanja	14.2	Jedna rata u roku od 21 dan od kada Investitor primi bankarsku garanciju za avans u skladu sa odredbama podklauzule 14.2 Opštih uslova Ugovora i Posebnih uslova Ugovora.
Valuta	14.2	EURO
Početak otplate avansa	14.2(a)	Otplata avansa počinje kada vrijednost izvedenih radova dostigne 20% vrijednosti Cijene Priloga 4 Naknadni radovi.
Stopa otplate avansa	14.2(b)	Po stopi od 37,5% od iznosa svake Privremene situacije do povraćaja avansa.

U skladu sa podklauzulom 14.3 Uslova ugovora, zadržavanje od 5% će se primijeniti na svaku situaciju za naplatu za Prilog 4 Naknadni radovi.

Plaćanje Izvođaču vrši se mjesečno, na osnovu usaglašenog programa i usaglašenog rasporeda plaćanja za Prilog 4 Naknadni radovi. Ovaj raspored plaćanja uzima u obzir stvarnu realizaciju Priloga 4 Naknadni radovi.

Plaćanje Izvođaču za Prilog 4 Naknadni radovi (isključujući avans) neće biti izvršeno prije dostavljanja nove garancije za dobro izvršenje posla za Prilog 4 Naknadni radovi u skladu sa članom 8 Priloga 4.

Član 4 - Početak

Datum početka Priloga 4 Naknadni radovi je datum ne kasniji od __. __. **2019. godine**, na koji su ispunjeni svi sljedeći prethodni uslovi i kada Izvođač primi obavještenje u pisanoj formi od Inženjera da su takvi uslovi ispunjeni i da daje nalog za početak Naknadnih radova.

Potpisivanje Priloga 4 za izvođenje Naknadnih radova od strane obje Strane.

Da bi se osigurao blagovremeni završetak radova iz Priloga 4 Naknadni radovi, Strane su dodatno saglasne sa sljedećim reperom koje su obavezne ispuniti:

1. Izvođač, ne kasnije od **01.06.2019. godine**, završava i pribavlja pozitivan izvještaj o reviziji za sljedeće Glavne projekte:

- Vodozahvatno postrojenje Mateševo,
 - Rezervoar Podovi,
 - Glavni projekat za sistem mjerenja, automatike i upravljanja.
2. Investitor, ne kasnije od **01.07.2019. godine**, pribavlja i dostavlja Izvođaču odobrenje Vlade Crne Gore za izvođenje pripremnih radova većeg obima.
3. Investitor, ne kasnije od **01.08.2019. godine**, pribavlja Građevinsku dozvolu za sljedeći dio Priloga 4 Naknadni radovi:
- Vodozahvatno postrojenje Mateševo,
 - Rezervoar Podovi,
 - Glavni projekat za sistem mjerenja, automatike i upravljanja.
4. Investitor, ne kasnije od **01.09.2019. godine**, Izvođaču obezbjeđuje pravo pristupa i uvođenje u posjed Gradilišta, zemljište potrebno za izvođenje trajnih radova na osnovu sljedećih Glavnih projekata:
- Vodozahvatno postrojenje Mateševo,
 - Rezervoar Podovi,
 - Glavni projekat za sistem mjerenja, automatike i upravljanja.

Kako bi Investitor ispunio svoju obavezu u vezi sa reperima definisanim gore pod stavkama 2 i 3 ovog člana 4, neophodno je da Izvođač pripremi i dostavi svu dokumentaciju shodno Zakonu.

Član 5 – Rok za završetak

Radovi za izvršenje iz predmetnog Priloga 4 Naknadni radovi će biti završeni do Novog roka za završetak (30. septembar 2020. godine).

Član 6 – Obeštećenje za kašnjenje radova iz Priloga 4

Investitor nema pravo da od Izvođača zahtijeva obeštećenje za kašnjenje radova za period od 10. maja 2019. godine do novog roka za završetak radova (30. septembar 2020. godine).

Nakon novog Roka za završetak, Investitor ima pravo na primjenu podklauzule 8.7 UU Glavnog ugovora ukoliko je kašnjenje izazvao Izvođač.

Član 7 – Izuzimanje od plaćanja

Izvođač je izuzet od plaćanja svih poreza, taksi i naknada u skladu sa podklauzulom 1.15 UU Glavnog ugovora.

Član 8 – Garancija za dobro izvršenje posla

Izvođač obezbjeđuje novu garanciju za dobro izvršenje posla (koju izdaje banka sa kreditnim rejtingom ekvivalentnim onom koji ima Banka i na osnovu novog roka za završetak) za izvođenje radova iz Priloga 4 Naknadni radovi u vrijednosti od 10% Cijene Priloga 4 Naknadni radovi. Rok za podnošenje nove garancije za dobro izvršenje posla je što prije bude izvodljivo ali se, u svakom slučaju, podnosi prije vremena kada Investitor plaća prvu privremenu situaciju za Prilog 4 Naknadni radovi, poslije plaćanja avansa za Prilog 4 Naknadni radovi.

Član 9 - Osiguranje

Izvođač proširuje obim osiguranja – postojeće polise osiguranja od svih rizika Izvođača, za premiju i rok važenja u vezi sa ugovaranjem Naknadnih radova iz Priloga 4, na način i prema uslovima iz klauzule 18 UU Glavnog ugovora.

Član 10 - Prelazne odredbe

Za sva ostala pitanja u vezi sa sprovođenjem Priloga 4 Naknadni radovi, ostaju na snazi klauzule iz Glavnog ugovora koje nijesu ovim putem izmijenjene i dopunjene.

Uslovi i rokovi iz Priloga 4 imaju prednost u tumačenju u odnosu na uslove i rokove iz Glavnog ugovora u vezi sa Prilogom 4 Naknadni radovi.

Član 11 - Završne odredbe

Ovaj Prilog 4 zaključuje se na crnogorskom i engleskom jeziku u šest (6) originalnih primjeraka, na oba jezika, od kojih su 3 (tri) primjerka za Investitora i tri (3) primjerka za Izvođača. U slučaju bilo kakvog odstupanja, verzija na engleskom jeziku ima prednost.

Ovaj Prilog 4 stupa na snagu danom potpisivanja od strane ovlašćenih predstavnika obje Strane.

ZA I U IME

Izvođač

ZA I U IME

Investitor

PROPOSAL

PROJECT

**Design and Build Contract for the Bar-Boljare Highway
Section: Smokovac-Uvac-Matsevo**

APPENDIX 4

to the

DESIGN AND BUILD CONTRACT Ref. No. 01-827/1 26th February 2014

WATER SUPPLY PROJECT

Contractor:

Employer:

China Road and Bridge Corporation C88 Government of Montenegro represented by
Andingmenwai Dajie, Beijing, People's the Ministry of Transport and Maritime Affairs
Republic of China

____.2019.

signed on __.__.____. by and between:

Employer: Government of Montenegro represented by the Ministry of Transport and Maritime Affairs

and

Contractor: China Road and Bridge Corporation C88 Andingmenwai Dajie, Beijing, People's Republic of China

The Employer and the Contractor are hereinafter referred to as the **Parties**.

As Parties to the Design and Build Contract Ref. No. 01-827/1 26th February 2014 (hereinafter referred to as: the **Main Contract**), and Main Contract appendices (hereinafter referred to as: Appendix I, Appendix II and Appendix III) now entering into

APPENDIX 4
TO THE MAIN CONTRACT
(hereinafter referred to as the **Appendix 4**)

Preamble:

- A. Whereas the Employer requested the Subsequent Works on Water Supply Project to the Bar-Boljare Highway, Section Smokovac-Mateševo (hereinafter referred to as: **Appendix 4 Subsequent Works**) to be performed and accordingly the Engineer requested the Contractor to submit his Proposal in accordance with the CoC Sub-Clauses 13.3 and 13.9 of the Main Contract;
- B. Whereas the Contractor has submitted his Proposal Ref. No. RB-BBH/1034 d.d. 1 April 2019, and subsequent documentation and clarifications as listed in their letter No RB-BBH/1339/CD d.d. 21st April 2019) for performance of the Appendix 4 Subsequent Works (hereinafter referred to as: **Appendix 4 Proposal**) in accordance with the CoC Sub-clauses 13.3 and 13.9 of the Main Contract. Appendix 4 Proposal is given as **Enclosure 1** of this Appendix 4 and constitutes its integral part;
- C. Whereas the Engineer has reviewed the Appendix 4 Proposal and given their approval, (as per CoC Sub-Clause 13.3);
- D. Whereas the Employer has accepted the Appendix 4 Proposal and the Employer entrusts the Contractor with the implementation of the works included in the Appendix 4 Subsequent Works;
- E. The Appendix 4 Price shall be considered as the part of the Provisional sum as defined in the Main Contract CoC Sub-Clause 13.9;
- F. The Parties acknowledge that the new Time for Completion under the Main Contract as indicated in Appendix III remains unchanged at 30th September 2020;

The above Preamble shall be deemed an integral part of this Appendix 4.

All words, expressions and defined terms as contained in the Main Contract shall apply *mutatis mutandis* in this Appendix 4 insofar as terminology or words or terms used in the Main Contract are used or applicable or referred to in this Appendix 4 and are not defined in this Appendix 4.

In order to implement the Appendix 4 Subsequent Works, Parties agreed the following conditions:

Article 1 – Description of the Appendix 4 Subsequent Works

Taking into account that the Contractor has prepared the Main Design for the Appendix 4 Subsequent Works, and in accordance with the above Preamble, the Parties agree that the Contractor shall perform the works of the Appendix 4 Subsequent Works according to the Main Contract and the Contractor's documentation, which includes the following:

1. Preparatory/temporary works for the purpose of carrying out the water supply project;
2. Works based on approved Main Design of 18 subsections (1.1.1 - 1.1.2 - 1.1.3 - 1.2 - 1.3 - 1.4 - 2.1 - 2.2 - 2.3 - 3.1 - 3.2 - 3.3 - 3.4.1 - 3.4.2 - 4.1 - 4.2 - 4.3 - 4.4.1), main route of highway, including all installations of pipeline of main route, tunnels and bridges, construction of manholes, BPCs and User's connection;
3. Works based on approved Main Design for water tank Podovi, including: Structure part, Slope protection, Hydro-mechanical part, Access road and Electrical installation;
4. Works described in the Main Design for water source Matesevo (excluding transform station) and the connection pipeline to highway route, including: Access road, Connection pipeline to highway route, Hydro-mechanical part, Low voltage installations, Structure part;
5. Water intake facility Matesevo-chlorination stations based on related Main Design;
6. Measurement Automatic and Control of Water Supply System;
7. Connection water pipeline for Main Contract of highway facilities based on related Main Design;
8. Any other work, not described above, but required to establish a complete Water supply project to be fit for purpose, all in accordance with the Main Designs prepared by the Contractor, as described and listed above.

The value of above items (1-8) is included in Appendix 4 Subsequent Works Value.

Employer will entrust to another contractor to perform the Water intake facility Matesevo-transformer which is not including in the Value of Appendix 4 Subsequent Works.

The Contractor shall perform the Works for the above items all in accordance with the accepted Appendix 4 Proposal, the Employer's Requirements, including the Terms of Reference for the preparation of the Main Design, Appendix 4, the Main Design and the Conditions of the Main Contract. The materials used in Appendix 4 will follow the specifications and brands set out in the accepted Appendix 4 Proposal Attachment 7 List of main materials and relevant manufacturers.

All risks arising from the unforeseeable Works (those works occurred due to changed actual geological, ecological and hydrological conditions compared to the Main Design), shall be borne by the Contractor.

Article 2 – Price of the Appendix 4

The Price of the Subsequent Works (hereinafter referred to as: **Appendix 4 Subsequent Works Price**) is:

14,203,431.00 EUR

(in words: Fourteen Million Two Hundred and Three Thousand and Four Hundred and Thirty One point zero zero Euro)

and it represents a fixed lump sum amount.

The Appendix 4 Price is a net price and VAT shall be calculated at 0% rate in accordance with the Law on Highway Bar-Boljare Article 16.

The Price of the Appendix 4 Subsequent Works is not included in the Maximum Guaranteed Price, (Euro 809,577,356.14), as set out in the Framework Agreement (Article 4 para 6).

As the Appendix 4 Subsequent Works shall not be financed from the existing Loan provided by the Bank, the Employer shall on his own/independently acquire financial arrangements necessary for Appendix 4 Subsequent Works funding and Employer agrees to provide the Contractor with the evidence of the financial arrangements.

Article 3 - Payment method

Upon submission of a Bank Guarantee, as per CoC Sub-Clause 14.2, the Employer will pay to the Contractor an advance payment for the Appendix 4 Subsequent Works under the conditions indicated below.

Item	CoC Sub-Clause	Details
Advance Payment	14.2	30% of the Appendix 4 Subsequent Works Price.
Number and timing of Instalment	14.2	One installment within 21 days after the Employer receives the Bank Guarantee for Advance payment in accordance with the provisions of CoC Sub-Clause 14.2 of the General Conditions of the Contract and Particular Conditions of the Contract.
Currency	14.2	EURO
Deductions	14.2(a)	Deduction shall commence when the value of the executed works has reached 20% of the value of the Appendix 4 Subsequent Works Price.

Amortization rate for deductions	14.2(b)	At the rate of 37.5% of the amount of each Interim Payment Certificate until the Advance Payment is repaid.
----------------------------------	---------	---

As per CoC Sub-Clause 14.3, a retention of 5% will be applied to each Payment Certificate for Appendix 4 Subsequent Works.

Contractor shall be paid monthly, on an agreed programme and agreed payment schedule for Appendix 4 Subsequent Works. This payment schedule shall take into account the actual implementation of the Appendix 4 Subsequent Works.

Contractor will not be paid for Appendix 4 Subsequent Works (excluding Advance Payment) before new performance security for the Appendix 4 Subsequent Works is submitted in accordance with the Appendix 4 Article 8.

Article 4 - Commencement

The Appendix 4 Subsequent Works commencement date, shall be, **not later than** .**2019**, the date at which all the following precedent conditions have been fulfilled and the Engineer's written notification of such fulfillment and instruction the commence the Subsequent Works is received by the Contractor.

Signing of the Appendix 4 for the execution of the Subsequent Works by both Parties.

In order to ensure timely completion of the Appendix 4 Subsequent Works, Parties additionally agree the following milestone that shall be fulfilled:

1. Contractor shall not later than **01st June 2019** complete and obtain positive review of the following Main Designs:
 - Water intake facility Matesevo,
 - Water tank Podovi,
 - Main design of measurement, automatic and control systems.
2. Employer shall no later than **01st July 2019** obtained and submitted to the Contractor the approval of the Government of Montenegro for the performance of the preparatory works of bigger scope.
3. Employer shall not later than **01st August 2019** obtain Building Permit for following part of the Appendix 4 Subsequent Works:
 - Water intake facility Matesevo,
 - Water tank Podovi,
 - Main design of measurement, automatic and control systems.
4. Employer shall not later than **01st September 2019** give to the Contractor the right of access to and possession of the Site, land required for the performance of the permanent works based on the following Main Designs:
 - Water intake facility Matesevo,
 - Water tank Podovi,
 - Main design of measurement, automatic and control systems.

In order that Employer fulfills his obligation in relation to the milestones defined under above items 2 and 3 of this Article 4, it is necessary that Contractor prepares and provides all documentation required by the Law.

Article 5 - Time for Completion

The Works for the implementation under this Appendix 4 Subsequent Works will be completed within the New Time for Completion, (30th September 2020).

Article 6 - Delay damages for the works covered in this Appendix 4

Employer shall not be entitled to apply Delay Damages to the Contractor for the period from 10th May 2019 until New Time for Completion, (30th September 2020).

After New Time for Completion, the Employer is entitled to provision of CoC Sub-Clauses 8.7 of the Main Contract if the delay is caused by the Contractor.

Article 7 - Exemptions

The Contractor is exempted from any taxes, charges and fees in accordance with CoC Sub-Clause 1.15 of the Main Contract.

Article 8 – Performance security

The Contractor shall provide a new performance security (issued by a bank with the equivalent credit rating that Bank has and based on New Time for Completion) for the performance of the Appendix 4 Subsequent Works in the value of 10% calculated from the Price of the Appendix 4 Subsequent Works. Deadline for submission of the new performance security is as soon as practicable but, in any case, it shall be submitted before the time when Employer makes first interim payment for the Appendix 4 Subsequent Works, after the payment of Advance payment for Appendix 4 Subsequent Works.

Article 9 - Insurance

The Contractor shall extend the scope of insurance – existing Contractor's All Risk insurance policy for the premium and validity date in relation to the contracting of Subsequent Works in Appendix 4, in the way and as per conditions of CoC Clause 18 of the Main Contract.

Article 10 - Miscellaneous

For all other issues related to the implementation of the Appendix 4 Subsequent Works, the clauses from the Main Contract, which are not amended hereby, shall remain in force.

Appendix 4 terms and conditions shall take precedence in interpretation over the terms and conditions of the Main Contract in relation to the Appendix 4 Subsequent Works.

Article 11 - Final provisions

This Appendix 4 is concluded both in Montenegrin and English language in six (6) original copies, in both languages, of which 3 (three) copies for the Employer, and three (3) copies for the Contractor. In the case of any discrepancy, English version shall prevail.

This Appendix 4 enters into force on the date of signing by both Parties' authorized representatives.

FOR AND ON BEHALF OF

Contractor

FOR AND ON BEHALF OF

Employer