



Predlog Priloga 3

Ugovora o projektovanju i izgradnji dionice Smokovac-Mateševo autoputa Bar-Boljare br. 01-827/1 od 26.02.2014. PETLJA SMOKOVAC, I FAZA

Detaljnim prostornim planom autoputa Bar – Boljare (2008.) definisana je etapna realizacija projekta autoputa Bar-Boljare, i to:

- I faza: Smokovac-Mateševo,
- II faza: Mateševo-Andrijevice i Smokovac-Tološi-Farmaci (obilaznica oko Podgorice),
- III faza: Andrijevice – Boljare,
- IV faza: Podgorica – Đurmani.

Dionica Smokovac - Mateševo definisana je kao I etapa realizacije projekta autoputa Bar-Boljare. U Idejnom projektu za ovu dionicu koji je rađen na osnovu Detaljnog prostornog plana autoputa Bar-Boljare i Idejnog rješenja ove dionice, definisan je početak dionice Smokovac-Mateševo od stacionaže 0+000km iza petlje Smokovac, tako da petlja Smokovac, koja predstavlja kompleksnu vezu dva autoputa, Bar Boljare i Jadransko Jonskog autoputa koji još nije u potpunosti definisan i magistralnog puta M2, nije bila sastavni dio Idejnog projekta.

I faza petlje Smokovac ne predviđa izgradnju čitave petlje Smokovac već samo izgradnju priključka na ugovorenu prioritetnu dionicu Smokovac - Mateševo autoputa Bar-Boljare. Pristup dionici autoputa koja se realizuje od magistralnog puta M2, biće saobraćajnica dužine oko 1,5 km, kao I faza ukupnog projektnog rješenja petlje Smokovac, koja će ostati konačno rješenje i u kasnijim fazama realizacije autoputa Bar-Boljare kroz naredne dionice, i za ovu dužinu od 1,5 km se uvećava dužina dionice Smokovac-Mateševo.

U skladu sa procedurom utvrđenom u Ugovoru o projektovanju i izgradnji autoputa Bar-Boljare, dionica Smokovac-Mateševo, po zahtjevu Inženjera kompanija China Rod and Bridge Corporation (CRBC) je dostavila 17.03.2019. godine korigovani Predlog - ponudu za izvođenje radova na I fazi petlje Smokovac.

Inženjer (Nadzorni organ) je, nakon pregleda, u ugovornoj proceduri odobrio navedeni Predlog - ponudu Izvođača. Upravljač projektom - "Monteput" d.o.o. Podgorica, Poslovna jedinica za upravljanje projektom izgradnje autoputa Bar-Boljare je dao predlog Ministarstvu saobraćaja i pomorstva od 25.04.2019. godine, za prihvatanje Predloga - ponude Izvođača i zaključivanje Priloga 3 - Naknadni radovi na petlji Smokovac - I faza.

Vrijednost Naknadnih radova iz Predloga Priloga 3 je 30.456.569,00 eura, koji iznos se smatra dijelom Okvirne sume definisane p.kl. 13.9 Ugovora, koja iznosi 10% ugovorene cijene iz osnovnog Ugovora o projektovanju i izgradnji. Rok za završetak radova Ugovora o projektovanju i izgradnji produžen je Predlogom Priloga 3 do 30. septembra 2020. godine.

Sastavni dio ove informacije je Predlog Priloga 3 Ugovora o projektovanju i izgradnji koji se dostavlja Vladi na razmatranje.

PREDLOG

PROJEKAT

**Ugovor o projektovanju i izgradnji autoputa Bar-Boljare, dionica
Smokovac-Uvač-Mateševo**

PRILOG 3

**UGOVORA O PROJEKTOVANJU I IZGRADNJI, veza br. 01-827/1 od
26. februara 2014. godine**

PETLJA SMOKOVAC, I FAZA

Izvođač:

Investitor:

**China Road and Bridge Corporation C88
Andingmenwai Dajie, Peking, Narodna
Republika Kina**

**Vlada Crne Gore koju zastupa Ministarstvo
saobraćaja i pomorstva**

____.2019. godine

koji su dana _____. potpisali:

Investitor: Vlada Crne Gore koju zastupa Ministarstvo saobraćaja i pomorstva

i

Izvođač: China Road and Bridge Corporation C88 Andingmenwai Dajie,
Peking, Narodna Republika Kina

Investitor i izvođač nazivaju se u daljem tekstu **Strane**.

Kao Strane potpisnice Ugovora o projektovanju i izgradnji, veza br. 01-827/1 od 26. februara 2014. godine (u daljem tekstu: **Glavni ugovor**), sada zaključuju

PRILOG 3

GLAVNOG UGOVORA

(u daljem tekstu: **Prilog 3**)

Preambula:

- A. S obzirom na to da je Investitor zatražio izvođenje Naknadnih radova na petlji Smokovac, I faza (u daljem tekstu: **Prilog 3 Naknadni radovi**) i da je shodno tome Inženjer zatražio od Izvođača da dostavi svoj Predlog u skladu sa podklauzulama 13.3 i 13.9 UU Glavnog ugovora;
- B. S obzirom na to da je Izvođač dostavio svoju Ponudu, veza br. RB-BBH/819/CD od 17. marta 2019. godine, kao i dodatnu dokumentaciju i pojašnjenja koja su navedena u dopisu br. RB-BBH/1322/CD od 19. aprila 2019. godine, za izvođenje Priloga 3 Naknadni radovi (u daljem tekstu: **Prilog 3 Predlog**) u skladu sa podklauzulama 13.3 i 13.9 UU Glavnog ugovora. Prilog 3 Predlog dat je kao **Dodatak 1** uz ovaj Prilog 3 i čini njegov sastavni dio;
- C. S obzirom na to da je Inženjer razmotrio Prilog 3 Predlog i dao svoje odobrenje (u skladu sa podklauzulom 13.3 UU);
- D. S obzirom na to da je Investitor prihvatio Prilog 3 Predlog i da je Investitor povjerio Izvođaču realizaciju radova obuhvaćenih Prilogom 3 Naknadni radovi;
- E. Cijena Priloga 3 smatra se dijelom okvirne sume definisane u podklauzuli 13.9 UU Glavnog ugovora.
- F. Strane konstatuju da je rok za završetak iz Glavnog ugovora produžen do 30. septembra 2020. godine.

Gore navedena preambula smatra se sastavnim dijelom ovog Priloga 3.

Sve riječi, izrazi i definisani termini sadržani u Glavnom ugovoru primjenjuju se *mutatis mutandis* u Prilogu 3, ukoliko se terminologija, riječi ili izrazi korišćeni u Glavnom ugovoru koriste, mjerodavni su ili se navode u Prilogu 3, a nijesu definisani u Prilogu III.

U cilju sprovođenja Priloga 3 Naknadni radovi, Strane su saglasne sa sljedećim uslovima:

Član 1 – Opis radova iz Priloga 3 Naknadni radovi

Imajući u vidu da je Izvođač pripremio Glavni projekat za petlju Smokovac, I faza, i u skladu sa gore navedenom preambulom, Strane su saglasne da Izvođač izvede radove iz Priloga 3 Naknadni radovi u skladu sa Glavnim ugovorom i dokumentacijom Izvođača, koja uključuje sljedeće:

1. Pripremne / privremene radove u cilju izvođenja radova na petlji Smokovac, I faza;
2. Građevinske radove na petlji Smokovac, I faza;
3. Zaštitu od buke na petlji Smokovac, I faza;
4. Izmještanje dalekovoda visokog napona;
5. Izmještanje drugih instalacija , uključujući, ali ne ograničavajući se na izmještanje 10KV i niskonaponske mreže, pristupnih puteva, itd.;
6. Elektromašinske instalacije petlje Smokovac, I faza;
7. Vodovod za petlju Smokovac, I faza.

Vrijednost navedenih pozicija (1-7) uključena je u Vrijednost Priloga 3 Naknadni radovi.

Izvođač izvodi naknadne radove iz Priloga 3 za gore navedene pozicije u svemu u skladu sa Predlogom za Prilog 3, Zahtjevima Investitora , uključujući Projektni zadatak za izradu Glavnog projekta, Prilogom 3, Glavnim projektom i Uslovima Glavnog ugovora, na način koji obezbjeđuje punu funkcionalnost, cjelovitost, kompatibilnost i povezivost postojećeg puta E-80 Podgorica-Kolašin sa radovima iz Glavnog ugovora.

Sve rizike koji mogu proistći iz nepredvidivih radova (onih radova koji se jave usljed izmijenjenih stvarnih geoloških, ekoloških i hidroloških uslova u odnosu na Glavni projekat), snosi Izvođač.

Član 2 – Cijena Priloga III

Cijena Naknadnih radova (u daljem tekstu: **Cijena Priloga 3 Naknadni radovi**) iznosi:

30,456,569.00 EUR

(slovima: trideset miliona četiri stotine pedeset šest hiljada pet stotina šezdest i devet eura)

i predstavlja fiksni paušalni iznos.

Cijena Priloga 3 je neto cijena, a PDV se obračunava po stopi od 0%, u skladu sa članom 16 Zakona o autoputu Bar-Boljare.

Cijena Priloga 3 Naknadni radovi nije uključena u maksimalnu garantovanu cijenu (809.577.356,14 eura) kako je definisano Okvirnim sporazumom (član 4 stav 6).

Budući da se Prilog 3 Naknadni radovi ne finansira iz postojećeg Zajma koji je obezbijedila Banka, Investitor samostalno/nezavisno dolazi do finansijskih aranžmana potrebnih za finansiranje Priloga 3 Naknadni radovi i Investitor prihvata da pruži Izvođaču dokaz o takvim finansijskim aranžmanima.

Član 3 - Način plaćanja

Nakon podnošenja bankarske garancije, u skladu sa podklauzulom 14.2 UU, Investitor će platiti Izvođaču avans za Prilog 3 Naknadni radovi pod dolje navedenim uslovima:

Stavka	Podklauzula UU	Podaci
Avans	14.2	20% cijene Priloga 3 Naknadni radovi
Broj rata i rokovi plaćanja	14.2	Jedna rata u roku od 21 dan od kada Investitor primi bankarsku garanciju za avans u skladu sa odredbama podklauzule 14.2 UU Opštih uslova Ugovora i Posebnih uslova Ugovora.
Valuta	14.2	EURO
Početak otplate avansa	14.2(a)	Otplata avansa počinje kada vrijednost izvedenih radova dostigne 20% cijene Priloga 3 Naknadni radovi.
Stopa otplate avansa	14.2(b)	Po stopi 25% od iznosa svake privremene situacije do povraćaja avansa.

U skladu sa podklauzulom 14.3 UU, zadržavanje od 5% će se primijeniti na svaku situaciju za naplatu za Prilog 3 Naknadni radovi.

Plaćanje Izvođaču vrši se mjesečno, na osnovu usaglašenog programa i usaglašenog rasporeda plaćanja za Prilog 3 Naknadni radovi. Ovaj raspored plaćanja uzima u obzir stvarnu realizaciju radova iz Priloga 3 Naknadni radovi.

Plaćanje Izvođaču za Prilog 3 Naknadni radovi (isključujući avans) neće biti izvršeno prije dostavljanja nove garancije za dobro izvršenje posla za Prilog 3 Naknadni radovi u skladu sa članom 8 Priloga 3.

Član 4- Početak

Datum početka Priloga 3 Naknadni radovi je datum na koji su ispunjeni svi dolje navedeni prethodni uslovi i kada Izvođač primi obavještenje u pisanoj formi od Inženjera da su takvi uslovi ispunjeni i da daje nalog za početak naknadnih radova, najkasnije __. __. 2019. godine.

1. Obje strane su potpisale Prilog 3 za izvođenje naknadnih radova;
2. Investitor je obezbijedio i dostavio Izvođaču odobrenje Vlade Crne Gore za izvođenje pripremnih radova većeg obima;
3. Investitor je obezbijedio pravo pristupa i uvođenje u posjed zemljišta potrebnog za izvođenje pripremnih radova na mostu Morača, brojevi parcela:

Br. parcele (KO Doljani)	Podaci o vlasništvu
3404	LN 766, Crna Gora – predmet raspolaganja – glavni grad
4290	LN 766, Crna Gora – predmet raspolaganja – glavni grad
2671	LN 766, Crna Gora – predmet raspolaganja – glavni grad
2666	LN 1684 – Glavni grad Podgorica
2665	LN 766, Crna Gora – predmet raspolaganja – glavni grad
2663	LN 1684 – Glavni grad Podgorica
2664	LN 1684 – Glavni grad Podgorica

2661	LN 2031 – Glavni grad Podgorica
2662	LN 1684 – Glavni grad Podgorica
2660	LN 2031 – Glavni grad Podgorica
3403	LN 1684 – Glavni grad Podgorica
3411	LN 1684 – Glavni grad Podgorica
3412	LN 765 Javna imovina - voda
2667	LN 1684 – Glavni grad Podgorica
4285	LN 765 Javna imovina - voda

Kako bi se osigurao blagovremeni završetak Priloga 3 Naknadni radovi u okviru novog roka za završetak, Strane su dodatno saglasne da se ispune sljedeći reperi:

- Investitor obezbjeđuje pravo pristupa i uvođenje u posjed za zemljište potrebno za pristupne puteve neophodne za izvođenje trajnih radova, 60 kalendarskih dana od datuma kada Uprava za nekretnine Crne Gore ovjeri Elaborate o eksproprijaciji koje je pripremio Izvođač;
- Investitor, najkasnije na **dan potpisivanja Priloga 3 od strane obje Strane**:
 - daje Izvođaču pravo pristupa i uvodi ga u posjed Gradilišta, zemljišta potrebnog za izvođenje trajnih radova (sve parcele osim doljenavedenih);
- Investitor, najkasnije **1. maja 2019. godine**:
 - pribavlja građevinsku dozvolu za trajne radove;
- Investitor, najkasnije **1. jula 2019. godine**:
 - daje Izvođaču pravo pristupa i uvodi ga u posjed Gradilišta, zemljišta potrebnog za izvođenje trajnih radova na sljedećim parcelama:
 - KO Rogami
561/7, 561/8, 527, 563/5, 522/5, 522/6, 522/7, 522/8, 522/9, 539/3, 533/3, 533/4, 533/6, 534/2, 534/3, 530/2, 535/6, 537/7, 537/8, 537/6, 522/10, 528/4, 535/4
 - KO Doljani
2679/3
- Investitor, najkasnije **1. avgusta 2019. godine**:
 - daje Izvođaču pravo pristupa i uvodi ga u posjed Gradilišta, zemljišta potrebnog za izvođenje trajnih radova (za parcele na kojima se nalaze stambeni objekti: KO Doljani: 3435, 3393 (samo neposredno uz objekat), 2674/1, 2678/3, 2674/2, 2675/2, 2675/1; KO Rogami: 493/5);

Član 5 – Rok za završetak

Strane su saglasne da se rok za završetak radova iz Glavnog ugovora produžava uzimajući u obzir sve okolnosti i događaje do datuma potpisivanja Priloga 3, pa se utvrđuje novi rok za završetak od 64,7 mjeseci (utvrđeni rok za završetak 30. septembar 2020. godine), koji se računa od datuma početka Glavnog ugovora.

Izvođač se odriče svih svojih prethodno izdatih i/ili najavljenih potraživanja vezanih za produžetak roka za završetak i povezanih troškova i profita, za događaje i pojave koji datiraju prije potpisivanja Priloga 3.

Investitor se odriče svih svojih prethodno izdatih i/ili najavljenih potraživanja vezanih za kašnjenja Izvođača, za događaje i pojave koji datiraju prije potpisivanja Priloga 3.

Izvođač neće imati pravo na naknadu od Investitora za troškove i izgubljeni profit proistekle iz odobrenog produžetka roka za završetak i Investitor neće imati pravo na naknadu od Izvođača za troškove proistekle iz odobrenog produžetka roka za završetak.

Član 6 - Obeštećenje za kašnjenje radova

Investitor nema pravo da od Izvođača zahtijeva obeštećenje za kašnjenje radova za period od 10. maja 2019. godine do novog roka za završetak (30. septembar 2020. godine).

Obeštećenje za kašnjenje radova koje prouzrokuje Izvođač poslije novog roka za završetak za sve pozicije radova iz Glavnog ugovora, bez obzira na nivo izvedenosti Priloga 3 Naknadni radovi, primjenjuje se u skladu sa podklauzulom 8.7 UU Glavnog ugovora.

Obeštećenje za kašnjenje radova koje prouzrokuje Izvođač poslije novog roka za završetak isključivo usljed kašnjenja u izvođenju pozicija iz Priloga 3 Naknadni radovi primjenjuje se po stopi od 0,05% dnevno, računato od Cijene Priloga 3 Naknadni radovi, a u tom slučaju maksimalni iznos naknade štete za kašnjenje radova iznosi 10% Cijene Priloga 3 Naknadni radovi koja je predstavljena u članu 2 ovog Priloga 3.

Član 7 – Izuzimanje od plaćanja

Izvođač je izuzet od plaćanja svih poreza, такси i naknada u skladu sa podklauzulom 1.15 UU Glavnog ugovora.

Član 8 – Garancija za dobro izvršenje posla

Izvođač obezbjeđuje novu garanciju za dobro izvršenje posla (koju izdaje banka sa kreditnim rejtingom ekvivalentnim onom koji ima Banka i na osnovu novog roka za završetak) za izvođenje radova iz Priloga 3 Naknadni radovi u vrijednosti od 10% Cijene Priloga 3 Naknadni radovi. Rok za podnošenje nove garancije za dobro izvršenje posla je što prije bude izvodljivo ali se, u svakom slučaju, podnosi prije vremena kada Investitor plaća prvu privremenu situaciju za Prilog 3 Naknadni radovi poslije plaćanja avansa za Prilog 3 Naknadni radovi.

Izvođač produžava (na osnovu novog roka za završetak) važenje postojeće garancije za dobro izvršenje posla izdate u skladu sa podklauzulom 4.2 UU. Rok za podnošenje takve produžene garancije za dobro izvršenje posla je 28 dana prije njenog prvobitnog datuma isteka važenja.

Član 9 - Osiguranje

Izvođač proširuje obim osiguranja – postojeće polise osiguranja od svih rizika Izvođača, za premiju i rok važenja u vezi sa ugovaranjem naknadnih radova iz Priloga 3, na način i prema uslovima iz klauzule 18 UU Glavnog ugovora.

Član 10 - Prelazne odredbe

Posljednji stav iz podklauzule 4.11 UU se razumije tako da znači da Izvođač neće obezbjeđivati dodatnu kancelariju za Inženjera za radove iz Priloga 3 Naknadni radovi, ali će nastaviti da podržava postojeće kancelarije Inženjera za period obuhvaćen novim rokom za završetak.

Za sva ostala pitanja u vezi sa sprovođenjem Priloga 3 Naknadni radovi, ostaju na snazi klauzule iz Glavnog ugovora koje nijesu ovim putem izmijenjene i dopunjene.

Uslovi iz Priloga 3 imaju prednost u tumačenju u odnosu na uslove iz Glavnog ugovora u vezi sa Prilogom 3 Naknadni radovi.

Član 11 - Završne odredbe

Ovaj Prilog 3 zaključuje se na crnogorskom i engleskom jeziku u šest (6) originalnih primjeraka, na oba jezika, od kojih su 3 (tri) primjerka za Investitora i tri (3) primjerka za Izvođača. U slučaju bilo kakvog odstupanja, verzija na engleskom jeziku ima prednost.

Ovaj Prilog 3 stupa na snagu danom potpisivanja od strane ovlašćenih predstavnika obje Strane .

ZA I U IME

Izvođač

ZA I U IME

Investitor

PROPOSAL

PROJECT

**Design and Build Contract for the Bar - Boljare Highway
Section: Smokovac – Uvac - Matesevo**

APPENDIX 3

to the

DESIGN AND BUILD CONTRACT Ref. No. 01-827/1 dated 26th February 2014

SMOKOVAC INTERCHANGE PHASE 1

Contractor:

Employer:

China Road and Bridge Corporation C88 Government of Montenegro represented by
Andingmenwai Dajie, Beijing, People's the Ministry of Transport and Maritime Affairs
Republic of China

_____.2019.

signed on __.__.__. by and between:

Employer: Government of Montenegro represented by the Ministry of Transport and Maritime Affairs

and

Contractor: China Road and Bridge Corporation C88 Andingmenwai Dajie, Beijing, People's Republic of China

The Employer and the Contractor are hereinafter referred to as the **Parties**.

As Parties to the Design and Build Contract Ref. No. 01-827/1 dated 26th February 2014 (hereinafter referred to as: The **Main Contract**), now entering into:

**APPENDIX 3
TO THE MAIN CONTRACT**

(hereinafter referred to as the **Appendix 3**)

Preamble:

- A. Whereas the Employer requested the Subsequent Works on Interchange Smokovac (Phase 1) (hereinafter referred to as: **Appendix 3 Subsequent Works**) to be performed and accordingly the Engineer requested the Contractor to submit his Proposal in accordance with the CoC Sub-Clauses 13.3 and 13.9 of the Main Contract;
- B. Whereas the Contractor has submitted his Offer Ref. No.RB-BBH/819/CD d.d. 17th March 2019, (and subsequent documentation and clarifications as listed in their letter No RB-BBH/1322/CD d.d. 19th April 2019), for the performance of the Appendix 3 Subsequent Works (hereinafter referred to as: **Appendix 3 Proposal**) in accordance with the CoC Sub-Clauses 13.3 and 13.9 of the Main Contract. Appendix 3 Proposal is given as **Enclosure 1** of this Appendix 3 and constitutes its integral part;
- C. Whereas the Engineer has reviewed the Appendix 3 Proposal and given their approval, (as per CoC Sub Clause 13.3);
- D. Whereas the Employer has accepted the Appendix 3 Proposal and the Employer entrusts the Contractor with the implementation of the works included in the Appendix 3 Subsequent Works;
- E. The Appendix 3 Price shall be considered as the part of the Provisional sum as defined in the Main Contract CoC Sub-Clause 13.9;
- F. The Parties acknowledge that the Time for Completion under the Main Contract is extended to 30th September 2020.

The above Preamble shall be deemed an integral part of this Appendix 3.

All words, expressions and defined terms as contained in the Main Contract shall apply *mutatis mutandis* in this Appendix 3 insofar as terminology or words or terms used in the Main Contract are used or applicable or referred to in this Appendix 3 and are not defined in this Appendix 3.

In order to implement the Appendix 3 Subsequent Works, Parties agreed to the following conditions:

Article 1 – Description of the Appendix 3 Subsequent Works

Taking into account that the Contractor has prepared the Main Design for the Smokovac Interchange Phase 1 and in accordance with the above Preamble, the Parties agree that the Contractor shall perform construction of the Appendix 3 Subsequent Works according to the Main Contract and the Contractor's documentation, which includes the following:

1. Preparatory/temporary works for the purpose of carrying out the works on the Smokovac Interchange Phase 1;
2. Construction works on the Smokovac Interchange Phase 1;
3. Noise protection at the Smokovac Interchange Phase 1;
4. Relocation of the high voltage transmission line;
5. Relocation of other installations, including, but not limited to, the relocation of 10Kv and low-voltage network, access roads, etc.;
6. Electro-mechanical installation of the Smokovac Interchange Phase 1;
7. Water supply system for Smokovac Interchange Phase 1;

The value of above items (1-7) is included in the Appendix 3 Subsequent Works Value.

The Contractor shall perform the Appendix 3 Subsequent Works for the above items all in accordance with the Appendix 3 Proposal, the Employer's Requirements, including the Terms of Reference for the preparation of the Main Design, Appendix 3, the Main Design and the Conditions of the Main Contract in such a way that full functionality, completeness, compatibility and connectivity of the existing E-80 road Podgorica - Kolašin with the Works from the Main Contract is ensured.

All risks arising from the unforeseeable Works (those works occurred due to changed actual geological, ecological and hydrological conditions compared to the Main Design), shall be borne by the Contractor.

Article 2 – Price of the Appendix 3

The Price of the Subsequent Works (hereinafter referred to as: **Appendix 3 Subsequent Works Price**) is:

30 456 569,00 EUR

(In words: Thirty Million Four Hundred and Fifty Six Thousand Five Hundred and Sixty Nine point zero zero Euro)

and it represents a fixed lump sum amount.

The Appendix 3 Price is a net price and VAT shall be calculated at 0% rate in accordance with the Law on Highway Bar – Boljare Article 16.

The Price of the Appendix 3 Subsequent Works is not included in the Maximum Guaranteed Price, (Euro 809,577,356.14), as set out in the Framework Agreement (Article 4 Para 6).

As the Appendix 3 Subsequent Works shall not be financed from the existing Loan provided by the Bank, the Employer shall on his own/independently acquire financial arrangements necessary for Appendix 3 Subsequent Works funding and Employer agrees to provide the Contractor with the evidence of these financial arrangements.

Article 3 - Payment Method

Upon submission of a Bank Guarantee, as per CoC Sub-Clause 14.2, the Employer will pay to the Contractor an advance payment for the Appendix 3 Subsequent Works under the conditions indicated below:

APPENDIX 3, Smokovac Interchange Phase 1

Item	CoC Sub-Clause	Details
Advance Payment	14.2	20% of the Appendix 3 Subsequent Works Price.
Number and timing of Instalment	14.2	One instalment within 21 days after the Employer receives the Bank Guarantee for Advance Payment in accordance with the provisions of CoC Sub-Clause 14.2 of the General Conditions of the Contract and Particular Conditions of the Contract.
Currency	14.2	EURO
Deductions	14.2(a)	Deduction shall commence when the value of the executed works has reached 20% of the value of the Appendix 3 Subsequent Works Price.
Amortization rate for deductions	14.2(b)	At the rate of 25% of the amount of each Interim Payment Certificate until the Advance Payment is repaid.

As per CoC Sub-Clause 14.3, a retention of 5% will be applied to each Payment Certificate for Appendix 3 Subsequent Works.

Contractor shall be paid monthly, on an agreed programme and agreed payment schedule for Appendix 3 Subsequent Works. This payment schedule shall take into account the actual implementation of the Appendix 3 Subsequent Works.

Contractor will not be paid for Appendix 3 Subsequent Works (excluding Advance Payment) before a new performance security for the Appendix 3 Subsequent Works is submitted in accordance with the Appendix 3 Article 8.

Article 4 - Commencement

The Appendix 3 Subsequent Works commencement date, shall be the date at which all the following precedent conditions have been fulfilled and the Engineer's written notification of such fulfillment and instruction to commence the Subsequent Works is received by the Contractor, which shall be no later than __.__.2019:

1. Signing of the Appendix 3 for the execution of the Subsequent Works by both Parties;
2. Employer has obtained and submitted to the Contractor the approval of the Government of Montenegro for the performance of the preparatory works of bigger scope;
3. Employer has given the right of access to and possession of the land required for the performance of the preparatory works for the bridge Moraca, land parcel numbers:

Parcel code (KO Doljani)	Ownership information
3404	LN 766, Montenegro – subject of disposal – capital city

APPENDIX 3, Smokovac Interchange Phase 1

4290	LN 766, Montenegro – subject of disposal – capital city
2671	LN 766, Montenegro – subject of disposal – capital city
2666	LN 1684 – Capital city Podgorica
2665	LN 766, Montenegro – subject of disposal – capital city
2663	LN 1684 – Capital city Podgorica
2664	LN 1684 – Capital city Podgorica
2661	LN 2031 – Capital city Podgorica
2662	LN 1684 – Capital city Podgorica
2660	LN 2031 – Capital city Podgorica
3403	LN 1684 – Capital city Podgorica
3411	LN 1684 – Capital city Podgorica
3412	LN 765 Public property - water
2667	LN 1684 – Capital city Podgorica
4285	LN 765 Public property - water

In order to ensure timely completion of the Appendix 3 Subsequent Works within the New Time for Completion, Parties additionally agree the following milestones that shall be fulfilled:

1. Employer shall give the right of access to and possession of the land required for the access roads necessary to the permanent works execution, 60 calendar days calculated from the date when Montenegro real estate administration stamps Elaborates on expropriation prepared by the Contractor;
2. Employer shall not later than **the date of Appendix 3 signing by both Parties**:
 - give to the Contractor the right of access to and possession of the Site, land required for the performance of the permanent works (all the parcels except those stated below);
3. Employer shall not later than **01st May 2019**:
 - obtain Building Permit for the Permanent Works;
4. Employer shall not later than **01st July 2019**:
 - give to the Contractor the right of access to and possession of the Site, land required for the performance of the Permanent Works at the following land parcels:
 - CM Rogami
561/7,561/8,527,563/5,522/5,522/6,522/7,522/8,522/9,539/3,533/3,533/4,533/6,
534/2,534/3,530/2,535/6,537/7,537/8,537/6, 522/10,528/4,535/4
 - CM Doljani
2679/3
5. Employer shall not later than **01st August 2019**:
 - give to the Contractor the right of access to and possession of the Site, land required for the performance of the permanent works (for the parcels on which resident buildings are located: CM Doljani: 3435,3393 (only next to the facility), 2674/1, 2678/3, 2674/2, 2675/2,2675/1; CM Rogami: 493/5);

Article 5 - Time for Completion

Parties agree that the Time for Completion from the Main Contract shall be extended taking into account all the circumstances and events before the signing date of Appendix 3, thus setting a new Time for Completion of 64.7 months (scheduled completion date of 30th September 2020), calculated from the Commencement Date of the Main Contract.

The Contractor waives all their previously issued and/or notified claims related to the extension of the Time for Completion and associated Costs and profit, for events and occurrences before the signing of the Appendix 3.

The Employer waives all their previously issued and/or notified claims related to the Contractor's delay, for events and occurrences before the signing of the Appendix 3.

Contractor will not have right to reimburse from the Employer any cost and lost profit arising out of the granted extension of Time for Completion and Employer will not have right to reimburse from the Contractor any cost arising out from granted Extension of Time for Completion.

Article 6 - Delay Damages

Employer shall not be entitled to apply Delay Damages to the Contractor for the period from 10th May 2019 until New Time for Completion (30th September 2020).

Delay Damages for any delay caused by the Contractor after the New Time for Completion for all positions in of the Works in the Main Contract, regardless of the level of execution of the Appendix 3 Subsequent Works shall be applied according to the Main Contract CoC Sub-clause 8.7.

Delay damages for any delay caused by the Contractor after the New Time for Completion, exclusively due to the delay in the execution of the positions of the Appendix 3 Subsequent Works shall be applied at the rate of 0.05% per day, calculated from the Appendix 3 Subsequent Works Price and in that case the maximum amount of delay damages shall be 10% of the Appendix 3 Subsequent Works Price as shown in Article 2 of this Appendix 3.

Article 7 - Exemptions

The Contractor is exempted from any taxes, charges and fees in accordance with CoC Sub-Clause 1.15 of the Main Contract.

Article 8 – Performance Securities

The Contractor shall provide a new performance security (issued by a bank with the equivalent credit rating that Bank has and based on New Time for Completion) for the performance of the Appendix 3 Subsequent Works in the value of 10% calculated from the Price of the Appendix 3 Subsequent Works. Deadline for submission of the new performance security is as soon as practicable but, in any case, it shall be submitted before the time when Employer makes first interim payment for the Appendix 3 Subsequent Works, after the payment of Advance Payment for the Appendix 3 Subsequent Works.

Contractor shall extend (based on New Time for Completion) the validity of the existing Performance Security issued in accordance with CoC Sub-Clause 4.2 The deadline for submission of such extended Performance Security is 28 days prior its original expiration date.

Article 9 Insurance

The Contractor shall extend the scope of insurance – existing Contractor's All Risk insurance policy for the premium and validity date in relation to the contracting of Subsequent Works in Appendix 3, in the way and as per conditions of CoC Clause 18 of the Main Contract.

APPENDIX 3, Smokovac Interchange Phase 1

Article 10 Miscellaneous

The last paragraph of CoC Sub-Clause 4.11 shall be understood to mean that the Contractor will not provide an additional office for the Engineer for the Appendix 3 Subsequent Works, but will continue to support the existing Engineer Offices for the period covered by the New Time for Completion.

For all other issues related to the implementation of the Appendix 3 Subsequent Works, the clauses from the Main Contract, which are not amended hereby, shall remain in force.

Appendix 3 terms and conditions shall take precedence in interpretation over the terms and conditions of the Main Contract in relation to the Appendix 3 Subsequent Works.

Article 11 Final provisions

This Appendix 3 is concluded both in Montenegrin and English language in six (6) original copies, in both languages, of which 3 (three) copies for the Employer, and three (3) copies for the Contractor. In the case of any discrepancy, English version shall prevail.

This Appendix 3 enters into force on the date of signing by both Parties' authorized representatives.

FOR AND ON BEHALF OF

Contractor

FOR AND ON BEHALF OF

Employer